



C510 – Whitechapel and Liverpool Street Station Tunnels

Instrumentation and Monitoring Close Out Report Block 02 Liverpool Street

CRL Document Number: C510-BBM-C2-RGN-C101-50246

Supplier Document Number: N/A

Contract MDL reference: C13.014

1. Contractor Document Submittal History:

Revision:	Date:	Prepared by:	Checked by:	Approved by:	Reason for Issue:
2.0	04/04/2018	[Redacted]	[Redacted]	[Redacted]	For Acceptance

2a. Stakeholder Review Required?

YES NO

Stakeholder submission required: LU RFL Purpose of submission: For no objection
 NR LO For information
 DLR Other: _____

This document has been reviewed by the following individual for coordination, compliance, integration and acceptance and is acceptable for transmission to the above stakeholder for the above stated purpose.

Sign: _____ Role: _____ Name: _____ Date: _____

Sign: _____ Role: _____ Name: _____ Date: _____

2b. Review by Stakeholder (if required):

Stakeholder Organisation	Job Title	Name	Signature	Date	Acceptance
					<input type="checkbox"/>
					<input type="checkbox"/>

3. Acceptance by Crossrail:

Crossrail Review and Acceptance Decal	
This decal is to be used for submitted documents requiring acceptance by Crossrail.	
<input checked="" type="checkbox"/>	Code 1. Accepted. Work May Proceed
<input type="checkbox"/>	Code 2. Not Accepted. Revise and resubmit. Work may proceed subject to incorporation of changes indicated
<input type="checkbox"/>	Code 3. Not Accepted. Revise and resubmit. Work may not proceed
<input type="checkbox"/>	Code 4. Received for information only. Receipt is confirmed
Date: 08/06/18	
Crossrail approval of design, details, calculations.	

Document Revision History		
Revision	Date	Purpose
1.0	26/09/2017	For approval
2.0	04/04/2018	For approval

TABLE OF CONTENTS

1	Purpose of Close out Report	4
2	Scope of Monitoring Assessment for Close Out	5
3	Close Out Report Block Description and Location Plan	6
3.1	Block 02 Location	6
3.2	Block 02 Description.....	7
4	Construction Programme Influencing Block 02	9
4.1	Tunnel Advances Affecting Block 02	11
5	Monitoring Assessment of Block 02	12
5.1	Time Graphs Monitoring Full History and Construction Durations	12
5.2	Block 02 Decommissioning Status Tracker	15
5.3	Supplementary Evidence for Decommissioning.....	21
5.4	Monitoring sensor Location Plan and Decommissioning Status	22
6	Decommissioning Recommendations	26
7	Appendix I (Crackmeters latest results).....	27
8	Appendix II (Tables, Graphs and Figures of Rev.1)	40

Figures

FIGURE 1 - LIVERPOOL ST GENERAL LOCATION PLAN - INCLUDING BLOCK 02 MONITORING AREA.....	6
FIGURE 2 - BLOCK 02 ZOI CONSTRUCTIONS.....	9
FIGURE 3. LP12234	21
FIGURE 4. BRE & LC MONITORING SENSOR SETTLEMENT STATUS AND LOCATION PLAN.....	23
FIGURE 5. LP MONITORING SENSOR SETTLEMENT STATUS AND LOCATION PLAN.....	24
FIGURE 6. RP MONITORING SENSOR SETTLEMENT STATUS AND LOCATION PLAN	25

GRAPHS

GRAPH 1 - BLOCK 02 BUILDING (BRE & LC) MANUAL MONITORING HISTORY IN RELATION TO CONSTRUCTION.....	13
GRAPH 2 - BLOCK 02 ROAD STUDS (LP) MANUAL MONITORING HISTORY IN RELATION TO CONSTRUCTION.....	14

Tables

TABLE 1 - TUNNEL ADVANCES AFFECTING BLOCK 02	11
TABLE 2 - BLOCK 02 DECOMMISSIONING STATUS TRACKER	17

Learning Legacy Document

1 Purpose of Close out Report

Materials and Workmanship Specification - Instrumentation and Monitoring (C122-OVE-Z4-RSP-CR001-00007), section KX10.2114 specifies the requirement for a close out report prior to the decommissioning of monitoring sensors and instruments. It is therefore, the purpose of this close out report to gain acceptance to decommission identified monitoring sensors in Block 02 of Crossrail's C510 Liverpool St. Acceptance to decommission sensors will result in ceasing measurements, stopping the reporting and removing sensors.

The current document is the revision 2 of the close out report of Block 02 of Crossrail's C510 Liverpool St. presenting the decommissioning statuses of the remaining sensors of revision 1.

Appendix I of revision 2 includes the graphs and results for the crackmeters in Block 02

Appendix II of revision 2 includes a listing of the sensors' statuses, time graphs of the monitoring full history and location plans of revision 1. All the sensors that had been PROPOSED in revision 1 were accepted.

To gain approval to decommission instrumentation and monitoring, the monitoring data will be analysed to demonstrate settlement does not breach specified rates after the minimum monitoring period is complete.

N.B. Monitoring sensors refers to all monitoring points; which includes BREs, invar scales, road studs, extensometers, inclinometers, tilt meters, crack meters, water cells, retros (survey stickers) and prisms. Please note this is not an exhaustive list and does not include monitoring systems/equipment, such as communication boxes.

2 Scope of Monitoring Assessment for Close Out

Specification KX10.4103 of document C122-OVE-Z4-RSP-CR001-00007 states that to establish approval for decommissioning, the contractor is to produce a close out report which summarises the observations in correlation with the construction activities. The report is to demonstrate monitoring has reached acceptable settlement rates; whether to the specified rate, or where no rate is specified trigger values are evaluated against potential residual risks. I&M schedule C122-OVE-C2-DDJ-CR001-Z-31511 specifies the acceptable settlement rates with the requirements to monitor at different construction phases, and duration for completion. To summarise the I&M schedule states that the manual monitoring decommissioning specified rate is 2mm per year, following 16 months post construction monitoring (4 months step down and quarterly measurements for a minimum of 12 months long term monitoring). The I&M schedule does not identify the need for long term automated monitoring or specify a settlement rate requirement, it only states that monitoring must continue for 6 months post construction. At the 6 month juncture, agreement must be sought from the project manager to decommission automated monitoring programmes through a close out report or agreeing to cease the works with the project manager. In most cases decommissioning will be possible, as the residual risk will be captured through the remaining long term manual monitoring.

Contrary to the Specification for Instrumentation and Monitoring (C122-OVE-Z4-RSP-CR001-00007), the Project Managers Instruction (PMI) C510-PMI-01102 replaces long term monitoring with satellite interferometry (InSAR) for the areas agreed by the project manager. If long term monitoring responsibilities are removed from BBMV and covered by satellite interferometry, the specified settlement criteria may not be met by BBMV. If this occurs, reference to the agreement will be provided to state BBMV are no longer responsible for the sensors and consequently decommissioning acceptance will be proposed.

In some cases it may be agreed with the project manager to cease monitoring prior to meeting the specified rates. The close out report will be revised to incorporate these agreements prior to decommissioning. Due to multiple influencers and large construction monitoring zones, it may be prudent to submit successive document revisions for close out reports, where the specification is not met or the minimum post construction monitoring has not been achieved.

3 Close Out Report Block Description and Location Plan

3.1 Block 02 Location

Figure 1 shows the Liverpool St general location plan, C510 tunnel construction and where Block 02 is situated. Detailed location plans can be found within the installation reports and photomontages as listed in Section 3.2. Each monitoring sensor's location is shown within the assessment plans (Section 5.4).

Numerous Thames Water critical assets surround Block 02, including:

- London Wall sewer within London Wall;
- 12" steel (ST) water main located within South Side Finsbury Circus;
- 10" & 12" cast iron (CI) West Side Moorgate (South) water main within Moorgate;
- 450mm ductile iron (DI) East Side Moorgate (South) water main within Moorgate;
- London Bridge Sewer Main Line (South) within Moorgate; and
- Goswell Street Sewer North Branch Diversion within Moorgate

The location and details of these assets can be found in Instrumentation and Monitoring Plan: Liverpool Street Station Ground Movement and Asset Protection C122-OVE-C2-RGN-C101-50013 or the relevant C122 prepared Damage Assessment Reports.




Figure 1 - Liverpool St General Location Plan - including Block 02 monitoring area

3.2 Block 02 Description

Block 02 is between London Wall, Moorgate and Finsbury Circus. Block 02 is located above Platform Tunnel West (PTW), Cross Passage 1 (CP1), Cross Passage 2 (CP2), Cross Passage 3 (CP3), Chamber 1-2 (CH1-2), Chamber 5 (CH5), Escalator Tunnel 3 (ES3), Access Passage 9 (AP9), and Launch Chamber West b (LCWb). Further details of the construction programmes can be found in Section 4. Block 02 contains the following types of monitoring sensors:

- Building Levelling Studs/BREs (LB) - manual monitoring
- Invar Scales (LC) – manual monitoring
- Road Studs (LP)- manual monitoring
- Building 3D Geodetic Prism monitoring (RP) – automated and manual monitoring
- Water Settlement Cell Electronic (SH) – automated monitoring
- Tiltmeters (TB) – automated monitoring
- Crack Monitors (CK) – manual monitoring
- Extensometer Rods (XR) – automated and manual monitoring
- Inclinometers (IM) – automated and manual monitoring

Each monitoring sensor's details are listed within the Decommissioning Status Tracker (Table 2) and further relevant information can be sourced from the following reports.

Block 02 Report References:

- Installation Report – LIV-Block 02 – Salisbury House & Electra House
CRL Document Number: C510-BBM-C2-RGN-C101-50005
- Monitoring Installation Report LIV-LB-02-Electra House
CRL Document Number: C510-BBM-C2-RGN-C101-50208
- Monitoring Installation Report LIV-LB-2 – Liverpool Street
CRL Document Number: C510-BBM-C2-RGN-C101-50133
- Monitoring Installation Report LIV-LB-2 – Internal BRE's in Electra & Salisbury House
CRL Document Number: C510-BBM-C2-RGN-C101-50164
- Monitoring Installation Report LIV-Salisbury House Cellar
CRL Document Number: C510-BBM-C2-RGN-C101-50210
- Monitoring Installation Report LIV-LP-2-Finsbury Circus
CRL Document Number: C510-BBM-C2-RGN-C101-50072
- Monitoring Installation Report LIV-LP-22-Liverpool Street
CRL Document Number: C510-BBM-C2-RGN-C101-50127
- Instrumentation C510-IM10204– Liverpool St. –Inclinometer (Redrilled)
CRL Document Number: C510-BBM-C2-RGN-C101-50095
- Instrumentation C510-IM10205– Liverpool St. –Inclinometer (Redrilled)
CRL Document Number: C510-BBM-C2-RGN-C101-50053

- Instrumentation C510-XR10207– Liverpool St. –Extensometer
CRL Document Number: C510-BBM-C2-RGN-C101-50084
- Instrumentation C510-XR10208– Liverpool St. –Extensometer
CRL Document Number: C510-BBM-C2-RGN-C101-50088
- Monitoring Installation Report – LIV-RP-2 – Cantilever Stairs
CRL Document Number: C510-BBM-C2-RGN-C101-50207
- Monitoring Installation Report LIV-BK-2 – Electra House Crackmeters – Liverpool Street
CRL Document Number: C510-BBM-C2-RGN-C101-50200
- Monitoring Installation Report LIV- All Blocks – Crack Meters – Liverpool Street
CRL Document Number: C510-BBM-C2-RGN-C101-50224

The Settlement Contour Drawing (C122-OVE-C2-DDA-CR001_Z-21313) predicts Block 02 to experience approximately 1-130mm of settlement.

Learning Legacy Document

4 Construction Programme Influencing Block 02

Extent of Influence (EOI) monitoring areas were established to record ground movements in relation to C510 construction. The EOI purpose is to ensure all assets and areas are adequately monitored for movement during construction, this is achieved by controlling when and how often monitoring occurs. The Asset Protection Instrument and Monitoring (I&M) Schedules (C122 –OVE-C2-DDJ-CR001_Z-31511) states the extent of influence (EOI) of an active tunnel is 2 x depth from the active tunnel face. The EOI is used to determine when monitoring sensors are no longer influenced by construction and can be considered for decommissioning.

The original specification received amendments to manual monitoring frequency within the EOI through several PMIs, with the latest PMI (C510-PMI-01103) establishing an Active ZOI (Zone of Influence) as 2 x tunnel diameter from the active tunnel face projected to the surface. The Active ZOI changed the rates of monitoring frequency, it did not replace EOI. The EOI is used to determine when a monitoring sensor is eligible for decommissioning; whereas, active ZOI is used to analyse manual monitoring movement against construction.

To identify the tunnels that had the potential to significantly affect Block 02, a ZOI was established by giving each monitoring sensor a radius of 2.0 x tunnel diameter. This area was then used to determine all the mining advances that occurred within its boundary. Figure 2 shows the ZOI boundary (yellow outline), ES3 EOI, and the tunnel constructions. Tunnel advance start and finish dates will be used in the assessment of the monitoring data.




Figure 2 - Block 02 ZOI Constructions

Figure 2 shows the Block 02 ZOI and the tunnel advances that occurred within its boundary. The construction advances within the ZOI that have the potential to affect Block 02 are listed and summarised in Table 1. Further evidence for construction dates can be seen in Table 2, which lists the latest tunnel advance for each point.

ES3 enlargement advances were the final construction advances of the project and were completed on the 18th of March 2017. Grouting within the GAD adits has been decommissioned and it is proposed that all automated sensors are to be decommissioned. Under ss. KC21.3220(c) of the Crossrail document C122-OVE-Z4-RSP-CR001-00010, it states that automatic monitoring can be decommissioned at the same time as the grouting facilities. Precise levelling points will be maintained in place and monitored until such time that the sensors meet the settlement criteria. Further evidence for Block 02 sensors decommissioning status can be found in the decommissioning tracker.

Learning Legacy Document

4.1 Tunnel Advances Affecting Block 02

The information presented in Table 1 is used in all monitoring graphs (Section 5.1), to show the ground movements in relation to construction.

TUNNEL ADVANCES STARTS & ENDS FOR GRAPHS					
Tunnel Code	Tunnel Reference	Primary Layer Type	Start Date	End Date	Zone
ES3-Enlargement	ES3	Enlargement	15/02/2017	18/03/2017	ZOI
CH6/ES3-Enlargement	CH6/ES3	Enlargement	11/12/2016	30/01/2017	ZOI
ES3-Pilot	ES3	Pilot	24/06/2016	15/11/2016	ZOI
AP9-Enlargement	AP9	Enlargement	30/05/2016	09/06/2016	ZOI
CP4-Enlargement	CP4	Enlargement	27/09/2014	03/10/2014	ZOI
CP2-Enlargement	CP2	Enlargement	23/08/2014	30/08/2014	ZOI
CP1-Enlargement	CP1	Enlargement	24/06/2014	30/06/2014	ZOI
CP2-Pilot	CP2	Pilot	08/06/2014	15/06/2014	ZOI
CP1-Pilot	CP1	Pilot	06/06/2014	13/06/2014	ZOI
VD7-Enlargement	VD7	Enlargement	04/06/2014	11/06/2014	ZOI
CP3a-Enlargement	CP3a	Enlargement	24/05/2014	31/05/2014	ZOI
CP4-Pilot	CP4	Pilot	07/05/2014	10/05/2014	ZOI
CP3-Enlargement	CP3	Enlargement	01/05/2014	06/05/2014	ZOI
CP3-Pilot	CP3	Pilot	29/04/2014	06/05/2014	ZOI
AP5-Enlargement	AP5	Enlargement	05/04/2014	12/04/2014	ZOI
CH5-Enlargement	CH5	Enlargement	14/03/2014	05/04/2014	ZOI
LCWb-Enlargement	LCWb	Enlargement	25/02/2014	05/03/2014	ZOI
LCE-Enlargement	LCE	Enlargement	01/02/2014	16/02/2014	ZOI
CP3a-Pilot	CP3a	Pilot	10/01/2014	14/01/2014	ZOI
PTE-West-Enlargement	PTE-West	Enlargement	29/11/2013	31/01/2014	ZOI
PTW-East-Enlargement	PTW-East	Enlargement	17/11/2013	24/11/2013	ZOI
AP5-Pilot	AP5	Pilot	30/10/2013	04/11/2013	ZOI
LCWb-Pilot	LCWb	Pilot	20/10/2013	24/10/2013	ZOI
PTW-West-Enlargement	PTW-West	Enlargement	18/08/2013	24/02/2014	ZOI
LCE-Pilot	LCE	Pilot	06/08/2013	13/08/2013	ZOI
PTW-East-Pilot	PTW-East	Pilot	13/07/2013	21/07/2013	ZOI
PTE-West-Pilot	PTE-West	Pilot	16/06/2013	06/08/2013	ZOI
PTW-West-Pilot	PTW-West	Pilot	02/06/2013	20/10/2013	ZOI
CH1-Enlargement	CH1	Enlargement	16/05/2013	26/05/2013	ZOI
CH5-Pilot	CH5	Pilot	27/04/2013	30/10/2013	ZOI
ES3/CH5-Pilot	ES3/CH5	Pilot	23/04/2013	26/04/2013	ZOI
CH1-Pilot	CH1	Pilot	09/03/2013	22/04/2013	ZOI
AP7 West-Enlargement	AP7 West	Enlargement	17/02/2013	26/05/2013	ZOI
AP7 West-Pilot	AP7 West	Pilot	11/02/2013	09/03/2013	ZOI
CP5-Enlargement	CP5	Enlargement	08/12/2012	13/01/2013	ZOI
CP5-Pilot	CP5	Pilot	11/11/2012	16/11/2012	ZOI
GAD1-Pilot	GAD1	Pilot	26/01/2012	07/02/2012	ZOI

Table 1 - Tunnel Advances Affecting Block 02

Heading Index:

- AP – Access Passage
- CH - Chamber
- CP - Cross Passage
- ES – Escalator
- GAD – Grout Adit

PTE – Platform Tunnel East
PTW – Platform Tunnel West
LCE – Launch Chamber East
LCW – Launch Chamber West
VD – Ventilation Drive

5 Monitoring Assessment of Block 02

Evidence for decommissioning each monitored sensor is shown through graphs, tables (decommissioning status tracker) and plans. Each element of assessment compliments the other and is used together to determine acceptance of decommissioning. The decommissioning status tracker (Table 2) highlights the monitoring sensors to be considered for decommissioning and provides the supporting evidence for the decision. In some cases supplementary evidence is required to prove stability or provide reasoning for decommissioning.

ES3 was the final construction activity to affect Block 02. The final construction activity was 18/03/2017; therefore, all sensors are eligible for decommissioning from 18/09/2017 provided the specified sensor meets the <2mm/year settlement requirement. As discussed in section 4, KC21.3220(c) states, however, that all automated sensors can be decommissioned at the same time as grouting regardless of the automated sensor's settlement rate.


Crossrail agreed at the ERP meeting held on 27/07/2017 to decommission the grouting within GAD1. As such, this allowed for decommissioning of all automated sensors within the influence area. It is therefore proposed that all automated sensors within Block 02 be removed. See graphs, tables and plans for further details on the automated sensors.

5.1 Time Graphs Monitoring Full History and Construction Durations


To assess the movement of Block 02 monitoring sensors; each monitoring sensor data type is displayed in a line graph, with a Gantt chart (bar) representing the construction identified in Section 4:

- Graph 1 - Block 02 Building (BRE & LC) Manual Monitoring History in Relation to Construction
- Graph 2 - Block 02 Road Studs (LP) Manual Monitoring History in Relation to Construction

Graph 1 - Block 02 Building (BRE & LC) Manual Monitoring History in Relation to Construction



Graph 2 - Block 02 Road Studs (LP) Manual Monitoring History in Relation to Construction



5.2 Block 02 Decommissioning Status Tracker

The decommissioning tracker (Table 2) identifies each monitoring sensor and provides the critical information to enable decommissioning assessment for each sensor. The initial fields shown in the tracker are descriptors of the monitoring sensor, whilst the remaining fields are the assessment for decommissioning. The purpose of the tracker is to provide Crossrail reviewers with sufficient information in conjunction with construction movement graphs and plots, to accept BBMV's proposal to decommission sensors on an individual basis.

Detailed explanation of the tracker column headers:

Tracker Column Header – Last Construction date

To determine the last influencing construction works for each sensor, the Active ZOI parameter was used. All construction tunnelling advances within the 2 x diameter radius were listed for each sensor, from these lists the latest advance date is used as an indicator.

N.B. Each monitoring sensor's last affecting primary construction heading and advance number's completion date has been listed within the Decommissioning Status Tracker. The last construction heading listed, is not the closest to the monitoring sensor, but the last completed within the 2 x diameter radius. Not all sensors are within a distance of 2 x diameter of a tunnel advance location. If this scenario occurs the last completed heading within Block 02's ZOI is used as a reference.

Tracker Column Header – 120, 180 & 365 Days Average Settlement Trend

There are three average settlement trends, which tie into the defined monitoring time frames; 120, 180 and 365 days. The calculation used to determine the trend is the same for all three periods. It is a slope calculation (explained below) of the defined period, multiplied over one year. The trend is calculated from the latest reading and includes all readings within the defined period, which is averaged and then multiplied over 1 year. If there is no initial reading for the time frame date, the calculation will continue back to include the next available date. This is an important consideration when assessing the trend and to assist the reviewers, the time frame used within the calculation is included within the decommissioning tracker status table. Defined monitoring time frames:

- The 120 day average rate is used to show the completion of manual monitoring step down period, this is the minimum period of monitoring prior to InSAR taking monitoring responsibility.
- The 180 day average rate is the minimum monitoring period after construction for automated sensors.
- The 365 day average trend is the desired period to be used if the long term monitoring has been completed for decommissioning evidence. The specification states that if the trend is below 2mm/yr, then the sensor is eligible for decommissioning.

Slope calculation Settlement Trend:

Description – The settlement trend calculates the slope of the linear regression line through data points in known_y's and known_x's. The slope is the vertical distance divided by the horizontal distance between any two points on the line, which is the rate of change along the regression line.

Calculation

$$b = \frac{\sum (x - \bar{x})(y - \bar{y})}{\sum (x - \bar{x})^2}$$

Example - If the calculated trend for a 6 month period is 1.5mm, it is multiplied into 365 days, to equal a projected settlement trend of 3mm over 1 year.

Tracker Column Header – ERP Ceased date

ERP and CTC meetings have identified project efficiencies, by ceasing manual monitoring programmes early, or prior to reaching 2mm/yr. InSAR may have taken responsibility of monitoring or the perceived risk may be low enough to warrant ceasing the monitoring. In these situations the cease date is provided, along with a comment explaining the reasoning. Monitoring that has been ceased still requires approval to decommission and will be identified within the decommissioning status tracker as proposed to decommission.

Tracker Column Header – Decommissioning Status

The status is the decommissioning situation for each sensor within Block 02. The different statuses are as follows:

- Outstanding - Monitoring sensor has not met the close out requirements and approval to decommission will be sought in subsequent revisions of this close out report.
- Proposed - the sensor is proposed to be decommissioned. Crossrail to accept the sensor can be decommissioned.
- Agreed – Agreed to decommission through previous revision of the close out report. No further reporting or monitoring has taken place.
- Complete - Monitoring sensor has been removed and evidence gathered during decommissioning.

N.B. When monitoring sensors have not met the requirements, it may still be appropriate to decommission. In this scenario supplementary evidence will be provided to explain the reasoning for decommissioning.

Table 2 - Block 02 Decommissioning Status Tracker

CS10 Sensor Name	Block	Section	Int / Ext	Measurement Type	Sensor Type	Sensor Description	Asset Location	EOI Last Primary Layer Construction	Last Construction Date	Latest Surveyed Date	120 Days Calculation Period	180 Days Calculation Period	365 Days Calculation Period	Ceased Date	General Comment	Decommissioning Status
C510-LB10232	Block 02	S10207	External	Manual	LB	BRE	University	LIV CP5, Enlargement, Adv-34	13/01/2013	28/03/2018	-0.3	188	0.6	366	<2mm per annum specification met	Complete
C510-LB10233	Block 02	S10207	External	Manual	LB	BRE	University	LIV LC70b, Enlargement, Adv-35	06/03/2014	28/03/2018	-1.0	188	-0.2	366	<2mm per annum specification met	Complete
C510-LB10234	Block 02	S10207	External	Manual	LB	BRE	University	LIV CP1, Enlargement, Adv-33	28/08/2014	28/03/2018	-2.5	188	-0.8	365	<2mm per annum specification met	Complete
C510-LB10235	Block 02	S10207	External	Manual	LB	BRE	University	LIV ESS, Enlargement, Invert, Downhill, Adv-7	08/03/2017	28/03/2018	-3.4	121	-2.7	365	<2mm per annum specification met	Proposed
C510-LB10236	Block 02	S10207	External	Manual	LB	BRE	University	LIV ESS, Enlargement, Invert, Downhill, Adv-13	08/03/2017	28/03/2018	2.7	211	2.1	365	Unreliable data due to hoarding	Outstanding
C510-LB10238	Block 02	S10207	External	Manual	LB	BRE	University	LIV ESS, Enlargement, Invert, Downhill, Adv-13	08/03/2017	28/03/2018	-5.1	121	-4.5	365		Outstanding
C510-LB10239	Block 02	S10208	External	Manual	LB	BRE	University	LIV ESS, Enlargement, Invert, Downhill, Adv-13	08/03/2017	28/03/2018	-5.4	121	-5.9	365		Outstanding
C510-LB10240	Block 02	S10208	External	Manual	LB	BRE	University	LIV ESS, Enlargement, Uplift, Adv-10	18/03/2017	28/03/2018	-4.7	121	-4.0	365		Outstanding
C510-LB10241	Block 02	S10208	External	Manual	LC	Inver Scale	Salisbury House	LIV ESS, Enlargement, Uplift, Adv-10	18/03/2017	28/03/2018	-5.1	188	-3.6	365		Outstanding
C510-LB10242	Block 02	S10208	External	Manual	LB	BRE	Salisbury House	LIV ESS, Enlargement, Uplift, Adv-10	18/03/2017	28/03/2018	-4.7	121	-3.1	365		Outstanding
C510-LB10243	Block 02	S10208	External	Manual	LB	BRE	Salisbury House	LIV ESS, Enlargement, Uplift, Adv-10	18/03/2017	28/03/2018	-4.8	121	-4.4	365		Outstanding
C510-LB10244	Block 02	S10201	External	Manual	LC	Inver Scale	Salisbury House	LIV ESS, Enlargement, Uplift, Adv-10	18/03/2017	29/08/2017	#N/A	180	#N/A	365	Removed accidentally	Proposed
C510-LB10245	Block 02	S10201	External	Manual	LC	Inver Scale	Salisbury House	LIV ESS, Enlargement, Uplift, Adv-10	18/03/2017	29/08/2017	#N/A	180	#N/A	365	Removed accidentally	Proposed
C510-LB10246	Block 02	S10201	External	Manual	LC	Inver Scale	Salisbury House	LIV ESS, Enlargement, Uplift, Adv-10	18/03/2017	29/08/2017	#N/A	180	#N/A	365	Removed accidentally	Proposed
C510-LB10247	Block 02	S10201	External	Manual	LC	Inver Scale	Salisbury House	LIV ESS, Enlargement, Uplift, Adv-10	18/03/2017	29/08/2017	#N/A	180	#N/A	365	Removed accidentally	Proposed
C510-LB10248	Block 02	S10201	External	Manual	LC	Inver Scale	Salisbury House	LIV ESS, Enlargement, Uplift, Adv-10	18/03/2017	29/08/2017	-4.2	121	-3.7	365		Outstanding
C510-LB10249	Block 02	S10201	External	Manual	LB	BRE	Salisbury House	LIV ESS, Enlargement, Uplift, Adv-10	18/03/2017	28/03/2018	-3.4	121	-2.2	365		Outstanding
C510-LB10250	Block 02	S10201	External	Manual	LC	Inver Scale	Salisbury House	LIV ESS, Enlargement, Uplift, Adv-10	18/03/2017	29/08/2017	#N/A	180	#N/A	365	Removed accidentally	Proposed
C510-LB10251	Block 02	S10201	External	Manual	LC	Inver Scale	Salisbury House	LIV ESS, Enlargement, Uplift, Adv-8	18/03/2017	29/08/2017	#N/A	180	#N/A	365	Removed accidentally	Proposed
C510-LB10252	Block 02	S10201	External	Manual	LC	Inver Scale	Salisbury House	LIV CP4, Enlargement, Adv-3	27/09/2014	29/08/2017	#N/A	123	#N/A	365	Removed accidentally	Proposed
C510-LB10253	Block 02	S10201	Internal	Manual	LB	BRE	Salisbury House	LIV CP6a, Enlargement, Inward face	31/08/2014	28/03/2018	0.5	121	0.9	365	<2mm per year specification met	Outstanding
C510-LB10254	Block 02	S10202	Internal	Manual	LB	BRE	Salisbury House	LIV ESS, Enlargement, Uplift, Adv-10	18/03/2017	06/03/2018	-3.2	127	-4.0	365		Outstanding
C510-LB10255	Block 02	S10202	Internal	Manual	LB	BRE	Salisbury House	LIV ESS, Enlargement, Uplift, Adv-10	18/03/2017	06/03/2018	-0.8	127	-2.0	366	<2mm per year specification met	Proposed
C510-LB10256	Block 02	S10202	Internal	Manual	LB	BRE	Salisbury House	LIV ESS, Enlargement, Uplift, Adv-10	18/03/2017	06/03/2018	-0.1	121	-1.2	366	<2mm per year specification met	Proposed
C510-LB10257	Block 02	S10201	Internal	Manual	LB	BRE	Salisbury House	LIV ESS, Enlargement, Invert, Downhill, Adv-13	08/03/2017	28/03/2018	-2.1	121	-3.0	366	<2mm per year specification met	Proposed
C510-LB10258	Block 02	S10201	Internal	Manual	LB	BRE	Salisbury House	LIV ESS, Enlargement, Invert, Downhill, Adv-13	08/03/2017	28/03/2018	-4.7	121	-3.2	366	<2mm per year specification met	Proposed
C510-LB10259	Block 02	S10202	Internal	Manual	LB	BRE	University	LIV ESS, Enlargement, Invert, Downhill, Adv-13	29/03/2017	28/03/2018	-4.4	121	-3.3	366	<2mm per year specification met	Outstanding
C510-LB10260	Block 02	S10202	Internal	Manual	LB	BRE	University	LIV ESS, Enlargement, Invert, Downhill, Adv-13	08/03/2017	28/03/2018	-5.9	121	-4.6	366	<2mm per year specification met	Outstanding
C510-LB10261	Block 02	S10202	Internal	Manual	LB	BRE	University	LIV ESS, Enlargement, Uplift, Adv-10	18/03/2017	28/03/2018	-6.1	121	-5.1	366		Outstanding
C510-LB10262	Block 02	S10202	Internal	Manual	LB	BRE	University	LIV ESS, Enlargement, Uplift, Adv-10	18/03/2017	28/03/2018	-6.4	121	-5.5	366		Outstanding
C510-LB10263	Block 02	S10202	Internal	Manual	LB	BRE	University	LIV ESS, Enlargement, Uplift, Adv-10	18/03/2017	28/03/2018	-4.6	121	-3.4	366		Outstanding
C510-LB10264	Block 02	S10203	Internal	Manual	LB	BRE	University	LIV ESS, Enlargement, Uplift, Adv-10	18/03/2017	28/03/2018	-5.7	121	-4.4	366		Outstanding
C510-LB10265	Block 02	S10203	Internal	Manual	LB	BRE	University	LIV ESS, Enlargement, Uplift, Adv-10	18/03/2017	28/03/2018	-5.6	121	-4.3	366		Outstanding
C510-LB10266	Block 02	S10203	Internal	Manual	LB	BRE	University	LIV ESS, Enlargement, Uplift, Adv-10	18/03/2017	28/03/2018	-5.5	121	-4.5	366		Outstanding
C510-LB10267	Block 02	S10201	Internal	Manual	LB	BRE	Electra House (Next Basement)	LIV ESS, Enlargement, Uplift, Adv-10	18/03/2017	28/03/2018	-4.3	133	-2.9	367		Outstanding
C510-LB10276	Block 02	S10201	Internal	Manual	LB	BRE	Electra House (Next Basement)	LIV ESS, Enlargement, Uplift, Adv-10	18/03/2017	20/01/2018	-4.3	245	-5.3	367		Outstanding
C510-LB10277	Block 02	S10201	Internal	Manual	LB	BRE	Electra House (Next Basement)	LIV ESS, Enlargement, Uplift, Adv-10	18/03/2017	20/01/2018	-4.6	133	-3.2	371		Outstanding
C510-LB10278	Block 02	S10201	Internal	Manual	LB	BRE	Electra House (Next Basement)	LIV ESS, Enlargement, Uplift, Adv-10	18/03/2017	20/01/2018	-4.4	133	-3.6	367		Outstanding
C510-LB10279	Block 02	S10201	Internal	Manual	LB	BRE	Electra House (Next Basement)	LIV ESS, Enlargement, Uplift, Adv-10	18/03/2017	20/01/2018	-5.7	133	-5.2	367		Outstanding
C510-LB10280	Block 02	S10201	Internal	Manual	LB	BRE	Electra House (Next Basement)	LIV ESS, Enlargement, Invert, Downhill, Adv-13	08/03/2017	20/01/2018	-5.1	133	-3.8	367		Outstanding
C510-LB10281	Block 02	S10201	Internal	Manual	LB	BRE	Electra House (Next Basement)	LIV ESS, Enlargement, Invert, Downhill, Adv-13	08/03/2017	20/01/2018	-4.5	133	-4.5	367		Outstanding
C510-LB10282	Block 02	S10201	Internal	Manual	LB	BRE	Electra House (Next Basement)	LIV ESS, Enlargement, Invert, Downhill, Adv-13	08/03/2017	20/01/2018	-4.1	133	-2.1	367		Outstanding
C510-LB10283	Block 02	S10202	Internal	Manual	LB	BRE	Electra House (Next Basement)	LIV ESS, Enlargement, Invert, Downhill, Adv-13	08/03/2017	20/01/2018	-3.5	245	-3.1	367		Outstanding
C510-LB10284	Block 02	S10202	Internal	Manual	LB	BRE	Electra House (Next Basement)	LIV ESS, Enlargement, Invert, Downhill, Adv-13	08/03/2017	20/01/2018	-6.4	133	-2.6	367		Outstanding
C510-LB10285	Block 02	S10202	Internal	Manual	LB	BRE	Electra House (Next Basement)	LIV ESS, Enlargement, Invert, Downhill, Adv-13	08/03/2017	20/01/2018	-5.0	133	-2.6	367		Outstanding
C510-LB10286	Block 02	S10202	Internal	Manual	LB	BRE	Electra House (Next Basement)	LIV ESS, Enlargement, Invert, Downhill, Adv-13	08/03/2017	20/01/2018	-6.6	133	-3.7	367		Outstanding
C510-LB10271	Block 02	S10202	Internal	Manual	LB	BRE	Electra House (Next Basement)	LIV ESS, Enlargement, Invert, Downhill, Adv-13	08/03/2017	20/01/2018	-7.0	133	-4.1	367		Outstanding
C510-LB10274	Block 02	S10202	Internal	Manual	LB	BRE	Electra House (Next Basement)	LIV ESS, Enlargement, Invert, Downhill, Adv-13	08/03/2017	20/01/2018	-5.7	133	-3.7	367		Outstanding
C510-LB10283	Block 02	S10202	Internal	Manual	LB	BRE	Electra House (Next Basement)	LIV ESS, Enlargement, Invert, Downhill, Adv-13	08/03/2017	20/01/2018	-5.2	133	-2.6	367	<2mm per year specification met	Outstanding
C510-LB10285	Block 02	S10202	Internal	Manual	LB	BRE	Electra House (Next Basement)	LIV ESS, Enlargement, Invert, Downhill, Adv-13	13/08/2015	13/08/2015	#N/A	#N/A	#N/A	367	Next store moved back into premises, sensor removed/covered by cladding	Proposed
C510-LB10283	Block 02	S10203	Internal	Manual	LB	BRE	Electra House (Next Basement)	LIV ESS, Enlargement, Invert, Downhill, Adv-13	08/03/2017	20/01/2018	-5.5	133	-3.0	367		Outstanding
C510-LB10284	Block 02	S10203	Internal	Manual	LB	BRE	Electra House (Next Basement)	LIV ESS, Enlargement, Invert, Downhill, Adv-13	08/03/2017	20/01/2018	-5.7	133	-2.7	367		Outstanding
C510-LB10286	Block 02	S10203	Internal	Manual	LB	BRE	Electra House (Next Basement)	LIV ESS, Enlargement, Invert, Downhill, Adv-13	08/03/2017	20/01/2018	-5.7	133	-2.5	367		Outstanding
C510-LB10288	Block 02	S10203	Internal	Manual	LB	BRE	Electra House (Next Basement)	LIV ESS, Enlargement, Invert, Downhill, Adv-13	08/03/2017	20/01/2018	-5.7	133	-2.9	367		Outstanding
C510-LB10270	Block 02	S10203	Internal	Manual	LB	BRE	Electra House (Next Basement)	LIV ESS, Enlargement, Invert, Downhill, Adv-13	08/03/2017	20/01/2018	-3.3	245	-3.2	367		Outstanding
C510-LB10272	Block 02	S10203	Internal	Manual	LB	BRE	Electra House (Next Basement)	LIV ESS, Enlargement, Invert, Downhill, Adv-13	08/03/2017	20/01/2018	-3.9	245	-3.6	367		Outstanding
C510-LB10273	Block 02	S10203	Internal	Manual	LB	BRE	Electra House (Next Basement)	LIV ESS, Enlargement, Invert, Downhill, Adv-13	08/03/2017	20/01/2018	-6.8	133	-4.0	367		Outstanding
C510-LB10282	Block 02	S10203	Internal	Manual	LB	BRE	Electra House (Next Basement)	LIV ESS, Enlargement, Uplift, Adv-10	18/03/2017	20/01/2018	-6.4	133	-4.0	367		Outstanding
C510-LB10284	Block 02	S10203	Internal	Manual	LB	BRE	Electra House (Next Basement)	LIV ESS, Enlargement, Invert, Downhill, Adv-13	08/03/2017	20/01/2018	-5.6	133	-2.8	367		Outstanding
C510-LB10284	Block 02	S10202	Internal	Manual	LB	BRE	Salisbury House	LIV ESS, Enlargement, Uplift, Adv-10	18/03/2017	28/03/2018	-3.8	121	-4.5	366		Outstanding
C510-LB10294	Block 02	S10202	Internal	Manual	LB	BRE	Salisbury House	LIV ESS, Enlargement, Uplift, Adv-10	18/03/2017	28/03/2018	-4.0	121	-5.1	366		Outstanding
C510-LB10295	Block 02	S10202	Internal	Manual	LB	BRE	Salisbury House	LIV ESS, Enlargement, Uplift, Adv-10	18/03/2017	28/03/2018	-4.1	121	-5.0	366		Outstanding
C510-LB10296	Block 02	S10203	Internal	Manual	LB	BRE	Salisbury House	LIV ESS, Enlargement, Uplift, Adv-10	18/03/2017	23/10/2017	-1.6	124	-0.9	365	Stable 6 month trend	Outstanding
C510-LB10297	Block 02	S10202	Internal	Manual	LB	BRE	Salisbury House	LIV ESS, Enlargement, Uplift, Adv-10	18/03/2017	23/10/2017	-2.3	124	-1.7	365	Stable 6 month trend	Outstanding
C510-LB10298	Block 02	S10203	Internal	Manual	LB	BRE	Salisbury House	LIV ESS, Enlargement, Uplift, Adv-10	18/03/2017	23/10/2017	-1.8	124	-1.4	365	Stable 6 month trend	Outstanding

Table 2 - Block 02 Decommissioning Status Tracker

		28/03/2018										GREEN < 3.5 mm			AMBER > 3.5 mm			RED		
C510-LP12201	Block 102	S10201	External	Manual	LP	Road Stud	Fishery Circus	LIV_ESS_Engagement_Uphill_Ash-10	18/03/2017	28/03/2018	-2.5	121	-4.1	191	-1.9	366				Outstanding
C510-LP12202	Block 102	S10201	External	Manual	LP	Road Stud	Fishery Circus	LIV_ESS_Engagement_Uphill_Ash-10	18/03/2017	28/03/2018	1.5	121	-4.1	191	-2.1	366				Outstanding
C510-LP12203	Block 102	S10201	External	Manual	LP	Road Stud	Fishery Circus	LIV_ESS_Engagement_Uphill_Ash-10	18/03/2017	28/03/2018	-4.6	121	-4.9	191	-3.3	366				Outstanding
C510-LP12204	Block 102	S10201	External	Manual	LP	Road Stud	Fishery Circus	LIV_ESS_Engagement_Uphill_Ash-10	18/03/2017	28/03/2018	-1.8	121	-4.0	191	-2.9	366				Outstanding
C510-LP12205	Block 102	S10201	External	Manual	LP	Road Stud	Fishery Circus	LIV_ESS_Engagement_Uphill_Ash-10	18/03/2017	28/03/2018	-1.8	121	-4.0	191	-2.9	366				Outstanding
C510-LP12206	Block 102	S10201	External	Manual	LP	Road Stud	Fishery Circus	LIV_ESS_Engagement_Uphill_Ash-10	18/03/2017	28/03/2018	0.8	121	-2.1	191	-2.2	366				Outstanding
C510-LP12207	Block 102	S10201	External	Manual	LP	Road Stud	Fishery Circus	LIV_ESS_Engagement_Uphill_Ash-8	18/03/2017	28/03/2018	1.5	121	-0.9	191	-1.5	366				Outstanding
C510-LP12208	Block 102	S10201	External	Manual	LP	Road Stud	Fishery Circus	LIV_CP4_Engagement_Ash-6	02/10/2014	28/03/2018	4.8	121	1.3	191	-0.8	366				Outstanding
C510-LP12231	Block 102	S10204	External	Manual	LP	Road Stud	London Wall	LIV_CP5_Engagement_Ash-34	13/01/2013	12/02/2018	-4.7	144	-4.2	234	-1.9	368				Proposed
C510-LP12232	Block 102	S10204	External	Manual	LP	Road Stud	London Wall	LIV_CP5_Engagement_Ash-34	13/01/2013	12/02/2018	-1.8	144	-2.0	234	-1.0	368				Proposed
C510-LP12233	Block 102	S10204	External	Manual	LP	Road Stud	London Wall	LIV_CP5_Engagement_Ash-34	13/01/2013	12/02/2018	-0.5	144	-0.7	234	-2.8	368				Proposed
C510-LP12234	Block 102	S10204	External	Manual	LP	Road Stud	London Wall	LIV_CP5_Engagement_Ash-34	13/01/2013	12/02/2018	-4.7	193	-4.7	193	-3.4	377				Proposed
C510-LP12235	Block 102	S10204-S10205	External	Manual	LP	Road Stud	London Wall	LIV_CP5_Engagement_Ash-34	13/01/2013	12/02/2018	0.6	144	-0.2	234	-0.3	368				Proposed
C510-LP12236	Block 102	S10204-S10205	External	Manual	LP	Road Stud	London Wall	LIV_CP5_Engagement_Ash-34	13/01/2013	12/02/2018	1.1	144	0.6	234	0.4	368				Proposed
C510-LP12237	Block 102	S10206-S10207	External	Manual	LP	Road Stud	Moorgate	LIV_CP1_Engagement_Ash-13	28/02/2014	28/03/2018	-2.9	121	-2.3	191	-0.6	366				Proposed
C510-LP12256	Block 102	S10207	External	Manual	LP	Road Stud	Moorgate	LIV_CP1_Engagement_Invert_Downhill_Ash-7	11/12/2016	28/03/2018	-3.6	121	-3.2	191	-1.1	366				Proposed
C510-LP12257	Block 102	S10207	External	Manual	LP	Road Stud	Moorgate	LIV_CP1_Engagement_Invert_Downhill_Ash-7	28/02/2017	28/03/2018	-4.1	121	-4.0	191	-1.4	366				Proposed
C510-LP12258	Block 102	S10207	External	Manual	LP	Road Stud	Moorgate	LIV_CP1_Engagement_Invert_Downhill_Ash-7	28/02/2017	28/03/2018	-4.6	121	-4.7	191	-1.6	366				Proposed
C510-LP12259	Block 102	S10207	External	Manual	LP	Road Stud	Moorgate	LIV_CP1_Engagement_Invert_Downhill_Ash-7	28/02/2017	28/03/2018	-4.1	121	-5.1	191	-1.9	366				Proposed
C510-LP12260	Block 102	S10207	External	Manual	LP	Road Stud	Moorgate	LIV_CP1_Engagement_Invert_Downhill_Ash-7	08/03/2017	28/03/2018	-5.9	121	-6.2	191	-2.2	366				Proposed
C510-LP12261	Block 102	S10207	External	Manual	LP	Road Stud	Moorgate	LIV_CP1_Engagement_Invert_Downhill_Ash-13	08/03/2017	28/03/2018	-5.0	121	-6.3	191	-2.4	366				Proposed
C510-LP12262	Block 102	S10207	External	Manual	LP	Road Stud	Moorgate	LIV_CP1_Engagement_Invert_Downhill_Ash-13	08/03/2017	28/03/2018	-5.4	121	-6.4	191	-2.1	366				Proposed
C510-LP12263	Block 102	S10207	External	Manual	LP	Road Stud	Moorgate	LIV_CP1_Engagement_Invert_Downhill_Ash-13	28/02/2017	28/03/2018	-5.2	121	-6.9	191	-2.0	366				Proposed
C510-LP12264-REL	Block 102	S10208	External	Manual	LP	Road Stud	West Place	LIV_ESS_Engagement_Uphill_Ash-10	18/03/2017	28/03/2018	-4.3	121	-5.4	191	-3.3	366				Outstanding
C510-LP12265-REL	Block 102	S10208	External	Manual	LP	Road Stud	West Place	LIV_ESS_Engagement_Uphill_Ash-10	18/03/2017	28/03/2018	-4.5	121	-5.4	191	-2.8	366				Outstanding
C510-LP12266-REL	Block 102	S10208	External	Manual	LP	Road Stud	West Place	LIV_ESS_Engagement_Uphill_Ash-10	18/03/2017	28/03/2018	-3.4	121	-4.1	191	-2.7	366				Outstanding
C510-LP12267-REL	Block 102	S10208	External	Manual	LP	Road Stud	West Place	LIV_ESS_Engagement_Uphill_Ash-10	18/03/2017	28/03/2018	-4.0	121	-4.6	191	-2.8	366				Outstanding
C510-LP12268-REL	Block 102	S10208	External	Manual	LP	Road Stud	West Place	LIV_ESS_Engagement_Uphill_Ash-10	18/03/2017	28/03/2018	-3.9	121	-4.8	191	-2.8	366				Outstanding
C510-LP12269-REL	Block 102	S10208	External	Manual	LP	Road Stud	West Place	LIV_ESS_Engagement_Uphill_Ash-10	18/03/2017	28/03/2018	-4.4	121	-4.9	191	-2.9	366				Outstanding
C510-LP12270-REL	Block 102	S10208	External	Manual	LP	Road Stud	West Place	LIV_ESS_Engagement_Uphill_Ash-10	18/03/2017	28/03/2018	-4.4	121	-5.1	191	-3.1	366				Outstanding
C510-LP12271-REL	Block 102	S10208	External	Manual	LP	Road Stud	West Place	LIV_ESS_Engagement_Uphill_Ash-10	18/03/2017	28/03/2018	-4.8	121	-4.8	191	-3.9	366				Outstanding
C510-LP12272-REL	Block 102	S10208	External	Manual	LP	Road Stud	West Place	LIV_ESS_Engagement_Uphill_Ash-10	18/03/2017	28/03/2018	-3.7	121	-4.1	191	-3.3	366				Outstanding
C510-LP12273	Block 102	S12204	Internal	Manual	LP	Road Stud	University	LIV_ESS_Engagement_Uphill_Ash-10	18/03/2017	27/11/2017	#N/A	132	#N/A	185	#N/A	365				Proposed
C510-LP12274	Block 102	S12204	Internal	Manual	LP	Road Stud	University	LIV_ESS_Engagement_Uphill_Ash-10	18/03/2017	27/11/2017	#N/A	132	#N/A	185	#N/A	365				Proposed
C510-LP12275	Block 102	S12204	Internal	Manual	LP	Road Stud	University	LIV_ESS_Engagement_Uphill_Ash-10	18/03/2017	27/11/2017	#N/A	132	#N/A	185	#N/A	365				Proposed
C510-LP12276	Block 102	S12204	Internal	Manual	LP	Road Stud	University	LIV_ESS_Engagement_Uphill_Ash-10	18/03/2017	27/11/2017	#N/A	132	#N/A	185	#N/A	365				Proposed
C510-LP12281	Block 102	S12204	Internal	Manual	LP	Road Stud	Dentist Salisbury House	LIV_ESS_Engagement_Uphill_Ash-10	18/03/2017	23/10/2017	#N/A	124	-1.5	187	#N/A	365				Proposed
C510-LP12282	Block 102	S12204	Internal	Manual	LP	Road Stud	Dentist Salisbury House	LIV_ESS_Engagement_Uphill_Ash-10	18/03/2017	03/10/2017	#N/A	133	-2.5	181	#N/A	368				Proposed
C510-LP12283	Block 102	S12204	Internal	Manual	LP	Road Stud	Dentist Salisbury House	LIV_ESS_Engagement_Uphill_Ash-10	18/03/2017	23/10/2017	#N/A	124	-2.5	187	#N/A	365				Proposed
C510-LP12284	Block 102	S12204	Internal	Manual	LP	Road Stud	Dentist Salisbury House	LIV_ESS_Engagement_Uphill_Ash-10	18/03/2017	23/10/2017	#N/A	124	-1.0	187	#N/A	365				Proposed
C510-LP12285	Block 102	S12204	Internal	Manual	LP	Road Stud	Dentist Salisbury House	LIV_ESS_Engagement_Uphill_Ash-10	18/03/2017	03/10/2017	#N/A	133	-1.5	181	#N/A	368				Proposed
C510-LP12286	Block 102	S12204	Internal	Manual	LP	Road Stud	Dentist Salisbury House	LIV_ESS_Engagement_Uphill_Ash-10	18/03/2017	03/10/2017	#N/A	133	-1.1	181	#N/A	368				Proposed
C510-LP12287	Block 102	S12204	Internal	Manual	LP	Road Stud	Dentist Salisbury House	LIV_ESS_Engagement_Uphill_Ash-10	18/03/2017	23/10/2017	#N/A	124	-0.2	187	#N/A	365				Proposed

Table 2 - Block 02 Decommissioning Status Tracker RP

04/04/2018

< 2.0 mm GREEN < 3.5 mm AMBER > 3.5 mm RED

AVERAGE SETTLEMENT TREND															
CSI0 Sensor Name	Block	Section	Int / Ext	Measurement Type	Sensor Type	Sensor Description	Asset Location	EOI Last Primary Layer Construction	Last Construction Date	Latest Surveyed Date	120 Days Calculation Period	180 Days Calculation Period	365 Days Calculation Period	365 Day Calculation Period	Discommissioning Status
C510-RP10203	Block 102	S10201	Internal	Manual	RP	3D Geosidic prism	Cambierie Shares	LIV_ESS_Elagement_Uptill_Adv-10	18/03/2017	21/07/2016	128	183	183	372	Complete
C510-RP10204	Block 102	S10201	Internal	Manual	RP	3D Geosidic prism	Cambierie Shares	LIV_ESS_Elagement_Uptill_Adv-10	18/03/2017	21/07/2016	128	183	183	372	Complete
C510-RP10205	Block 102	S10201	Internal	Manual	RP	3D Geosidic prism	Cambierie Shares	LIV_ESS_Elagement_Uptill_Adv-10	18/03/2017	21/07/2016	128	183	183	372	Complete
C510-RP10206	Block 102	S10201	Internal	Manual	RP	3D Geosidic prism	Cambierie Shares	LIV_ESS_Elagement_Uptill_Adv-10	18/03/2017	21/07/2016	128	183	183	372	Complete
C510-RP10207	Block 102	S10201	Internal	Manual	RP	3D Geosidic prism	Cambierie Shares	LIV_ESS_Elagement_Uptill_Adv-10	18/03/2017	21/07/2016	128	183	183	372	Complete
C510-RP10208	Block 102	S10201	Internal	Manual	RP	3D Geosidic prism	Cambierie Shares	LIV_ESS_Elagement_Uptill_Adv-10	18/03/2017	21/07/2016	128	183	183	372	Complete
C510-RP10209	Block 102	S10201	Internal	Manual	RP	3D Geosidic prism	Cambierie Shares	LIV_ESS_Elagement_Uptill_Adv-10	18/03/2017	21/07/2016	128	183	183	372	Complete
C510-RP10210	Block 102	S10201	Internal	Manual	RP	3D Geosidic prism	Cambierie Shares	LIV_ESS_Elagement_Uptill_Adv-10	18/03/2017	21/07/2016	128	183	183	372	Complete
C510-RP10211	Block 102	S10201	Internal	Manual	RP	3D Geosidic prism	Cambierie Shares	LIV_ESS_Elagement_Uptill_Adv-10	18/03/2017	21/07/2016	128	183	183	372	Complete
C510-RP10212	Block 102	S10201	Internal	Manual	RP	3D Geosidic prism	Cambierie Shares	LIV_ESS_Elagement_Uptill_Adv-10	18/03/2017	21/07/2016	128	183	183	372	Complete
											1.03	-0.02	-0.46		
											2.83	1.59	0.98		
											-1.98	0.46	0.12		
											-0.67	-1.15	-0.29		
											-0.08	0.34	0.10		
											1.56	0.72	-0.88		
											2.14	1.27	0.15		
											0.87	1.45	0.63		
											-1.31	0.40	-0.35		
											0.78	0.59	-0.29		
											-2.22	-0.99	-0.64		
											-2.39	-1.56	-0.44		
											-1.57	-0.94	-0.02		
											2.62	-0.29	0.20		
											3.62	0.76	0.11		
											3.62	1.70	0.63		
											-0.77	-0.90	-0.11		
											-3.01	-0.66	0.83		
											-2.16	-1.81	-0.48		
											-1.48	-1.70	-0.26		

Catcher frame removed.



C510-CK102901	Block 102	S10201	Internal	Manual	CK	Crack Monitor	Canilever Stairs	LIV ESS Enlargement Invert Downhill Adv-13	06/03/2017	02/03/2017	0.66	128	0.23	191	0.16	372	Outstanding
C510-CK102902	Block 102	S10201	Internal	Manual	CK	Crack Monitor	Canilever Stairs	LIV ESS Enlargement Invert Downhill Adv-13	06/03/2017	02/03/2017	0.63	128	0.53	191	0.25	372	Outstanding
C510-CK102904	Block 102	S10201	Internal	Manual	CK	Crack Monitor	Canilever Stairs	LIV ESS Enlargement Uphill Adv-10	18/03/2017	02/03/2017	-0.19	128	0.07	203	0.10	372	Outstanding
C510-CK102905	Block 102	S10201	Internal	Manual	CK	Crack Monitor	Canilever Stairs	LIV ESS Enlargement Uphill Adv-10	18/03/2017	04/03/2017	0.06	121	-0.87	181	-0.63	374	Outstanding
C510-CK102906	Block 102	S10201	Internal	Manual	CK	Crack Monitor	Canilever Stairs	LIV ESS Enlargement Uphill Adv-10	18/03/2017	02/03/2017	0.91	128	0.78	191	0.87	372	Outstanding
C510-CK102907	Block 102	S10201	Internal	Manual	CK	Crack Monitor	Canilever Stairs	LIV ESS Enlargement Uphill Adv-10	18/03/2017	04/03/2017	0.91	121	1.38	181	1.17	374	Outstanding

Crackmeter stable. For latest data see Appendix I.
Also please refer to document "Block 2 Canilever Stairs and University Crackmeter Graph.xlsm".

Learning Legacy Document

5.3 Supplementary Evidence for Decommissioning

In some cases, supplementary evidence will be provided to support the decommissioning evidence.

- LP12234 - The road stud that was located in the area shown in the picture below (Figure 3) has been damaged and removed.



Figure 3. LP12234

5.4 Monitoring sensor Location Plan and Decommissioning Status

The following plots provide a visual representation of all Block 02 remaining monitoring sensors with a colour circle that defines its settlement status. A green circle represents when a trend is below 2mm/yr and the larger the circle the greater the trend period. When a trend has not been met, a small red circle will represent the monitoring sensor. There are three plans for Block 02 monitoring sensors:

- Figure 4 - BRE & LC Monitoring Sensor Settlement Status and Location Plan
- Figure 5 - LP Monitoring Sensor Settlement Status and Location Plan
- Figure 6 - RP Monitoring Sensor Settlement Status and Location Plan

Learning Legacy Document

Figure 4 - BRE & LC Monitoring Sensor Settlement Status and Location Plan






Figure 5 - LP Monitoring Sensor Settlement Status and Location Plan



- Legend**
- Sensor trend not applicable
 - Sensor has not met any trend requirements
 - Sensor trend for 120 days is 2.0mm - 3.5mm/yr
 - Sensor trend for 120 days is below 2.0mm/yr
 - Sensor trend for 180 days is below 2.0mm/yr
 - Sensor trend for 365 days is below 2.0mm/yr

Figure 6 - RP Monitoring Sensor Settlement Status and Location Plan



Legend
● Sensor trend for 365 days is below 2.0mm/yr

6 Decommissioning Recommendations

Revision 2 of Block 02 close out report does not request all monitoring sensors to be decommissioned. The decommissioning status tracker (Table 2) identifies the monitoring sensors to be agreed for decommissioned. Monitoring sensors that are unable to be decommissioned will be reassessed in the future.

Summary to Continue to Monitor (“Outstanding to Decommission”):

- Road studs, BREs and invar scales that have not met the <2mm/year specification, as identified in Section 2;
- All crackmeters until adjacent monitoring sensors meet the <2mm/year specification;

Summary to Decommission (“Proposed to Decommission”):

- Sensors that have met the 2mm/year trend and proposed to be decommissioned, as per the decommissioning status tracker (Table 2).

N.B. When required, decommissioning and re-instatement evidence will be collected during the removal of monitoring sensors, which will be included within the final report.

7 Appendix I (Crackmeters latest results)

Learning Legacy Document

Crackmeters Results




Block 2 Cantilever Stairs & University - Internal




22/02/2018

	Crack Width (mm)	Date Installed	Baseline Value	
			X	Y
C510-CK102901	2.0	28/05/2014	0.0	0.0
C510-CK102902	1.8	28/05/2014	0.0	0.0
C510-CK102903	0.0	28/05/2014	0.0	0.0
C510-CK102904	1.0	28/05/2014	0.0	0.0
C510-CK102905	0.5	28/05/2014	0.0	0.0
C510-CK102906	1.0	28/05/2014	0.0	0.0
C510-CK102907	0.5	28/05/2014	0.0	0.0

Note: C510-CK10204 Can't get access
 23/08/2016 - No access to CK10204
 11-04-2017 - No access to CK10204
 21-04-2017 - No access to CK10204
 04-07-2017 No access TO CK10204





Learning Legacy Document


Crackmeters Results

Crackmeters Block 2 University



22/02/2018

COMMENTS
25/05/2016 C510-CK102507 The crack-meter is damaged due to the wall movement and needs to be re-installed.
27/07/2016 - C510-CK102301-2 No access to crack meters.
27/09/2016 - No access to C510-CK102202 & CK102203 due to class in progress.
27/09/2016 - CK102308 showing movement, but likely due to crack meter being disturbed.
11/10/2016 - CK102508-16 and CK102202-03 Couldn't get in a class going on
25/10/2016 -CK102202-03 Couldn't get in a class going on
12/12/2016-
2017-01-17 502, 402 broken 104, 112 not visable due to lighting
07/04/2017 - CK102305 has been knocked.
2017-07-17 CK102104,05,14 Removed






GENERAL LOCATION PLAN FOR UNIVERSITY CRACKMETERS




University Basement Floor				
Name	Initial Crack Width (mm)	Baseline Date	Baseline Value	
			X	Y
C510-CK10208	1.50	29/06/2015	0.00	-0.28
C510-CK10209	0.65	30/06/2015	0.00	0.12
C510-CK10210	1.00	04/08/2015	0.00	0.00

Crackmeter Location Plan Basement Floor




University Ground Floor				
Name	Initial Crack Width (mm)	Baseline Date	Baseline Value	
			X	Y
C510-CK102001	0.65	30/06/2015	-0.19	-0.22
C510-CK102002	0.80	03/02/2015	0.00	-0.13


Crackmeter Location Plan Ground Floor



University Ground Floor - Internal - X Direction






University Ground Floor - Internal - Y Direction





University 1st Floor				
Name	Initial Crack Width (mm)	Baseline Date	Baseline Value	
			X	Y
C510-CK102101	0.10	09/07/2015	0.00	1.00
C510-CK102102	0.30	07/07/2015	0.03	-0.06
C510-CK102103	0.20	07/07/2015	0.25	0.12
C510-CK102104	1.50	15/07/2015	0.03	-1.19
C510-CK102105	1.00	15/07/2015	0.00	0.03
C510-CK102106	0.15	07/07/2015	-0.20	0.28
C510-CK102107	0.20	07/07/2015	-0.28	0.00
C510-CK102108	0.45	08/07/2015	0.59	-0.28
C510-CK102109	1.00	07/07/2015	0.00	0.00
C510-CK102110	0.55	07/07/2015	-0.03	0.48
C510-CK102111	0.75	07/07/2015	0.00	0.06
C510-CK102112	2.50	03/02/2015	-0.13	0.03
C510-CK102113	2.00	03/02/2015	0.03	0.19
C510-CK102114	0.70	15/07/2015	0.00	0.00

Crackmeter Location Plan 1st Floor






University 3rd Floor					
Name	Initial Crack Width (mm)	Baseline Date	Baseline Value		
			X	Y	
CS10-CK102301	0.30	07/07/2015	0.04	-0.06	
CS10-CK102302	0.70	07/07/2015	-0.01	-0.04	
CS10-CK102303	0.40	29/06/2015	0.00	0.00	
CS10-CK102304	0.55	01/07/2015	0.03	0.01	
CS10-CK102305	0.30	29/06/2015	0.00	0.00	
CS10-CK102306	1.50	01/07/2015	0.00	0.04	
CS10-CK102307	1.00	29/06/2015	0.03	-0.07	
CS10-CK102308	0.65	29/06/2015	-0.03	-0.22	
CS10-CK102309	3.00	01/07/2015	-0.25	0.28	
CS10-CK102310	2.50	17/11/2015	0.00	0.00	
CS10-CK102311	4.00	09/06/2016	0.00	Y	

Crackmeter Location Plan 3rd Floor






University 4th Floor				
Name	Initial Crack Width (mm)	Baseline Date	Baseline Value	
			X	Y
C510-CK102401	0.55	04/08/2015	0.00	0.25
C510-CK102402	2.00	29/06/2015	-0.01	0.00
C510-CK102403	0.60	29/06/2015	0.08	0.41
C510-CK102404	0.90	03/02/2015	0.00	0.06
C510-CK102405	2.50	03/02/2015	0.00	0.03
C510-CK102406	2.00	07/07/2015	0.03	0.00
C510-CK102407	0.45	29/06/2015	-0.03	-0.06
C510-CK102408	0.50	17/11/2015	0.00	-0.25

Crackmeter Location Plan 4th Floor




University 5th Floor					
Name	Initial Crack Width (mm)	Baseline Date	Baseline Value		
			X	Y	
CS10-CK102501	0.25	29/06/2015	1.72	-0.38	
CS10-CK102502	0.45	29/06/2015	-0.22	0.00	
CS10-CK102503	0.10	29/06/2015	0.26	-0.14	
CS10-CK102504	0.50	29/06/2015	-0.75	0.28	
CS10-CK102505	1.50	09/07/2015	-0.15	0.13	
CS10-CK102506	0.40	30/06/2015	-0.12	0.00	
CS10-CK102507	0.25	29/06/2015	1.31	-0.41	
CS10-CK102508	0.35	29/06/2015	0.00	0.56	
CS10-CK102509	0.15	29/06/2015	0.28	0.00	
CS10-CK102510	0.45	29/06/2015	0.00	0.00	
CS10-CK102511	0.55	29/06/2015	0.18	0.00	
CS10-CK102512	0.95	29/06/2015	0.00	0.01	
CS10-CK102513	0.70	29/06/2015	-0.03	-0.09	
CS10-CK102514	0.40	29/06/2015	0.06	0.01	
CS10-CK102515	0.60	29/06/2015	-0.53	-0.25	
CS10-CK102516	0.30	29/06/2015	0.50	-0.41	

Crackmeter Location Plan 5th Floor




University 6th Floor				
Name	Initial Crack Width (mm)	Baseline Date	Baseline Value	
			X	Y
CS10-CK102601	0.55	09/07/2015	-1.1	-0.2


Crackmeter Location Plan 6th Floor



University 6th Floor - Internal - X Direction



University 6th Floor - Internal - Y Direction



8 Appendix II (Tables, Graphs and Figures of Rev.1)

Learning Legacy Document

Table 2 - Block 02 Decommissioning Status Tracker LB & LC

25/09/2017
 < 2.0 mm GREEN < 3.5 mm AMBER > 3.5 mm RED

CS10 Sensor Name	Block	Section	Int / Ext	Measurement Type	Sensor Type	Sensor Description	Asset Location	EOI Last Primary Layer Construction	Last Construction Date	Last Surveyed Date	120 Days	180 Days	365 Days	365 Day Calculation Period	Ceased Date	General Comment	Decommissioning Status
25104-B10003	Block 102	S10201	External	Manual	LB	BRE	Salsbury House	LIV ESS, Engagement, Uphill, Adv-10	18/03/2017	21/09/2017	-2.03	-1.42	-9.45	366			Outstanding
25104-B10004	Block 102	S10201	External	Manual	LB	BRE	Salsbury House	LIV ESS, Engagement, Uphill, Adv-10	18/03/2017	21/09/2017	-1.98	-1.52	-7.82	366			Outstanding
25104-B10005	Block 102	S10201	External	Manual	LB	BRE	Salsbury House	LIV CP&S, Engagement, Adv-end face	31/05/2014	20/09/2017	-0.34	-0.64	-3.28	366			Outstanding
25104-C10002	Block 102	S10201	External	Manual	LC	Invert Scale	Salsbury House	LIV CP&S, Engagement, Uphill, Adv-10	18/03/2017	20/09/2017	-2.54	-1.82	-14.11	365			Outstanding
25104-C10003	Block 102	S10201	External	Manual	LC	Invert Scale	Salsbury House	LIV CP&S, Engagement, Uphill, Adv-10	18/03/2017	20/09/2017	-2.26	-1.23	-19.60	365			Outstanding
25104-C10004	Block 102	S10201	External	Manual	LC	Invert Scale	Salsbury House	LIV CP&S, Engagement, Uphill, Adv-10	18/03/2017	20/09/2017	-2.13	-0.46	-9.97	365			Outstanding
25104-C10005	Block 102	S10201	External	Manual	LC	Invert Scale	Salsbury House	LIV CP&S, Engagement, Uphill, Adv-10	18/03/2017	20/09/2017	-2.11	-2.86	-6.66	365			Outstanding
25104-C10006	Block 102	S10201	External	Manual	LC	Invert Scale	Salsbury House	LIV CP&S, Engagement, Uphill, Adv-8	15/03/2017	20/09/2017	-1.52	-0.40	-6.66	365			Outstanding
25104-C10007	Block 102	S10201	External	Manual	LC	Invert Scale	Salsbury House	LIV CP&S, Engagement, Adv-end face	27/09/2014	20/09/2017	-1.48	-0.44	-3.99	378			Outstanding
25104-C10008	Block 102	S10202	External	Manual	LC	Invert Scale	Salsbury House	LIV CP&S, Engagement, Adv-end face	31/05/2014	20/09/2017	2.24	0.65	-2.33	378			Proposed
25104-C10009	Block 102	S10202	External	Manual	LC	Invert Scale	Salsbury House	LIV CP&S, Engagement, Adv-end face	31/05/2014	20/09/2017	2.40	0.45	-1.66	378			Proposed
25104-C10010	Block 102	S10202	External	Manual	LC	Invert Scale	Salsbury House	LIV CP&S, Engagement, Adv-end face	31/05/2014	20/09/2017	2.24	0.45	-1.66	378			Proposed
25104-C10011	Block 102	S10202	External	Manual	LC	Invert Scale	Salsbury House	LIV CP&S, Engagement, Adv-end face	31/05/2014	20/09/2017	2.40	0.45	-1.66	378			Proposed
25104-C10012	Block 102	S10202	External	Manual	LC	Invert Scale	Salsbury House	LIV CP&S, Engagement, Adv-end face	17/11/2013	20/09/2017	-0.43	-1.13	-1.21	369			Proposed
25104-C10013	Block 102	S10202	External	Manual	LC	Invert Scale	Salsbury House	LIV PTW-East, Engagement, Adv-5	31/05/2014	20/09/2017	-3.00	-3.00	-1.18	369			Proposed
25104-B10006	Block 102	S10201	External	Manual	LB	BRE	Salsbury House	LIV CP&S, Engagement, Adv-end face	31/05/2014	20/09/2017	1.18	0.39	-1.92	378			Proposed
25104-B10007	Block 102	S10202	External	Manual	LB	BRE	Salsbury House	LIV CP&S, Engagement, Adv-end face	31/05/2014	20/09/2017	2.78	1.83	-1.83	379			Proposed
25104-B10008	Block 102	S10202	External	Manual	LB	BRE	Salsbury House	LIV CP&S, Engagement, Adv-end face	31/05/2014	20/09/2017	2.71	0.49	-2.01	378			Proposed
25104-B10009	Block 102	S10203	External	Manual	LB	BRE	Salsbury House	LIV PTW-West, Engagement, Adv-38	19/09/2013	20/09/2017	1.92	-0.06	-0.97	378			Proposed
25104-B10010	Block 102	S10203	External	Manual	LB	BRE	Salsbury House	LIV PTW-West, Engagement, Adv-26	15/09/2013	20/09/2017	2.23	0.45	-0.64	369			Proposed
25104-B10011	Block 102	S10203	External	Manual	LB	BRE	Salsbury House	LIV CP&S, Engagement, Adv-34	13/01/2013	20/09/2017	1.58	0.48	-0.95	369			Proposed
25104-B10012	Block 102	S10203	External	Manual	LB	BRE	Salsbury House	LIV CP&S, Engagement, Adv-34	13/01/2013	20/09/2017	0.98	0.45	-0.89	369			Proposed
25104-B10013	Block 102	S10203	External	Manual	LB	BRE	Salsbury House	LIV CP&S, Engagement, Adv-34	13/01/2013	20/09/2017	0.28	0.94	-0.68	369			Proposed
25104-B10014	Block 102	S10203	External	Manual	LB	BRE	Salsbury House	LIV CP&S, Engagement, Adv-34	13/01/2013	20/09/2017	1.74	0.81	-0.89	369			Proposed
25104-B10015	Block 102	S10204	External	Manual	LB	BRE	Salsbury House	LIV CP&S, Engagement, Adv-34	13/01/2013	20/09/2017	3.92	2.49	-1.11	369			Proposed
25104-B10016	Block 102	S10204	External	Manual	LB	BRE	Salsbury House	LIV CP&S, Engagement, Adv-34	13/01/2013	20/09/2017	2.09	0.28	-0.28	369			Proposed
25104-B10017	Block 102	S10204	External	Manual	LB	BRE	Salsbury House	LIV CP&S, Engagement, Adv-34	13/01/2013	20/09/2017	5.41	2.38	-0.28	369			Proposed
25104-B10018	Block 102	S10204	External	Manual	LB	BRE	Salsbury House	LIV CP&S, Engagement, Adv-34	13/01/2013	20/09/2017	-0.06	0.64	0.07	369			Proposed
25104-B10019	Block 102	S10204	External	Manual	LB	BRE	Salsbury House	LIV CP&S, Engagement, Adv-34	13/01/2013	20/09/2017	1.16	0.65	0.48	369			Proposed
25104-B10020	Block 102	S10204	External	Manual	LB	BRE	Salsbury House	LIV CP&S, Engagement, Adv-34	13/01/2013	20/09/2017	-0.06	0.40	0.24	369			Proposed
25104-B10021	Block 102	S10205	External	Manual	LB	BRE	Salsbury House	LIV CP&S, Engagement, Adv-34	13/01/2013	20/09/2017	-0.24	0.97	0.76	369			Proposed
25104-B10022	Block 102	S10205	External	Manual	LB	BRE	Salsbury House	LIV CP&S, Engagement, Adv-34	13/01/2013	20/09/2017	1.28	0.56	0.61	369			Proposed
25104-B10023	Block 102	S10205	External	Manual	LB	BRE	Salsbury House	LIV CP&S, Engagement, Adv-34	13/01/2013	20/09/2017	-6.07	0.45	-0.98	369			Proposed
25104-B10024	Block 102	S10206	External	Manual	LB	BRE	85 London Way	LIV CP&S, Engagement, Adv-34	13/01/2013	20/09/2017	4.26	0.89	-0.23	379			Proposed
25104-B10025	Block 102	S10206	External	Manual	LB	BRE	85 London Way	LIV CP&S, Engagement, Adv-34	13/01/2013	20/09/2017	2.76	0.89	-0.66	379			Proposed
25104-B10026	Block 102	S10206	External	Manual	LB	BRE	85 London Way	LIV CP&S, Engagement, Adv-34	13/01/2013	20/09/2017	2.65	0.89	-0.31	379			Proposed
25104-B10027	Block 102	S10206	External	Manual	LB	BRE	85 London Way	LIV CP&S, Engagement, Adv-34	13/01/2013	20/09/2017	2.43	0.89	-0.15	379			Proposed
25104-B10028	Block 102	S10206	External	Manual	LB	BRE	85 London Way	LIV CP&S, Engagement, Adv-34	13/01/2013	20/09/2017	2.93	0.58	-0.93	379			Proposed
25104-B10029	Block 102	S10206	External	Manual	LB	BRE	85 London Way	LIV CP&S, Engagement, Adv-34	13/01/2013	20/09/2017	1.52	0.69	-0.55	379			Proposed
25104-B10030	Block 102	S10206	External	Manual	LB	BRE	85 London Way	LIV CP&S, Engagement, Adv-34	13/01/2013	20/09/2017	1.59	0.69	-0.91	379			Proposed
25104-B10031	Block 102	S10206	External	Manual	LB	BRE	85 London Way	LIV CP&S, Engagement, Adv-34	13/01/2013	20/09/2017	1.49	1.04	-1.38	379			Proposed
25104-B10032	Block 102	S10207	External	Manual	LB	BRE	University	LIV CP&S, Engagement, Adv-34	13/01/2013	21/09/2017	0.31	1.28	-1.80	366			Proposed
25104-B10033	Block 102	S10207	External	Manual	LB	BRE	University	LIV CP&S, Engagement, Adv-34	05/03/2014	21/09/2017	0.73	0.42	-4.18	366			Proposed
25104-B10034	Block 102	S10207	External	Manual	LB	BRE	University	LIV CPT, Engagement, Adv-33	28/02/2017	21/09/2017	0.73	0.42	-4.18	366			Proposed
25104-B10035	Block 102	S10207	External	Manual	LB	BRE	University	LIV ESS, Engagement, Invert, Downhill, Adv-7	28/02/2017	21/09/2017	0.84	0.21	-7.92	366			Outstanding
25104-B10036	Block 102	S10207	External	Manual	LB	BRE	University	LIV ESS, Engagement, Invert, Downhill, Adv-3	03/03/2017	21/09/2017	2.40	-4.80	-17.40	366			Outstanding
25104-B10037	Block 102	S10207	External	Manual	LB	BRE	University	LIV ESS, Engagement, Invert, Downhill, Adv-13	03/03/2017	21/09/2017	1.96	1.94	-19.29	366			Outstanding
25104-B10038	Block 102	S10207	External	Manual	LB	BRE	University	LIV ESS, Engagement, Invert, Downhill, Adv-13	03/03/2017	21/09/2017	-0.84	0.51	-14.14	366			Outstanding
25104-B10039	Block 102	S10208	External	Manual	LB	BRE	University	LIV ESS, Engagement, Uphill, Adv-10	18/03/2017	21/09/2017	-1.38	1.21	-16.53	366			Outstanding
25104-B10040	Block 102	S10208	External	Manual	LC	Invert Scale	University	LIV ESS, Engagement, Uphill, Adv-10	18/03/2017	21/09/2017	-2.05	1.67	-18.53	366			Outstanding
25104-B10041	Block 102	S10208	External	Manual	LC	Invert Scale	University	LIV ESS, Engagement, Uphill, Adv-10	18/03/2017	21/09/2017	-1.84	1.66	-22.07	366			Outstanding
25104-B10042	Block 102	S10208	External	Manual	LC	Invert Scale	University	LIV ESS, Engagement, Uphill, Adv-10	03/09/2016	21/09/2017	#N/A	#N/A	#N/A	366			Outstanding
25104-B10043	Block 102	S10201	Internal	Manual	LB	BRE	Electra House (Next Basement)	LIV ESS, Engagement, Uphill, Adv-10	18/03/2017	21/09/2017	-2.17	-1.01	-21.98	366			Outstanding
25104-B10044	Block 102	S10201	Internal	Manual	LB	BRE	Electra House (Next Basement)	LIV ESS, Engagement, Uphill, Adv-10	18/03/2017	21/09/2017	-0.79	-5.97	-19.22	374			Outstanding
25104-B10045	Block 102	S10201	Internal	Manual	LB	BRE	Electra House (Next Basement)	LIV ESS, Engagement, Uphill, Adv-10	18/03/2017	21/09/2017	-1.05	-5.93	-19.72	371			Outstanding
25104-B10046	Block 102	S10201	Internal	Manual	LB	BRE	Electra House (Next Basement)	LIV ESS, Engagement, Uphill, Adv-10	18/03/2017	21/09/2017	-1.93	-5.08	-15.28	371			Outstanding
25104-B10047	Block 102	S10201	Internal	Manual	LB	BRE	Electra House (Next Basement)	LIV ESS, Engagement, Uphill, Adv-10	18/03/2017	21/09/2017	-1.03	-5.05	-19.23	371			Outstanding
25104-B10048	Block 102	S10201	Internal	Manual	LB	BRE	Electra House (Next Basement)	LIV ESS, Engagement, Uphill, Adv-10	18/03/2017	21/09/2017	-1.55	-3.97	-15.16	371			Outstanding
25104-B10049	Block 102	S10202	Internal	Manual	LB	BRE	Electra House (Next Basement)	LIV ESS, Engagement, Invert, Downhill, Adv-13	03/03/2017	21/09/2017	-2.03	-4.81	-16.67	374			Outstanding
25104-B10050	Block 102	S10202	Internal	Manual	LB	BRE	Electra House (Next Basement)	LIV ESS, Engagement, Invert, Downhill, Adv-13	03/03/2017	21/09/2017	-0.48	-2.77	-5.13	371			Outstanding
25104-B10051	Block 102	S10202	Internal	Manual	LB	BRE	Electra House (Next Basement)	LIV ESS, Engagement, Invert, Downhill, Adv-13	03/03/2017	21/09/2017	-0.58	-1.69	-1.75	371			Outstanding
25104-B10052	Block 102	S10202	Internal	Manual	LB	BRE	Electra House (Next Basement)	LIV ESS, Engagement, Invert, Downhill, Adv-13	03/03/2017	21/09/2017	-0.56	-2.44	-11.96	371			Outstanding
25104-B10053	Block 102	S10202	Internal	Manual	LB	BRE	Electra House (Next Basement)	LIV ESS, Engagement, Invert, Downhill, Adv-13	03/03/2017	21/09/2017	0.49	-2.44	-14.26	371			Outstanding

Table 2 - Block 02 Decommissioning Status Tracker LB & LC

25/09/2017

< 2.0 mm GREEN < 3.5 mm AMBER > 3.5 mm RED

CS10 Sensor Name	Block	Section	Int / Ext	Measurement Type	Sensor Type	Sensor Description	Asset/Location	EOI Last Primary Layer Construction	Last Construction Date	Latest Surveyed Date	120 Days Calculation Period	180 Days Calculation Period	365 Days Calculation Period	365 Day Calculation Period	Created Date	General Comment	Decommissioning Status
C510-LB10287	Block 102	S10204	Internal	Manual	LB	BRE	Electra House (Next Basement)	LIV ESS, Engagement, Invert, Downhill, Adv-13	06/03/2017	20/07/2015	#N/A	#N/A	#N/A	#N/A			Proposed
C510-LB10288	Block 102	S10204	Internal	Manual	LB	BRE	Electra House (Next Basement)	LIV ESS, Engagement, Invert, Downhill, Adv-13	06/03/2017	20/07/2015	#N/A	#N/A	#N/A	#N/A			Proposed
C510-LB10289	Block 102	S10204	Internal	Manual	LB	BRE	Electra House (Next Basement)	LIV ESS, Engagement, Invert, Downhill, Adv-13	06/03/2017	20/07/2015	#N/A	#N/A	#N/A	#N/A			Proposed
C510-LB10290	Block 102	S10204	Internal	Manual	LB	BRE	Electra House (Next Basement)	LIV ESS, Engagement, Invert, Downhill, Adv-13	06/03/2017	20/07/2015	#N/A	#N/A	#N/A	#N/A			Proposed
C510-LB10291	Block 102	S10201	Internal	Manual	LB	BRE	Salsbury House	LIV ESS, Engagement, Uphill, Adv-10	18/03/2017	20/09/2017	1.78	-3.81	181	-16.44	365		Outstanding
C510-LB10292	Block 102	S10201	Internal	Manual	LB	BRE	Salsbury House	LIV ESS, Engagement, Uphill, Adv-10	18/03/2017	20/09/2017	0.04	-3.69	181	-9.49	365		Outstanding
C510-LB10293	Block 102	S10201	Internal	Manual	LB	BRE	Salsbury House	LIV CP2, Engagement, Adv-15	06/05/2014	21/09/2017	1.47	-0.14	181	-2.00	365		Proposed
C510-LB10294	Block 102	S10201	Internal	Manual	LB	BRE	Salsbury House	LIV PTWA West, Engagement, Adv-109	31/01/2014	21/09/2017	4.48	0.63	181	-1.66	365		Proposed
C510-LB10295	Block 102	S10201	Internal	Manual	LB	BRE	Salsbury House	LIV PTWA West, Engagement, Adv-59	12/11/2013	07/02/2014	4.12	1.29	181	-1.03	365		Proposed
C510-LB10296	Block 102	S10201	Internal	Manual	LB	BRE	Salsbury House	LIV PTWA West, Engagement, Adv-92	25/01/2014	21/09/2017	5.16	2.50	181	-1.42	365		Outstanding
C510-LB10297	Block 102	S10201	Internal	Manual	LB	BRE	Salsbury House	LIV ESS, Engagement, Uphill, Adv-10	18/03/2017	21/09/2017	0.42	-1.46	181	-5.83	365		Outstanding
C510-LB10298	Block 102	S10201	Internal	Manual	LB	BRE	Salsbury House	LIV ESS, Engagement, Uphill, Adv-13	06/03/2017	21/09/2017	0.70	-0.89	181	-9.77	365		Outstanding
C510-LB10299	Block 102	S10201	Internal	Manual	LB	BRE	Salsbury House	LIV ESS, Engagement, Uphill, Adv-13	28/06/2014	21/09/2017	0.90	-1.95	181	-6.43	365		Outstanding
C510-LB10300	Block 102	S10201	Internal	Manual	LB	BRE	Salsbury House	LIV CPT, Engagement, Adv-13	28/06/2014	21/09/2017	1.47	-0.86	181	-4.26	365		Outstanding
C510-LB10301	Block 102	S10202	Internal	Manual	LB	BRE	Salsbury House	LIV ESS, Engagement, Uphill, Adv-10	18/03/2017	21/09/2017	0.10	-1.85	181	-14.89	365		Outstanding
C510-LB10302	Block 102	S10202	Internal	Manual	LB	BRE	Salsbury House	LIV ESS, Engagement, Uphill, Adv-10	18/03/2017	21/09/2017	0.06	-1.03	181	-15.75	365		Outstanding
C510-LB10303	Block 102	S10203	Internal	Manual	LB	BRE	Salsbury House	LIV ESS, Engagement, Uphill, Adv-10	18/03/2017	21/09/2017	-0.51	-2.46	181	-17.16	365		Outstanding
C510-LB10304	Block 102	S10203	Internal	Manual	LB	BRE	Salsbury House	LIV ESS, Engagement, Uphill, Adv-10	18/03/2017	21/09/2017	1.49	-1.42	181	-20.50	365		Outstanding
C510-LB10305	Block 102	S10203	Internal	Manual	LB	BRE	Salsbury House	LIV ESS, Engagement, Uphill, Adv-10	18/03/2017	21/09/2017	1.96	-0.49	181	-19.87	365		Outstanding
C510-LB10306	Block 102	NA	Internal	Manual	LB	BRE	Salsbury House (Cable Vault)	LIV ESS, Engagement, Uphill, Adv-10	18/03/2017	21/09/2017	0.97	-0.86	181	-10.14	365		Proposed
C510-LB10307	Block 102	NA	Internal	Manual	LB	BRE	Salsbury House (Cable Vault)	LIV ESS, Engagement, Uphill, Adv-10	18/03/2017	21/09/2017	1.97	0.87	181	-8.95	365		Proposed
C510-LB10308	Block 102	S10201	Internal	Manual	LB	BRE	University	LIV PTWA West, Engagement, Adv-109	31/01/2014	21/09/2017	0.65	1.67	181	-1.76	365		Proposed
C510-LB10309	Block 102	S10201	Internal	Manual	LB	BRE	University	LIV CPT, Engagement, Adv-35	03/03/2014	21/09/2017	#N/A	#N/A	#N/A	#N/A			Proposed
C510-LB10310	Block 102	S10201	Internal	Manual	LB	BRE	University	LIV ESS, Engagement, Invert, Downhill, Adv-7	28/06/2014	21/09/2017	1.81	1.51	181	-5.11	365		Outstanding
C510-LB10311	Block 102	S10202	Internal	Manual	LB	BRE	University	LIV ESS, Engagement, Invert, Downhill, Adv-13	06/03/2017	21/09/2017	0.03	0.41	181	-7.86	365		Outstanding
C510-LB10312	Block 102	S10202	Internal	Manual	LB	BRE	University	LIV ESS, Engagement, Invert, Downhill, Adv-13	06/03/2017	21/09/2017	0.01	1.26	181	-5.75	365		Outstanding
C510-LB10313	Block 102	S10202	Internal	Manual	LB	BRE	University	LIV ESS, Engagement, Invert, Downhill, Adv-13	06/03/2017	21/09/2017	0.92	1.36	181	-8.40	365		Outstanding
C510-LB10314	Block 102	S10202	Internal	Manual	LB	BRE	University	LIV ESS, Engagement, Uphill, Adv-10	18/03/2017	21/09/2017	1.19	2.07	181	-17.87	365		Outstanding
C510-LB10315	Block 102	S10202	Internal	Manual	LB	BRE	University	LIV ESS, Engagement, Uphill, Adv-10	18/03/2017	21/09/2017	-0.96	0.42	181	-20.43	365		Outstanding
C510-LB10316	Block 102	S10202	Internal	Manual	LB	BRE	University	LIV ESS, Engagement, Uphill, Adv-10	18/03/2017	21/09/2017	-0.77	-0.77	181	-20.43	365		Outstanding
C510-LB10317	Block 102	S10203	Internal	Manual	LB	BRE	University	LIV ESS, Engagement, Uphill, Adv-10	18/03/2017	18/07/2017	1.57	1.20	181	-19.18	372		Outstanding
C510-LB10318	Block 102	S10203	Internal	Manual	LB	BRE	University	LIV ESS, Engagement, Uphill, Adv-10	18/03/2017	18/07/2017	1.96	-14.63	181	-20.95	372		Outstanding
C510-LB10319	Block 102	S10203	Internal	Manual	LB	BRE	University	LIV ESS, Engagement, Uphill, Adv-10	18/03/2017	18/07/2017	1.76	-15.10	181	-20.79	372		Outstanding

Access Document

Table 2 - Block 02 Decommissioning Status Tracker LP

AVERAGE SETTLEMENT TRENDS										RED									
										GREEN		AMBER		RED					
										< 2.0 mm		< 3.5 mm		> 3.5 mm					
C510 Sensor Name	Block	Section	Int / Ext	Measurement Type	Sensor Type	Sensor Description	Asset Location	EO / Last Primary Layer Construction	Last Construction Date	Latest Surveyed Date	120 Days	120 Day Calculation Period	180 Days	180 Day Calculation Period	365 Days	365 Day Calculation Period	Ceased Date	General Comment	Decommissioning Status
5104LP1201 to 5104LP1205	Block 02	N/A	N/A	Manual	LP	Road Stud					#N/A	#N/A	#N/A	#N/A	#N/A	#N/A		Replaced with 122 series	Proposed
5104LP1201	Block 02	S10201	External	Manual	LP	Road Stud	Frishy Circus	LIV ESS Engagement Uphill Adv-10	18/03/2017	18/09/2017	-0.79	125	-0.249	181	-10.003	366			Outstanding
5104LP1202	Block 02	S10201	External	Manual	LP	Road Stud	Frishy Circus	LIV ESS Engagement Uphill Adv-10	18/03/2017	18/09/2017	-1.73	125	-0.824	181	-10.922	366			Outstanding
5104LP1203	Block 02	S10201	External	Manual	LP	Road Stud	Frishy Circus	LIV ESS Engagement Uphill Adv-10	18/03/2017	18/09/2017	-2.21	125	-1.149	181	-10.115	366			Outstanding
5104LP1204	Block 02	S10201	External	Manual	LP	Road Stud	Frishy Circus	LIV ESS Engagement Uphill Adv-10	18/03/2017	18/09/2017	-1.12	125	-0.608	181	-9.922	366			Outstanding
5104LP1205	Block 02	S10201	External	Manual	LP	Road Stud	Frishy Circus	LIV ESS Engagement Uphill Adv-10	18/03/2017	18/09/2017	-2.07	125	-1.037	181	-9.803	366			Outstanding
5104LP1206	Block 02	S10201	External	Manual	LP	Road Stud	Frishy Circus	LIV ESS Engagement Uphill Adv-10	18/03/2017	18/09/2017	-2.20	125	-1.045	181	-9.700	366			Outstanding
5104LP1207	Block 02	S10201	External	Manual	LP	Road Stud	Frishy Circus	LIV ESS Engagement Uphill Adv-8	18/03/2017	18/09/2017	-1.62	125	-0.841	181	-8.611	366			Outstanding
5104LP1208	Block 02	S10201	External	Manual	LP	Road Stud	Frishy Circus	LIV CP2a Engagement Uphill Adv-6	02/10/2014	18/09/2017	-1.97	125	-1.028	181	-9.533	366			Outstanding
5104LP1209	Block 02	S10201	External	Manual	LP	Road Stud	Frishy Circus	LIV CP2a Engagement Uphill Adv-6	02/10/2014	18/09/2017	-1.82	125	-0.982	181	-9.491	366			Proposed
5104LP1210	Block 02	S10201	External	Manual	LP	Road Stud	Frishy Circus	LIV CP2a Engagement Uphill Adv-6	02/10/2014	18/09/2017	-1.82	125	-0.982	181	-9.491	366			Proposed
5104LP1211	Block 02	S10201	External	Manual	LP	Road Stud	Frishy Circus	LIV CP2a Engagement Uphill Adv-6	02/10/2014	18/09/2017	-1.82	125	-0.982	181	-9.491	366			Proposed
5104LP1212	Block 02	S10202	External	Manual	LP	Road Stud	Frishy Circus	LIV CP2a Engagement Uphill Adv-6	02/10/2014	18/09/2017	-0.95	125	-0.511	181	-4.200	376			Proposed
5104LP1213	Block 02	S10202	External	Manual	LP	Road Stud	Frishy Circus	LIV CP2a Engagement Uphill Adv-6	02/10/2014	18/09/2017	-0.96	125	-0.511	181	-4.200	376			Proposed
5104LP1214	Block 02	S10202	External	Manual	LP	Road Stud	Frishy Circus	LIV CP2a Engagement Uphill Adv-6	02/10/2014	18/09/2017	-0.83	125	-0.446	181	-3.864	376			Proposed
5104LP1215	Block 02	S10202	External	Manual	LP	Road Stud	Frishy Circus	LIV CP2a Engagement Uphill Adv-6	02/10/2014	18/09/2017	-0.71	125	-0.389	181	-3.234	376			Proposed
5104LP1216	Block 02	S10202	External	Manual	LP	Road Stud	Frishy Circus	LIV CP2a Engagement Uphill Adv-6	02/10/2014	18/09/2017	-0.96	125	-0.511	181	-4.200	376			Proposed
5104LP1217	Block 02	S10202	External	Manual	LP	Road Stud	Frishy Circus	LIV CP2a Engagement Uphill Adv-6	02/10/2014	18/09/2017	-0.21	128	-0.165	184	-3.666	366			Proposed
5104LP1218	Block 02	S10202	External	Manual	LP	Road Stud	Frishy Circus	LIV CP2a Engagement Uphill Adv-6	02/10/2014	18/09/2017	-1.42	132	-0.844	188	-3.860	370			Proposed
5104LP1219	Block 02	S10203	External	Manual	LP	Road Stud	Frishy Circus	LIV CP2a Engagement Uphill Adv-6	24/11/2013	18/09/2017	0.01	197	0.011	197	-1.667	379			Proposed
5104LP1220	Block 02	S10203	External	Manual	LP	Road Stud	Frishy Circus	LIV CP2a Engagement Uphill Adv-6	24/11/2013	18/09/2017	0.76	197	0.476	197	-2.007	379			Proposed
5104LP1221	Block 02	S10203	External	Manual	LP	Road Stud	Frishy Circus	LIV CP2a Engagement Uphill Adv-6	17/11/2013	21/09/2017	0.93	197	0.633	197	-0.777	379			Proposed
5104LP1222	Block 02	S10203	External	Manual	LP	Road Stud	Frishy Circus	LIV CP2a Engagement Uphill Adv-6	16/09/2013	21/09/2017	0.21	197	0.211	197	-1.311	379			Proposed
5104LP1223	Block 02	S10203	External	Manual	LP	Road Stud	Frishy Circus	LIV CP2a Engagement Uphill Adv-6	13/01/2013	21/09/2017	-0.73	197	-0.433	197	-1.143	379			Proposed
5104LP1224	Block 02	S10203	External	Manual	LP	Road Stud	Frishy Circus	LIV CP2a Engagement Uphill Adv-6	13/01/2013	21/09/2017	-0.74	197	-0.441	197	-1.148	379			Proposed
5104LP1225	Block 02	S10203	External	Manual	LP	Road Stud	Frishy Circus	LIV CP2a Engagement Uphill Adv-6	13/01/2013	21/09/2017	-1.62	197	-0.822	197	-2.151	379			Proposed
5104LP1226	Block 02	S10204	External	Manual	LP	Road Stud	Frishy Circus	LIV CP5 Engagement Adv-34	13/01/2013	21/09/2017	0.79	197	0.491	197	-1.765	379			Proposed
5104LP1227	Block 02	S10204	External	Manual	LP	Road Stud	Frishy Circus	LIV CP5 Engagement Adv-34	13/01/2013	21/09/2017	0.60	193	0.400	193	-1.442	377			Proposed
5104LP1228	Block 02	S10204	External	Manual	LP	Road Stud	Frishy Circus	LIV CP5 Engagement Adv-34	13/01/2013	21/09/2017	-1.13	193	-0.733	193	-1.667	377			Proposed
5104LP1229	Block 02	S10204	External	Manual	LP	Road Stud	Frishy Circus	LIV CP5 Engagement Adv-34	13/01/2013	21/09/2017	1.62	193	1.022	193	-0.562	377			Proposed
5104LP1230	Block 02	S10204	External	Manual	LP	Road Stud	Frishy Circus	LIV CP5 Engagement Adv-34	13/01/2013	21/09/2017	1.49	193	0.989	193	-0.566	377			Proposed
5104LP1231	Block 02	S10204	External	Manual	LP	Road Stud	Frishy Circus	LIV CP5 Engagement Adv-34	13/01/2013	21/09/2017	0.65	193	0.433	193	-1.179	377			Proposed
5104LP1232	Block 02	S10204	External	Manual	LP	Road Stud	Frishy Circus	LIV CP5 Engagement Adv-34	13/01/2013	21/09/2017	0.04	193	0.044	193	-1.145	377			Proposed
5104LP1233	Block 02	S10204	External	Manual	LP	Road Stud	Frishy Circus	LIV CP5 Engagement Adv-34	13/01/2013	21/09/2017	-4.61	193	-2.475	193	-3.888	475			Outstanding
5104LP1234	Block 02	S10204	External	Manual	LP	Road Stud	Frishy Circus	LIV CP5 Engagement Adv-34	13/01/2013	21/09/2017	-0.65	193	-0.433	193	-0.977	377			Outstanding
5104LP1235	Block 02	S10204	External	Manual	LP	Road Stud	Frishy Circus	LIV CP5 Engagement Adv-34	13/01/2013	21/09/2017	0.02	193	0.022	193	-0.67	377			Outstanding
5104LP1236	Block 02	S10204	External	Manual	LP	Road Stud	Frishy Circus	LIV CP5 Engagement Adv-34	13/01/2013	21/09/2017	0.05	193	0.053	193	-0.79	377			Outstanding
5104LP1237	Block 02	S10205	External	Manual	LP	Road Stud	Frishy Circus	LIV CP5 Engagement Adv-34	13/01/2013	21/09/2017	0.23	193	0.153	193	-1.04	377			Proposed
5104LP1238	Block 02	S10205	External	Manual	LP	Road Stud	Frishy Circus	LIV CP5 Engagement Adv-34	13/01/2013	21/09/2017	-0.73	193	-0.433	193	-1.143	377			Proposed
5104LP1239	Block 02	S10205	External	Manual	LP	Road Stud	Frishy Circus	LIV CP5 Engagement Adv-34	04/03/2014	21/09/2017	-0.55	193	-0.355	193	-1.300	377			Proposed
5104LP1240	Block 02	S10205	External	Manual	LP	Road Stud	Frishy Circus	LIV CP5 Engagement Adv-34	04/03/2014	21/09/2017	1.25	193	0.855	193	-0.92	377			Proposed
5104LP1241	Block 02	S10205	External	Manual	LP	Road Stud	Frishy Circus	LIV CP5 Engagement Adv-34	04/03/2014	21/09/2017	1.32	193	0.862	193	-0.33	377			Proposed
5104LP1242	Block 02	S10205	External	Manual	LP	Road Stud	Frishy Circus	LIV CP5 Engagement Adv-34	04/03/2014	21/09/2017	1.00	193	0.666	193	0.01	377			Proposed
5104LP1243	Block 02	S10205	External	Manual	LP	Road Stud	Frishy Circus	LIV CP5 Engagement Adv-34	04/03/2014	21/09/2017	1.18	193	0.783	193	-1.17	377			Proposed
5104LP1244	Block 02	S10205	External	Manual	LP	Road Stud	Frishy Circus	LIV CP5 Engagement Adv-34	04/03/2014	21/09/2017	1.37	193	0.977	193	-0.65	377			Proposed
5104LP1245	Block 02	S10205	External	Manual	LP	Road Stud	Frishy Circus	LIV CP5 Engagement Adv-34	04/03/2014	21/09/2017	1.74	193	1.141	193	-0.67	377			Proposed
5104LP1246	Block 02	S10205	External	Manual	LP	Road Stud	Frishy Circus	LIV CP5 Engagement Adv-34	04/03/2014	21/09/2017	0.65	193	0.433	193	-1.900	377			Proposed
5104LP1247	Block 02	S10206	External	Manual	LP	Road Stud	McGrath	LIV CP5 Engagement Adv-39	04/03/2014	21/09/2017	1.90	193	1.299	193	-0.84	377			Proposed
5104LP1248	Block 02	S10206	External	Manual	LP	Road Stud	McGrath	LIV CP5 Engagement Adv-39	04/03/2014	21/09/2017	1.75	193	1.155	193	-1.24	377			Proposed
5104LP1249	Block 02	S10206	External	Manual	LP	Road Stud	McGrath	LIV CP5 Engagement Adv-39	04/03/2014	21/09/2017	1.52	193	1.022	193	-1.186	377			Proposed
5104LP1250	Block 02	S10206	External	Manual	LP	Road Stud	McGrath	LIV CP5 Engagement Adv-39	04/03/2014	21/09/2017	1.65	193	1.089	193	-1.185	377			Proposed
5104LP1251	Block 02	S10206	External	Manual	LP	Road Stud	McGrath	LIV CP5 Engagement Adv-39	04/03/2014	21/09/2017	1.84	178	1.242	178	-2.25	377			Proposed
5104LP1252	Block 02	S10206	External	Manual	LP	Road Stud	McGrath	LIV CP5 Engagement Adv-39	04/03/2014	21/09/2017	0.61	178	0.404	178	-3.23	366			Proposed
5104LP1253	Block 02	S10206	External	Manual	LP	Road Stud	McGrath	LIV CP5 Engagement Adv-39	05/03/2014	18/09/2017	0.11	125	0.084	181	-4.72	366			Outstanding
5104LP1254	Block 02	S10206	External	Manual	LP	Road Stud	McGrath	LIV CP5 Engagement Adv-39	26/06/2014	18/09/2017	0.48	125	0.311	181	-5.91	366			Outstanding
5104LP1255	Block 02	S10206	External	Manual	LP	Road Stud	McGrath	LIV CP5 Engagement Adv-39	11/12/2016	18/09/2017	-0.11	125	-0.083	181	-7.41	366			Outstanding
5104LP1256	Block 02	S10207	External	Manual	LP	Road Stud	McGrath	LIV CP5 Engagement Invert Downhill Adv-1	26/02/2017	18/09/2017	0.36	125	0.240	181	-8.60	366			Outstanding
5104LP1257	Block 02	S10207	External	Manual	LP	Road Stud	McGrath	LIV CP5 Engagement Invert Downhill Adv-7	26/02/2017	18/09/2017	0.95	125	0.677	181	-9.82	366			Outstanding
5104LP1258	Block 02	S10207	External	Manual	LP	Road Stud													

Table 2 - Block 02 Decommissioning Status Tracker LP

25/09/2017

< 2.0 mm GREEN < 3.5 mm AMBER > 3.5 mm RED

C910 Sensor Name	Block	Section	Int / Ext	Measurement Type	Sensor Type	Sensor Description	Asset Location	EO Last Primary Layer Construction	Last Construction Date	Latest Surveyed Date	AVERAGE SETTLEMENT TREND						Decommissioning Status
											120 Days	120 Day Calculation Period	180 Days	180 Day Calculation Period	365 Days	365 Day Calculation Period	
2510LP12273	Block 102	S12204	Internal	Manual	LP	Road Stud	University	LIV ESS Elongation Uprill Adv+0	18/03/2017	21/09/2017	-1.50	134	-0.04	181	-18.17	366	Outstanding
2510LP12274	Block 102	S12204	Internal	Manual	LP	Road Stud	University	LIV ESS Elongation Uprill Adv+0	18/03/2017	21/09/2017	-1.91	134	-0.26	181	-19.27	366	Outstanding
2510LP12275	Block 102	S12204	Internal	Manual	LP	Road Stud	University	LIV ESS Elongation Uprill Adv+0	18/03/2017	21/09/2017	-2.97	134	-0.84	181	-20.05	366	Outstanding
2510LP12276	Block 102	S12204	Internal	Manual	LP	Road Stud	University	LIV ESS Elongation Uprill Adv+0	18/03/2017	21/09/2017	-2.97	134	-0.84	181	-18.43	366	Outstanding
2510LP12281	Block 102	S12204	Internal	Manual	LP	Road Stud	Dental Secondary Houses	LIV ESS Elongation Uprill Adv+0	18/03/2017	21/09/2017	-2.81	121	-2.11	181	-20.38	366	Outstanding
2510LP12282	Block 102	S12204	Internal	Manual	LP	Road Stud	Dental Secondary Houses	LIV ESS Elongation Uprill Adv+0	18/03/2017	21/09/2017	-2.81	121	-2.61	181	-22.13	366	Outstanding
2510LP12283	Block 102	S12204	Internal	Manual	LP	Road Stud	Dental Secondary Houses	LIV ESS Elongation Uprill Adv+0	18/03/2017	21/09/2017	-5.65	121	-4.24	181	-22.96	366	Outstanding
2510LP12284	Block 102	S12204	Internal	Manual	LP	Road Stud	Dental Secondary Houses	LIV ESS Elongation Uprill Adv+0	18/03/2017	21/09/2017	-1.70	121	-2.02	184	-21.08	366	Outstanding
2510LP12285	Block 102	S12204	Internal	Manual	LP	Road Stud	Dental Secondary Houses	LIV ESS Elongation Uprill Adv+0	18/03/2017	21/09/2017	-2.46	121	-1.82	181	-21.42	366	Outstanding
2510LP12286	Block 102	S12204	Internal	Manual	LP	Road Stud	Dental Secondary Houses	LIV ESS Elongation Uprill Adv+0	18/03/2017	21/09/2017	-1.22	121	-0.89	181	-21.75	366	Outstanding
2510LP12287	Block 102	S12204	Internal	Manual	LP	Road Stud	Dental Secondary Houses	LIV ESS Elongation Uprill Adv+0	18/03/2017	21/09/2017	-0.84	121	-1.30	181	-19.64	366	Outstanding

Installed additionally to understand effect of grouting on floor.

Table 2 - Block 02 Decommissioning Status Tracker RP

09/08/2017

AVERAGE SETTLEMENT TRENDS

CS10 Sensor Name	Block	Section	Int / Ext	Measurement Type	Sensor Type	Sensor Description	Asset Location	EO Last Primary Layer Construction	Last Construction Date	Latest Surveyed Date	120 Days		180 Days		365 Days		365 Day Calculation Period	Cessated Date	General Comment	Decommissioning Status
											Ap (mm)	Sp (mm)	Ap (mm)	Sp (mm)	Ap (mm)	Sp (mm)				
2510-RP10201	Block 102	1	External	Automated	RP	3D Geodetic prism	Electra House, R6-52 Morgate	LIV ESS, Elongment, Uprill, Adv-10	18/03/2017	02/07/2015	-3.63	1.21	-10.26	1.21	-6.66	365			Proposed	
2510-RP10202	Block 102	1	External	Automated	RP	3D Geodetic prism	Electra House, R6-52 Morgate	LIV ESS, Elongment, Uprill, Adv-10	18/03/2017	31/07/2017	1.21	1.21	-9.48	1.81	-20.15	365			Proposed	
2510-RP10203	Block 102	1	External	Automated	RP	3D Geodetic prism	Electra House, R6-52 Morgate	LIV ESS, Elongment, Uprill, Adv-10	18/03/2017	31/07/2017	1.92	1.21	-7.01	1.81	-16.66	365			Proposed	
2510-RP10204	Block 102	1	External	Automated	RP	3D Geodetic prism	Electra House, R6-52 Morgate	LIV ESS, Elongment, Uprill, Adv-13	06/03/2017	31/07/2017	1.70	1.21	-6.49	1.81	-16.83	365			Proposed	
2510-RP10205	Block 102	1	External	Automated	RP	3D Geodetic prism	Electra House, R6-52 Morgate	LIV ESS, Elongment, Invert, Downhill, Adv-3	06/03/2017	31/07/2017	3.92	1.21	-	#N/A	-16.47	365			Proposed	
2510-RP10206	Block 102	1	External	Automated	RP	3D Geodetic prism	Electra House, R6-52 Morgate	LIV ESS, Elongment, Invert, Downhill, Adv-3	06/03/2017	28/10/2015	#N/A	#N/A	#N/A	#N/A	#N/A	365			Proposed	
2510-RP10207	Block 102	1	External	Automated	RP	3D Geodetic prism	Electra House, R6-52 Morgate	LIV ESS, Elongment, Invert, Downhill, Adv-3	06/03/2017	02/11/2013	#N/A	#N/A	#N/A	#N/A	#N/A	365			Proposed	
2510-RP10208	Block 102	1	External	Automated	RP	3D Geodetic prism	Electra House, R6-52 Morgate	LIV ESS, Elongment, Invert, Downhill, Adv-3	06/03/2017	31/07/2017	4.72	1.21	-2.18	1.81	-13.41	365			Proposed	
2510-RP10209	Block 102	2	External	Automated	RP	3D Geodetic prism	Electra House, R6-52 Morgate	LIV ESS, Elongment, Invert, Downhill, Adv-3	06/03/2017	31/07/2017	1.91	1.21	-4.21	1.81	-13.92	365			Proposed	
2510-RP10210	Block 102	2	External	Automated	RP	3D Geodetic prism	Electra House, R6-52 Morgate	LIV ESS, Elongment, Invert, Downhill, Adv-3	06/03/2017	31/07/2017	4.67	1.21	-1.63	1.81	-13.60	365			Proposed	
2510-RP10211	Block 102	2	External	Automated	RP	3D Geodetic prism	Electra House, R6-52 Morgate	LIV ESS, Elongment, Invert, Downhill, Adv-3	06/03/2017	31/07/2017	3.10	1.21	-3.09	1.81	-12.74	365			Proposed	
2510-RP10212	Block 102	2	External	Automated	RP	3D Geodetic prism	Electra House, R6-52 Morgate	LIV ESS, Elongment, Invert, Downhill, Adv-3	06/03/2017	31/07/2017	4.92	1.21	-1.16	1.81	-12.56	365			Proposed	
2510-RP10213	Block 102	2	External	Automated	RP	3D Geodetic prism	Electra House, R6-52 Morgate	LIV ESS, Elongment, Invert, Downhill, Adv-3	06/03/2017	31/07/2017	2.83	1.21	-3.00	1.81	-12.63	365			Proposed	
2510-RP10214	Block 102	2	External	Automated	RP	3D Geodetic prism	Electra House, R6-52 Morgate	LIV ESS, Elongment, Invert, Downhill, Adv-3	06/03/2017	31/07/2017	1.71	1.21	-4.00	1.81	-11.89	365			Proposed	
2510-RP10215	Block 102	2	External	Automated	RP	3D Geodetic prism	Electra House, R6-52 Morgate	LIV ESS, Elongment, Invert, Downhill, Adv-3	06/03/2017	31/07/2017	3.59	1.21	-2.03	1.81	-11.29	365			Proposed	
2510-RP10216	Block 102	2	External	Automated	RP	3D Geodetic prism	Electra House, R6-52 Morgate	LIV ESS, Elongment, Invert, Downhill, Adv-3	06/03/2017	31/07/2017	1.87	1.21	-3.56	1.81	-9.61	365			Proposed	
2510-RP10217	Block 102	2	External	Automated	RP	3D Geodetic prism	Electra House, R6-52 Morgate	LIV ESS, Elongment, Invert, Downhill, Adv-7	28/02/2017	03/07/2015	#N/A	#N/A	#N/A	#N/A	#N/A	365			Proposed	
2510-RP10218	Block 102	2	External	Automated	RP	3D Geodetic prism	Electra House, R6-52 Morgate	LIV ESS, Elongment, Invert, Downhill, Adv-7	28/02/2017	31/07/2017	3.65	1.21	-1.64	1.81	-8.80	365			Proposed	
2510-RP10219	Block 102	2	External	Automated	RP	3D Geodetic prism	Electra House, R6-52 Morgate	LIV CPE, Elongment, Adv-13	28/02/2017	03/07/2015	#N/A	#N/A	#N/A	#N/A	#N/A	365			Proposed	
2510-RP10220	Block 102	2	External	Automated	RP	3D Geodetic prism	Electra House, R6-52 Morgate	LIV CPE, Elongment, Adv-13	28/02/2017	31/07/2017	3.69	1.21	0.49	1.84	-6.12	365			Proposed	
2510-RP10221	Block 102	2	External	Automated	RP	3D Geodetic prism	Electra House, R6-52 Morgate	LIV CPE, Elongment, Adv-13	28/02/2017	31/07/2017	2.39	1.21	-1.95	1.81	-6.08	365			Proposed	
2510-RP10222	Block 102	2	External	Automated	RP	3D Geodetic prism	Electra House, R6-52 Morgate	LIV CPE, Elongment, Adv-35	05/03/2014	31/07/2017	2.20	1.21	-1.46	1.81	-4.98	365			Proposed	
2510-RP10223	Block 102	2	External	Automated	RP	3D Geodetic prism	Electra House, R6-52 Morgate	LIV LCOB, Elongment, Adv-35	05/03/2014	31/07/2017	4.01	1.21	0.49	1.81	-4.88	365			Proposed	
2510-RP10224	Block 102	2	External	Automated	RP	3D Geodetic prism	Electra House, R6-52 Morgate	LIV LCOB, Elongment, Adv-26	03/03/2014	31/07/2017	2.94	1.21	0.49	1.81	-4.99	365			Proposed	
2510-RP10225	Block 102	2	External	Automated	RP	3D Geodetic prism	Electra House, R6-52 Morgate	LIV LCOB, Elongment, Adv-26	03/03/2014	31/07/2017	3.80	1.21	0.02	1.81	-2.86	365			Proposed	
2510-RP10226	Block 102	2	External	Automated	RP	3D Geodetic prism	Electra House, R6-52 Morgate	LIV LCOB, Elongment, Adv-26	03/03/2014	31/07/2017	3.73	1.21	0.66	1.81	-2.80	365			Proposed	
2510-RP10227	Block 102	2	External	Automated	RP	3D Geodetic prism	Electra House, R6-52 Morgate	LIV LCOB, Elongment, Adv-26	03/03/2014	31/07/2017	4.81	1.21	2.21	1.84	-2.93	365			Proposed	
2510-RP10228	Block 102	3	External	Automated	RP	3D Geodetic prism	Salisbury House	LIV CPS, Elongment, Adv-34	13/07/2013	31/07/2017	3.66	1.21	2.65	1.81	0.76	365			Proposed	
2510-RP10229	Block 102	3	External	Automated	RP	3D Geodetic prism	Salisbury House	LIV CPS, Elongment, Adv-34	13/07/2013	31/07/2017	5.13	1.21	4.16	1.81	0.32	365			Proposed	
2510-RP10230	Block 102	3	External	Automated	RP	3D Geodetic prism	Salisbury House	LIV PFM, West, Elongment, Adv-43	21/05/2013	31/07/2017	4.18	1.21	2.98	1.81	0.64	365			Proposed	
2510-RP10231	Block 102	3	External	Automated	RP	3D Geodetic prism	Salisbury House	LIV PFM, West, Elongment, Adv-43	21/05/2013	31/07/2017	5.28	1.21	4.28	1.81	0.34	365			Proposed	
2510-RP10232	Block 102	3	External	Automated	RP	3D Geodetic prism	Salisbury House	LIV PFM, West, Elongment, Adv-52	24/05/2013	31/07/2017	4.58	1.21	3.97	1.81	0.33	365			Proposed	
2510-RP10233	Block 102	3	External	Automated	RP	3D Geodetic prism	Salisbury House	LIV PFM, East, Elongment, Adv-52	24/05/2013	31/07/2017	5.89	1.21	4.57	1.81	0.48	365			Proposed	
2510-RP10234	Block 102	4	External	Automated	RP	3D Geodetic prism	Salisbury House	LIV PFM, East, Elongment, Adv-52	17/11/2013	31/07/2017	4.81	1.21	3.35	1.81	-0.05	365			Proposed	
2510-RP10235	Block 102	4	External	Automated	RP	3D Geodetic prism	Salisbury House	LIV PFM, East, Elongment, Adv-4	17/11/2013	31/07/2017	5.90	1.21	4.81	1.81	0.16	365			Proposed	
2510-RP10236	Block 102	4	External	Automated	RP	3D Geodetic prism	Salisbury House	LIV CPB, Elongment, Adv-end	31/05/2014	15/04/2017	4.31	1.79	-4.38	1.84	-2.91	365			Proposed	
2510-RP10237	Block 102	4	External	Automated	RP	3D Geodetic prism	Salisbury House	LIV CPB, Elongment, Adv-end	31/05/2014	31/07/2017	9.66	1.21	7.56	1.81	-0.11	365			Proposed	
2510-RP10238	Block 102	4	External	Automated	RP	3D Geodetic prism	Salisbury House	LIV CPB, Elongment, Adv-end	31/05/2014	08/05/2016	1.39	1.55	-4.44	2.92	-7.05	365			Proposed	
2510-RP10239	Block 102	4	External	Automated	RP	3D Geodetic prism	Salisbury House	LIV CPB, Elongment, Adv-end	31/05/2014	31/07/2017	12.34	1.21	9.23	1.81	-0.30	365			Proposed	
2510-RP10240	Block 102	4	External	Automated	RP	3D Geodetic prism	Salisbury House	LIV CPB, Elongment, Adv-end	31/05/2014	31/07/2017	11.64	1.21	8.32	1.81	-0.49	365			Proposed	
2510-RP10241	Block 102	4	External	Automated	RP	3D Geodetic prism	Salisbury House	LIV CPB, Elongment, Adv-end	31/05/2014	31/07/2017	12.13	1.21	9.89	1.81	-0.62	365			Proposed	
2510-RP10242	Block 102	4	External	Automated	RP	3D Geodetic prism	Salisbury House	LIV CPB, Elongment, Adv-end	31/05/2014	31/07/2017	19.43	1.21	10.21	1.81	-1.01	365			Proposed	
2510-RP10243	Block 102	4	External	Automated	RP	3D Geodetic prism	Salisbury House	LIV CPB, Elongment, Adv-end	31/05/2014	31/07/2017	19.64	1.21	10.21	1.81	-3.44	365			Proposed	
2510-RP10244	Block 102	4	External	Automated	RP	3D Geodetic prism	Salisbury House	LIV CPB, Elongment, Adv-end	27/09/2014	31/07/2017	-4.43	1.21	-5.15	1.82	-1.53	365			Proposed	
2510-RP10245	Block 102	4	External	Automated	RP	3D Geodetic prism	Salisbury House	LIV CPB, Elongment, Adv-3	27/09/2014	31/07/2017	19.79	1.21	9.95	1.81	-1.63	365			Proposed	
2510-RP10246	Block 102	4	External	Automated	RP	3D Geodetic prism	Salisbury House	LIV CPB, Elongment, Adv-3	27/09/2014	31/07/2017	19.79	1.21	9.95	1.81	-1.63	365			Proposed	
2510-RP10247	Block 102	5	External	Automated	RP	3D Geodetic prism	Salisbury House	LIV ESS, Elongment, Uprill, Adv-8	15/03/2017	13/06/2017	1.46	3.09	-1.16	3.09	-2.00	368			Proposed	
2510-RP10248	Block 102	5	External	Automated	RP	3D Geodetic prism	Salisbury House	LIV ESS, Elongment, Uprill, Adv-8	15/03/2017	31/07/2017	12.13	1.21	7.27	1.82	-2.85	366			Proposed	
2510-RP10249	Block 102	5	External	Automated	RP	3D Geodetic prism	Salisbury House	LIV ESS, Elongment, Uprill, Adv-10	18/03/2017	31/07/2017	19.32	1.21	8.44	1.82	-3.23	366			Proposed	
2510-RP10250	Block 102	5	External	Automated	RP	3D Geodetic prism	Salisbury House	LIV ESS, Elongment, Uprill, Adv-10	18/03/2017	31/07/2017	4.10	1.21	6.26	1.81	-5.79	366			Proposed	
2510-RP10251	Block 102	5	External	Automated	RP	3D Geodetic prism	Salisbury House	LIV ESS, Elongment, Uprill, Adv-10	18/03/2017	31/07/2017	4.41	1.21	7.76	1.81	-7.41	366			Proposed	
2510-RP10252	Block 102	5	External	Automated	RP	3D Geodetic prism	Salisbury House	LIV ESS, Elongment, Uprill, Adv-10	18/03/2017	31/07/2017	3.41	1.21	6.66	1.81	-7.48	366			Proposed	
2510-RP10253	Block 102	5	External	Automated	RP	3D Geodetic prism	Salisbury House	LIV ESS, Elongment, Uprill, Adv-10	18/03/2017	31/07/2017	4.16	1.22	7.10	1.82	-7.21	366			Proposed	
2510-RP10254	Block 102	5	External	Automated	RP	3D Geodetic prism	Salisbury House	LIV ESS, Elongment, Uprill, Adv-10	18/03/2017	31/07/2017	4.30	1.21	6.93	1.81	-8.47	366			Proposed	
2510-RP10255	Block 102	5	External	Automated	RP	3D Geodetic prism	Salisbury House	LIV ESS, Elongment, Uprill, Adv-10	18/03/2017	25/03/2017	16.00	1.29	10.67	1.81	-11.2					

Table 2 - Block 02 Decommissioning Status Tracker RP

09/08/2017

< 2.0 mm GREEN < 3.5 mm AMBER > 3.5 mm RED

AVERAGE SETTLEMENT TREND																
3510 Sensor Name	Block	Section	Int / Ext	Measurement Type	Sensor Type	Sensor Description	Asset Location	EO Last Primary Layer Construction	Last Construction Date	Latest Surveyed Date	120 Days Calculation Period	180 Days Calculation Period	365 Days Calculation Period	Closed Date	General Comment	Decommissioning Status
C510-RP10270	Block 102	N/A	Internal	Automated	RP	3D Geodetic prism	Next Store Basement	LIV ESS, Elongement, Invert, Downhill, Adv+13	06/03/2017	17/02/2015	#N/A	#N/A	#N/A			Complete
C510-RP10271	Block 102	N/A	Internal	Automated	RP	3D Geodetic prism	Next Store Basement	LIV ESS, Elongement, Invert, Downhill, Adv+13	06/03/2017	18/02/2015	#N/A	#N/A	#N/A			Complete
C510-RP10272	Block 102	N/A	Internal	Automated	RP	3D Geodetic prism	Next Store Basement	LIV ESS, Elongement, Invert, Downhill, Adv+13	06/03/2017	18/02/2015	#N/A	#N/A	#N/A			Complete
C510-RP10273	Block 102	N/A	Internal	Automated	RP	3D Geodetic prism	Next Store Basement	LIV ESS, Elongement, Invert, Downhill, Adv+13	06/03/2017	18/02/2015	#N/A	#N/A	#N/A			Complete
C510-RP10274	Block 102	N/A	Internal	Automated	RP	3D Geodetic prism	Next Store Basement	LIV ESS, Elongement, Uplift, Adv+10	18/03/2017	18/02/2015	#N/A	#N/A	#N/A			Complete
C510-RP10275	Block 102	N/A	Internal	Automated	RP	3D Geodetic prism	Next Store Basement	LIV ESS, Elongement, Uplift, Adv+10	18/03/2017	18/02/2015	#N/A	#N/A	#N/A			Complete
C510-RP10276	Block 102	N/A	Internal	Automated	RP	3D Geodetic prism	Next Store Basement	LIV ESS, Elongement, Uplift, Adv+10	18/03/2017	18/02/2015	#N/A	#N/A	#N/A			Complete
C510-RP10277	Block 102	N/A	Internal	Automated	RP	3D Geodetic prism	Next Store Basement	LIV ESS, Elongement, Invert, Downhill, Adv+13	06/03/2017	18/02/2015	#N/A	#N/A	#N/A			Complete
C510-RP10278	Block 102	N/A	Internal	Automated	RP	3D Geodetic prism	Next Store Basement	LIV ESS, Elongement, Invert, Downhill, Adv+13	06/03/2017	18/02/2015	#N/A	#N/A	#N/A			Complete
C510-RP10279	Block 102	N/A	Internal	Automated	RP	3D Geodetic prism	Next Store Basement	LIV ESS, Elongement, Invert, Downhill, Adv+13	06/03/2017	18/02/2015	#N/A	#N/A	#N/A			Complete
C510-RP10280	Block 102	N/A	Internal	Automated	RP	3D Geodetic prism	Next Store Basement	LIV ESS, Elongement, Invert, Downhill, Adv+13	06/03/2017	18/02/2015	#N/A	#N/A	#N/A			Complete
C510-RP10281	Block 102	N/A	Internal	Automated	RP	3D Geodetic prism	Next Store Basement	LIV ESS, Elongement, Invert, Downhill, Adv+13	06/03/2017	18/02/2015	#N/A	#N/A	#N/A			Complete
C510-RP10282	Block 102	N/A	Internal	Automated	RP	3D Geodetic prism	Next Store Basement	LIV ESS, Elongement, Invert, Downhill, Adv+13	06/03/2017	18/02/2015	#N/A	#N/A	#N/A			Complete
C510-RP10283	Block 102	N/A	Internal	Automated	RP	3D Geodetic prism	Next Store Basement	LIV ESS, Elongement, Invert, Downhill, Adv+13	06/03/2017	18/02/2015	#N/A	#N/A	#N/A			Complete
C510-RP10284	Block 102	N/A	Internal	Automated	RP	3D Geodetic prism	Next Store Basement	LIV ESS, Elongement, Invert, Downhill, Adv+13	06/03/2017	18/02/2015	#N/A	#N/A	#N/A			Complete
C510-RP10285	Block 102	N/A	Internal	Automated	RP	3D Geodetic prism	Next Store Basement	LIV ESS, Elongement, Invert, Downhill, Adv+13	06/03/2017	18/02/2015	#N/A	#N/A	#N/A			Complete
C510-RP10286	Block 102	N/A	Internal	Automated	RP	3D Geodetic prism	Next Store Basement	LIV ESS, Elongement, Invert, Downhill, Adv+13	06/03/2017	18/02/2015	#N/A	#N/A	#N/A			Complete
C510-RP10287	Block 102	N/A	Internal	Automated	RP	3D Geodetic prism	Next Store Basement	LIV ESS, Elongement, Invert, Downhill, Adv+13	06/03/2017	18/02/2015	#N/A	#N/A	#N/A			Complete
C510-RP10288	Block 102	N/A	External	Automated	RP	3D Geodetic prism	Salisbury House	LIV ESS, Elongement, Uplift, Adv+10	18/03/2017	31/07/2016	0.86	-9.47	-8.39	366	6 months automated post construction monitoring specification complete. Grouting facilities decommissioned; therefore, no longer required. Manual monitoring to continue.	Proposed
C510-RP10289	Block 102	N/A	External	Automated	RP	3D Geodetic prism	Salisbury House	LIV, CP3a, Elongement, All-end base	31/05/2014	31/07/2016	8.52	5.64	-0.45	366		Proposed
C510-RP10290	Block 102	S10201	Internal	Manual	RP	3D Geodetic prism	Cantilever Stairs	LIV ESS, Elongement, Uplift, Adv+10	18/03/2017	21/07/2016	1.09	-0.02	183	372		Outstanding
C510-RP10291	Block 102	S10201	Internal	Manual	RP	3D Geodetic prism	Cantilever Stairs	LIV ESS, Elongement, Uplift, Adv+10	18/03/2017	21/07/2016	2.86	1.99	0.86	372		Outstanding
C510-RP10292	Block 102	S10201	Internal	Manual	RP	3D Geodetic prism	Cantilever Stairs	LIV ESS, Elongement, Uplift, Adv+10	18/03/2017	21/07/2016	1.96	0.46	183	372		Outstanding
C510-RP10293	Block 102	S10201	Internal	Manual	RP	3D Geodetic prism	Cantilever Stairs	LIV ESS, Elongement, Uplift, Adv+10	18/03/2017	21/07/2016	-0.67	-1.15	-0.29	372		Outstanding
C510-RP10294	Block 102	S10201	Internal	Manual	RP	3D Geodetic prism	Cantilever Stairs	LIV ESS, Elongement, Uplift, Adv+10	18/03/2017	21/07/2016	-0.06	0.94	0.10	372		Outstanding
C510-RP10295	Block 102	S10201	Internal	Manual	RP	3D Geodetic prism	Cantilever Stairs	LIV ESS, Elongement, Uplift, Adv+10	18/03/2017	21/07/2016	1.56	0.72	-0.38	372		Outstanding
C510-RP10296	Block 102	S10201	Internal	Manual	RP	3D Geodetic prism	Cantilever Stairs	LIV ESS, Elongement, Uplift, Adv+10	18/03/2017	21/07/2016	2.14	1.27	0.83	372		Outstanding
C510-RP10297	Block 102	S10201	Internal	Manual	RP	3D Geodetic prism	Cantilever Stairs	LIV ESS, Elongement, Uplift, Adv+10	18/03/2017	21/07/2016	0.87	1.45	0.83	372		Outstanding
C510-RP10298	Block 102	S10201	Internal	Manual	RP	3D Geodetic prism	Cantilever Stairs	LIV ESS, Elongement, Uplift, Adv+10	18/03/2017	21/07/2016	-1.31	0.40	0.36	372		Outstanding
C510-RP10299	Block 102	S10201	Internal	Manual	RP	3D Geodetic prism	Cantilever Stairs	LIV ESS, Elongement, Uplift, Adv+10	18/03/2017	21/07/2016	0.78	0.59	-0.29	372		Outstanding
C510-RP10300	Block 102	S10201	Internal	Manual	RP	3D Geodetic prism	Cantilever Stairs	LIV ESS, Elongement, Uplift, Adv+10	18/03/2017	21/07/2016	-2.22	-0.99	0.04	372		Outstanding
C510-RP10301	Block 102	S10201	Internal	Manual	RP	3D Geodetic prism	Cantilever Stairs	LIV ESS, Elongement, Uplift, Adv+10	18/03/2017	21/07/2016	-2.39	-1.56	-0.44	372		Outstanding
C510-RP10302	Block 102	S10201	Internal	Manual	RP	3D Geodetic prism	Cantilever Stairs	LIV ESS, Elongement, Uplift, Adv+10	18/03/2017	21/07/2016	-1.57	-0.94	-0.02	372		Outstanding
C510-RP10303	Block 102	S10201	Internal	Manual	RP	3D Geodetic prism	Cantilever Stairs	LIV ESS, Elongement, Uplift, Adv+10	18/03/2017	21/07/2016	-2.09	-0.29	183	372		Outstanding
C510-RP10304	Block 102	S10201	Internal	Manual	RP	3D Geodetic prism	Cantilever Stairs	LIV ESS, Elongement, Uplift, Adv+10	18/03/2017	21/07/2016	2.62	0.76	0.11	372		Outstanding
C510-RP10305	Block 102	S10201	Internal	Manual	RP	3D Geodetic prism	Cantilever Stairs	LIV ESS, Elongement, Uplift, Adv+10	18/03/2017	21/07/2016	3.52	1.70	0.63	372		Outstanding
C510-RP10306	Block 102	S10201	Internal	Manual	RP	3D Geodetic prism	Cantilever Stairs	LIV ESS, Elongement, Uplift, Adv+10	18/03/2017	21/07/2016	-0.77	-0.90	-0.11	372		Outstanding
C510-RP10307	Block 102	S10201	Internal	Manual	RP	3D Geodetic prism	Cantilever Stairs	LIV ESS, Elongement, Uplift, Adv+10	18/03/2017	21/07/2016	-5.01	-0.66	183	372		Outstanding
C510-RP10308	Block 102	S10201	Internal	Manual	RP	3D Geodetic prism	Cantilever Stairs	LIV ESS, Elongement, Uplift, Adv+10	18/03/2017	21/07/2016	-2.16	-1.81	-0.04	372		Outstanding
C510-RP10309	Block 102	S10201	Internal	Manual	RP	3D Geodetic prism	Cantilever Stairs	LIV ESS, Elongement, Uplift, Adv+10	18/03/2017	21/07/2016	-1.13	-1.70	-0.48	372		Outstanding

To remain until catcher frame removed.




Table 2 - Block 02 Decommissioning Status Tracker CK


10/08/2017

Sensor Name	Block	Section	Int/Ext	Measurement Type	Sensor Type	Sensor Description	Asset/Location	EOI Last Primary Layer Construction	Last Construction Date	AVERAGE DISPLACEMENT TREND					365 Day Calculation Period	365 Days	180 Day Calculation Period	180 Days	120 Day Calculation Period	120 Days	90 Day Calculation Period	90 Days	60 Day Calculation Period	60 Days	30 Day Calculation Period	30 Days	Decommissioning Status
										156	157	158	159	160													
2510-CX102001	Block 02	S10201	Internal	Manual	CK	Crack Monitor	University	LV ESS: Elongation, Inert, Downhill, Adv-13	06/03/2017	18/07/2017	0.08	128	0.14	183	0.25	366	0.25	183	0.19	366	0.19	366	0.19	366	0.19	366	Substantiating
2510-CX102002	Block 02	S10201	Internal	Manual	CK	Crack Monitor	University	LV ESS: Elongation, Inert, Downhill, Adv-13	06/03/2017	18/07/2017	0.20	128	0.14	183	0.01	366	0.01	183	-0.01	366	-0.01	366	-0.01	366	-0.01	366	Substantiating
2510-CX102003	Block 02	S10201	Internal	Automated	CK	Crack Monitor	Salisbury House Cells	LV ESS: Elongation, Inert, Downhill, Adv-10	18/03/2017	07/08/2017	0.43	121	0.40	181	0.24	366	0.24	181	0.02	366	0.02	366	0.02	366	0.02	366	Proposed
2510-CX102004	Block 02	S10201	Internal	Automated	CK	Crack Monitor	Salisbury House Cells	LV ESS: Elongation, Inert, Downhill, Adv-10	18/03/2017	07/08/2017	-0.61	121	-0.56	181	0.02	366	0.02	181	0.02	366	0.02	366	0.02	366	0.02	366	Proposed
2510-CX102005	Block 02	S10201	Internal	Automated	CK	Crack Monitor	Salisbury House Cells	LV ESS: Elongation, Inert, Downhill, Adv-10	18/03/2017	07/08/2017	-0.45	121	-0.37	181	0.09	366	0.09	181	0.09	366	0.09	366	0.09	366	0.09	366	Proposed
2510-CX102006	Block 02	S10201	Internal	Automated	CK	Crack Monitor	Salisbury House Cells	LV ESS: Elongation, Inert, Downhill, Adv-10	18/03/2017	07/08/2017	-0.43	121	-0.39	181	0.06	366	0.06	181	0.06	366	0.06	366	0.06	366	0.06	366	Proposed
2510-CX102007	Block 02	S10201	Internal	Automated	CK	Crack Monitor	Salisbury House Cells	LV ESS: Elongation, Inert, Downhill, Adv-10	18/03/2017	07/08/2017	-0.87	121	-0.82	181	0.01	366	0.01	181	0.01	366	0.01	366	0.01	366	0.01	366	Proposed
2510-CX102008	Block 02	S10201	Internal	Automated	CK	Crack Monitor	Salisbury House Cells	LV ESS: Elongation, Inert, Downhill, Adv-10	18/03/2017	07/08/2017	-1.05	121	-0.94	181	0.06	366	0.06	181	0.06	366	0.06	366	0.06	366	0.06	366	Proposed
2510-CX102009	Block 02	S10201	Internal	Manual	CK	Crack Monitor	University	LV ESS: Elongation, Inert, Downhill, Adv-13	06/03/2017	18/07/2017	0.14	128	0.03	183	0.03	366	0.03	183	0.03	366	0.03	366	0.03	366	0.03	366	Substantiating
2510-CX102010	Block 02	S10201	Internal	Manual	CK	Crack Monitor	University	LV ESS: Elongation, Inert, Downhill, Adv-13	06/03/2017	18/07/2017	0.13	128	0.00	183	-0.01	366	-0.01	183	-0.01	366	-0.01	366	-0.01	366	-0.01	366	Substantiating
2510-CX102011	Block 02	S10201	Internal	Manual	CK	Crack Monitor	University	LV ESS: Elongation, Inert, Downhill, Adv-13	06/03/2017	18/07/2017	-0.45	128	-0.40	183	0.02	372	0.02	183	0.02	372	0.02	372	0.02	372	0.02	372	Substantiating
2510-CX102012	Block 02	S10201	Internal	Manual	CK	Crack Monitor	University	LV ESS: Elongation, Inert, Downhill, Adv-13	06/03/2017	18/07/2017	0.00	128	0.00	183	0.00	366	0.00	183	0.00	366	0.00	366	0.00	366	0.00	366	Substantiating
2510-CX102013	Block 02	S10201	Internal	Manual	CK	Crack Monitor	University	LV ESS: Elongation, Inert, Downhill, Adv-13	06/03/2017	18/07/2017	-0.01	128	0.13	183	-0.17	366	-0.17	183	-0.17	366	-0.17	366	-0.17	366	-0.17	366	Substantiating
2510-CX102014	Block 02	S10201	Internal	Manual	CK	Crack Monitor	University	LV ESS: Elongation, Inert, Downhill, Adv-13	06/03/2017	04/09/2017	0.95	128	0.50	183	0.22	366	0.22	183	0.22	366	0.22	366	0.22	366	0.22	366	Substantiating
2510-CX102015	Block 02	S10201	Internal	Manual	CK	Crack Monitor	University	LV ESS: Elongation, Inert, Downhill, Adv-13	06/03/2017	04/09/2017	0.02	125	0.01	181	0.18	370	0.18	181	0.18	370	0.18	370	0.18	370	0.18	370	Substantiating
2510-CX102016	Block 02	S10201	Internal	Manual	CK	Crack Monitor	University	LV ESS: Elongation, Inert, Downhill, Adv-13	06/03/2017	18/07/2017	-0.37	128	0.00	183	-0.09	366	-0.09	183	-0.09	366	-0.09	366	-0.09	366	-0.09	366	Substantiating
2510-CX102017	Block 02	S10201	Internal	Manual	CK	Crack Monitor	University	LV ESS: Elongation, Inert, Downhill, Adv-13	06/03/2017	18/07/2017	-0.00	128	0.00	183	-0.17	366	-0.17	183	-0.17	366	-0.17	366	-0.17	366	-0.17	366	Substantiating
2510-CX102018	Block 02	S10201	Internal	Manual	CK	Crack Monitor	University	LV ESS: Elongation, Inert, Downhill, Adv-13	06/03/2017	18/07/2017	-1.08	134	-1.12	183	0.05	366	0.05	183	0.05	366	0.05	366	0.05	366	0.05	366	Substantiating
2510-CX102019	Block 02	S10201	Internal	Manual	CK	Crack Monitor	University	LV ESS: Elongation, Inert, Downhill, Adv-13	06/03/2017	18/07/2017	-0.27	134	-0.14	183	0.44	366	0.44	183	0.44	366	0.44	366	0.44	366	0.44	366	Substantiating
2510-CX102020	Block 02	S10201	Internal	Manual	CK	Crack Monitor	University	LV ESS: Elongation, Inert, Downhill, Adv-13	06/03/2017	18/07/2017	0.13	128	0.17	183	0.13	366	0.13	183	0.13	366	0.13	366	0.13	366	0.13	366	Substantiating
2510-CX102021	Block 02	S10201	Internal	Manual	CK	Crack Monitor	University	LV ESS: Elongation, Inert, Downhill, Adv-13	06/03/2017	18/07/2017	-0.16	128	-0.20	183	0.29	366	0.29	183	0.29	366	0.29	366	0.29	366	0.29	366	Substantiating
2510-CX102022	Block 02	S10201	Internal	Manual	CK	Crack Monitor	University	LV ESS: Elongation, Inert, Downhill, Adv-13	06/03/2017	18/07/2017	0.54	128	0.50	183	0.89	366	0.89	183	0.89	366	0.89	366	0.89	366	0.89	366	Substantiating
2510-CX102023	Block 02	S10201	Internal	Manual	CK	Crack Monitor	University	LV ESS: Elongation, Inert, Downhill, Adv-13	06/03/2017	05/09/2017	0.14	128	0.11	190	0.73	366	0.73	190	0.73	366	0.73	366	0.73	366	0.73	366	Substantiating
2510-CX102024	Block 02	S10201	Internal	Manual	CK	Crack Monitor	University	LV ESS: Elongation, Inert, Downhill, Adv-13	06/03/2017	18/07/2017	1.20	125	0.82	181	0.83	370	0.83	181	0.83	370	0.83	370	0.83	370	0.83	370	Substantiating
2510-CX102025	Block 02	S10201	Internal	Manual	CK	Crack Monitor	University	LV ESS: Elongation, Inert, Downhill, Adv-13	06/03/2017	18/07/2017	-0.26	128	0.03	183	-0.20	366	-0.20	183	-0.20	366	-0.20	366	-0.20	366	-0.20	366	Substantiating
2510-CX102026	Block 02	S10201	Internal	Manual	CK	Crack Monitor	University	LV ESS: Elongation, Inert, Downhill, Adv-13	06/03/2017	18/07/2017	-0.67	128	0.46	183	-0.83	366	-0.83	183	-0.83	366	-0.83	366	-0.83	366	-0.83	366	Substantiating
2510-CX102027	Block 02	S10201	Internal	Manual	CK	Crack Monitor	University	LV ESS: Elongation, Inert, Downhill, Adv-13	28/02/2017	18/07/2017	0.07	128	0.00	183	0.42	366	0.42	183	0.42	366	0.42	366	0.42	366	0.42	366	Substantiating
2510-CX102028	Block 02	S10201	Internal	Manual	CK	Crack Monitor	University	LV ESS: Elongation, Inert, Downhill, Adv-13	06/03/2017	18/07/2017	0.50	128	0.11	183	0.46	366	0.46	183	0.46	366	0.46	366	0.46	366	0.46	366	Substantiating
2510-CX102029	Block 02	S10201	Internal	Manual	CK	Crack Monitor	University	LV ESS: Elongation, Inert, Downhill, Adv-13	06/03/2017	18/07/2017	-0.13	128	0.00	183	0.03	366	0.03	183	0.03	366	0.03	366	0.03	366	0.03	366	Substantiating
2510-CX102030	Block 02	S10201	Internal	Manual	CK	Crack Monitor	University	LV ESS: Elongation, Inert, Downhill, Adv-13	06/03/2017	18/07/2017	0.00	128	0.00	183	0.08	366	0.08	183	0.08	366	0.08	366	0.08	366	0.08	366	Substantiating
2510-CX102031	Block 02	S10201	Internal	Manual	CK	Crack Monitor	University	LV ESS: Elongation, Inert, Downhill, Adv-13	06/03/2017	18/07/2017	0.00	128	0.00	183	0.14	366	0.14	183	0.14	366	0.14	366	0.14	366	0.14	366	Substantiating
2510-CX102032	Block 02	S10201	Internal	Manual	CK	Crack Monitor	University	LV ESS: Elongation, Inert, Downhill, Adv-13	06/03/2017	18/07/2017	0.00	128	0.00	183	0.00	366	0.00	183	0.00	366	0.00	366	0.00	366	0.00	366	Substantiating
2510-CX102033	Block 02	S10201	Internal	Manual	CK	Crack Monitor	University	LV ESS: Elongation, Inert, Downhill, Adv-13	06/03/2017	18/07/2017	0.19	128	0.14	183	0.42	366	0.42	183	0.42	366	0.42	366	0.42	366	0.42	366	Substantiating
2510-CX102034	Block 02	S10201	Internal	Manual	CK	Crack Monitor	University	LV ESS: Elongation, Inert, Downhill, Adv-13	06/03/2017	18/07/2017	0.39	128	0.36	183	0.24	366	0.24	183	0.24	366	0.24	366	0.24	366	0.24	366	Substantiating
2510-CX102035	Block 02	S10201	Internal	Manual	CK	Crack Monitor	University	LV ESS: Elongation, Inert, Downhill, Adv-13	06/03/2017	18/07/2017	0.30	128	0.36	183	0.24	366	0.24	183	0.24	366	0.24	366	0.24	366	0.24	366	Substantiating
2510-CX102036	Block 02	S10201	Internal	Manual	CK	Crack Monitor	University	LV ESS: Elongation, Inert, Downhill, Adv-13	06/03/2017	18/07/2017	0.43	128	0.38	183	0.05	366	0.05	183	0.05	366	0.05	366	0.05	366	0.05	366	Substantiating
2510-CX102037	Block 02	S10201	Internal	Manual	CK	Crack Monitor	University	LV ESS: Elongation, Inert, Downhill, Adv-13	06/03/2017	18/07/2017	1.13	127	1.44	189	0.88	372	0.88	189	0.88	372	0.88	372	0.88	372	0.88	372	Substantiating
2510-CX102038	Block 02	S10201	Internal	Manual	CK	Crack Monitor	University	LV ESS: Elongation, Inert, Downhill, Adv-13	06/03/2017	18/07/2017	1.56	134	1.79	183	0.85	366	0.85	183	0.85	366	0.85	366	0.85	366	0.85	366	Substantiating
2510-CX102039	Block 02	S10201	Internal	Manual	CK	Crack Monitor	University	LV ESS: Elongation, Inert, Downhill, Adv-13	06/03/2017	18/07/2017	0.83	128	0.06	183	0.04	366	0.04	183	0.04	366	0.04	366	0.04	366	0.04	366	Substantiating
2510-CX102040	Block 02	S10201	Internal	Manual	CK	Crack Monitor	University	LV ESS: Elongation, Inert, Downhill, Adv-13	06/03/2017	18/07/2017	0.61	128	0.63	183	0.10	366	0.10										


Graph 1 - Block 02 External Building (BRE & LC) Manual Monitoring History in Relation to Construction




Graph 2 - Block 02 Internal Building (BRE & LC) Manual Monitoring History in Relation to Construction




Graph 3 - Block 02 All Road Studs (LP) Manual Monitoring History in Relation to Construction




Graph 4 - All Block 02 3d Geodetic Prisms (RP) Automated Monitoring History in Relation to Construction




Graph 5 – Block 02 Extensometer (XR10207) Manual Monitoring History in Relation to Construction




Graph 6 – Block 02 Extensometer (XR10208) Automated and Manual Monitoring History in Relation to Construction




Graph 7 – All Block 02 Water Cells (SH) Automated Monitoring History in Relation to Construction



Graph 8 - All Block 02 Tiltmeters (TB) Automated Monitoring History in Relation to Construction



Graph 9 – All Block 02 Crack Monitors (CK) Manual Monitoring History in Relation to Construction



Note: Calculated crack monitor values (Z) provided are the hypotenuse of the measured X and Y movement, i.e. $Z^2 = (X^2 + Y^2)$

Figure 9 - SH Monitoring Sensor Settlement Status and Location Plan




Figure 11 - TB Monitoring Sensor Settlement Status and Location Plan

