



|                                   |
|-----------------------------------|
| Work Area:<br>SMM                 |
| Work Type:<br>I&M                 |
| Originator Company:<br>GEOCISA UK |

# C435 Farringdon Main Station

|                                  |
|----------------------------------|
| CRL Lead reviewer:<br>[Redacted] |
| CRL Reviewer:<br>_____           |

## Monitoring Close-Out Report: Internal monitoring at 23-28 Charterhouse Square CRL Document Number: C435-BFK-C2-RGN-M123-51650

Supplier Document Number: N/A  
Contract MDL reference C13.012

### 1. Contractor Document Submittal History:

| Revision: | Date:      | Prepared by: | Checked by: | Approved by: | Reason for issue: |
|-----------|------------|--------------|-------------|--------------|-------------------|
| 1.0       | 18-08-2016 | [Redacted]   | [Redacted]  | [Redacted]   | For acceptance    |
|           |            |              |             |              |                   |
|           |            |              |             |              |                   |

### 2a. Stakeholder Review Required? YES NO

Stakeholder submission required: LU  NR  DLR  RIL  LO  Other: \_\_\_\_\_ Purpose of submission: For no objection  For information

This document has been reviewed by the following individual for coordination, compliance, integration and acceptance and is acceptable for transmission to the above stakeholder for the above stated purpose.

Sign: \_\_\_\_\_ Role: \_\_\_\_\_ Name: \_\_\_\_\_ Date: \_\_\_\_\_  
Sign: \_\_\_\_\_ Role: \_\_\_\_\_ Name: \_\_\_\_\_ Date: \_\_\_\_\_

### 2b. Review by Stakeholder (if required):

| Stakeholder Organisation | Job Title | Name | Signature | Date | Acceptance               |
|--------------------------|-----------|------|-----------|------|--------------------------|
|                          |           |      |           |      | <input type="checkbox"/> |
|                          |           |      |           |      | <input type="checkbox"/> |
|                          |           |      |           |      | <input type="checkbox"/> |

### 3. Acceptance by Crossrail:

31/10/2016

## Contents

|                              |  |          |
|------------------------------|--|----------|
| <b>A.</b>                    | <b>INTRODUCTION</b>                              | <b>3</b> |
| <b>B.</b>                    | <b>INSTRUMENTS</b>                               | <b>3</b> |
| <b>B.1</b>                   | DESCRIPTION OF THE INSTRUMENTS                   | 3        |
| <b>B.2</b>                   | LOCATION OF THE INSTRUMENTS                      | 4        |
| <b>C.</b>                    | <b>MOVEMENTS</b>                                 | <b>4</b> |
| <b>C.1</b>                   | MOVEMENTS RESULTING FROM CONSTRUCTION ACTIVITIES | 4        |
| C.1.1                        | Relevant Crossrail (BFK) Works                   | 4        |
| C.1.2                        | Resulting Movements                              | 5        |
| <b>C.2</b>                   | TRIGGER BREACHES                                 | 5        |
| <b>C.3</b>                   | SIGNIFICANT ISSUES WITH THE INSTRUMENTATION      | 5        |
| <b>D.</b>                    | <b>CONCLUSIONS</b>                               | <b>6</b> |
| <br>                         |  |          |
| <b>APPENDIX A: DRAWINGS</b>  |  |          |
| <b>APPENDIX B: GRAPHS.</b>   |  |          |
| <b>APPENDIX C: GLOSSARY.</b> |  |          |

## A. INTRODUCTION

In line with the C122 – M&W Specification KX10 – Instrumentation & Monitoring C122-OVE-Z4-RSP-CR001-00007, this close out report aims to address the following points in relation to the instrumentation defined in Section B.

- Identify movements observed by the relevant instruments;
- Relate these movements to construction activities, where applicable.
- Identify trigger breaches that may have occurred.
- Demonstrate that the rate of change of the data is either in line with the required rate or such that residual risks are minimal.
- Identify any such residual risks should there be considered to be any.

Based on the above points, this close out report will provide justification for the decommissioning of the instruments.

## B. INSTRUMENTS

### B.1 Description of the Instruments

This Close-Out Report relates the monitoring located inside 23-28 Charterhouse Square building, consisting of Tiltmeters and Electrolevel beams read manually. See Table 1 below with details.

| LOCATION                  | SENSOR TYPE       | SENSOR CODE      |
|---------------------------|-------------------|------------------|
| 23-28 Charterhouse Square | Tiltmeter         | C435-TB00001 A/B |
|                           | Tiltmeter         | C435-TB00002 A/B |
|                           | Tiltmeter         | C435-TB00003 A/B |
|                           | Electrolevel Beam | C435-EL000011    |
|                           | Electrolevel Beam | C435-EL000012    |
|                           | Electrolevel Beam | C435-EL000013    |
|                           | Electrolevel Beam | C435-EL000014    |
|                           | Electrolevel Beam | C435-EL000015    |
|                           | Electrolevel Beam | C435-EL000026    |
|                           | Electrolevel Beam | C435-EL000027    |

Table 1: Details of 23-28 Charterhouse Square Internal Monitoring instrumentation

Installation and as-built-details are available in the following documents:

Drawings:

- Asset Protection I&M 23-28 Charterhouse Square (MDC3\_00037) Basement – Plan C435
- Asset Protection I&M Buildings Farringdon Station C435: C122-OVE-C2-DDA-CR001\_Z-31402

Installation Reports:

- Installation Report for Internal monitoring at 23-28 Charterhouse Square: C435-BFK-C2-RGN-M123-50035.

FCD:

- C435-FCD-000343: Internal Monitoring Proposal version 2



## B.2 Location of the Instruments

As per Figure 1 below, the instruments described in Section B.1 are located in 23-28 Charterhouse Square building. A drawing showing the location of these devices can be found in the Appendix A.




Figure 1 – Map showing the location of monitored building.

## C. MOVEMENTS

### C.1 Movements Resulting from Construction Activities

#### C.1.1 Relevant Crossrail (BFK) Works

The construction activities associated with these instruments are related to Crossrail tunnelling works. In all cases, these comprise of the passage of a TBMs (C300) and a platform tunnel enlargement.

| ACTIVITY                               | START DATE | END DATE   |
|--|------------|------------|
| Charterhouse Shaft TAM Installation    | 27/06/2013 | 30/10/2013 |
| Charterhouse Shaft Pre-Treatment works | 27/09/2013 | 08/11/2013 |
| ETH Excavation                         | 26-04-2013 | 28-10-2014 |
| EB TBM                                 | 20-01-2014 | 24-01-2014 |
| PTE                                    | 27-10-2014 | 27-01-2015 |
| CH2                                    | 05-03-2015 | 28-05-2015 |
| CP6                                    | 12-11-2014 | 25-11-2014 |
| CP7                                    | 23-02-2015 | 25-02-2015 |

| ACTIVITY | START DATE | END DATE   |
|----------|------------|------------|
| CP8      | 16-06-2015 | 22-06-2015 |
| CP9      | 10-06-2015 | 14-06-2015 |
| VA2      | 16-04-2015 | 02-05-2015 |
| STE2     | 02-02-2015 | 12-02-2015 |
| ES2      | 04-06-2015 | 21-09-2015 |

Table 2 – Construction Activities associated with the devices

### C.1.2 Resulting Movements

Monitoring data for these devices is presented in Appendix B.

- Around 2mm settlement produced because of the EB TBM passage from 16/01/2014 to 23/01/2014.
- During the PTE, RTE2 and CH2E period, a total of 8mm settlement was captured by these devices from 17/10/2014 to 23/03/2015.
- ES2 caused until 2mm settlement from 04/06/2014 to 21/09/2015.
- 3mm settlement recorded as a residual settlement after last excavation activity taking place until 21/09/2015, showing a trend of settlement still ongoing when last monitoring reading was taken on 15/12/2015.
- Compensation Grouting carried out in October 2014 caused until 5mm heave.
- Compensation Grouting carried out in March 2015 caused 3mm heave.
- Maximum Settlement captured of 10mm.

### C.2 Trigger Breaches

The Instrumentation and Monitoring Plan: Farringdon Station Ground Movement and Asset Protection C122-OVE-C2-RGN-M123-50013 outlines the triggers associated with the works.

No triggers breached. The table below shows the 10mm default alerts breached

| MONITORING GROUP<br>(Location) | POINT ID      | TYPE              | DIRECTION | DATE OF<br>LAST<br>READING | LAST<br>READING<br>VALUE<br>(mm) | TRIGGER LEVEL                 |                   |
|--------------------------------|---------------|-------------------|-----------|----------------------------|----------------------------------|-------------------------------|-------------------|
|                                |               |                   |           |                            |                                  | WORST<br>HISTORICAL<br>STATUS | CURRENT<br>STATUS |
| 23-28 Charterhouse Square      | C435-EL000011 | Electrolevel beam | Z         | 15/12/2015 10:58           | -0.77                            | Clear                         | Clear             |
|                                | C435-EL000012 | Electrolevel beam | Z         | 15/12/2015 10:58           | -2.47                            | Clear                         | Clear             |
|                                | C435-EL000013 | Electrolevel beam | Z         | 15/12/2015 10:58           | -3.39                            | Clear                         | Clear             |
|                                | C435-EL000014 | Electrolevel beam | Z         | 15/12/2015 10:58           | -8.74                            | Clear                         | Clear             |
|                                | C435-EL000015 | Electrolevel beam | Z         | 15/12/2015 10:58           | -9.39                            | Clear                         | Clear             |
|                                | C435-EL000026 | Electrolevel beam | Z         | 15/12/2015 10:58           | -3.67                            | Clear                         | Clear             |
|                                | C435-EL000027 | Electrolevel beam | Z         | 15/12/2015 10:58           | -3.02                            | Clear                         | Clear             |
|                                | C435-TB00001A | Tiltmeter         | A         | 15/12/2015 10:58           | -2.90                            | Clear                         | Clear             |
|                                | C435-TB00001B | Tiltmeter         | B         | 15/12/2015 10:58           | -0.24                            | Clear                         | Clear             |
|                                | C435-TB00002A | Tiltmeter         | A         | 15/12/2015 10:58           | -0.26                            | Clear                         | Clear             |
|                                | C435-TB00002B | Tiltmeter         | B         | 15/12/2015 10:58           | -1.30                            | Clear                         | Clear             |
|                                | C435-TB00003A | Tiltmeter         | A         | 15/12/2015 10:58           | -0.82                            | Clear                         | Clear             |
|                                | C435-TB00003B | Tiltmeter         | B         | 15/12/2015 10:58           | -1.42                            | Clear                         | Clear             |

Table 3 – Default alerts breached by the devices

### C.3 Significant Issues with the Instrumentation

- Initial 5mm drift recorded on Water Settlement Cells from installation date to middle of August 2013 when a maintenance survey was carried out.

### C.4 Residual Risk

The rates of residual settlement for the prisms have been determined and in all cases these rates are less than 2mm/year.

## **D. CONCLUSIONS**


No triggers breached, monitoring stable. No residual risks remain. Long term monitoring to be completed by Crossrail.

Learning Legacy Document

APPENDIX A: DRAWINGS.

Learning Legacy Document





| Rev. | Date       | Description | By | Chkd | App | Auth |
|------|------------|-------------|----|------|-----|------|
| 01   | 24-05-2013 |             |    |      |     |      |

Notes:

**Crossrail**

**GEOCISA UK**

C/ Los Llanos de Jerez 10-12  
28823- MADRID  
www.geocisa.com

**BFK**  
Iberia | Ferrovial | Kier

Scale : @ A3

Contract : C435 I&M FARR NGDON STATION

Originator : GEOCISA

Location : CROSSRAIL GENERAL

Title : Biaxial Tiltmeters – Royal Bank of Scotland

By : [Redacted]

Chk : [Redacted]

App : [Redacted]


Auth : **GEOCISA**



Drg No : C435-BFK-C2-RGN-M123-50035-IR-TB-RBS

Rev :

Suit :





|   |              |
|---|--------------|
|  | ELECTROLEVEL |
|  | DATA LOGGER  |

| Rev. | Date       | Description | By | Chkd | App | Auth |
|------|------------|-------------|----|------|-----|------|
| 01   | 24-05-2013 |             |    |      |     |      |


Notes:

 **GEOCISA UK**  
 C/ Los Llanos de Jerez 10-12  
 28823- MADRID  
 www.geocisa.com

 **BFK**  
 Iron | Ferrovial | Kier

Scale : @ A3


Contract : C435 I&M FARR NGDON STATION  
 Originator : GEOCISA  
 Location : CROSSRAIL GENERAL  
 Title : Electrolevel beams – Royal Bank of Scotland

By :   
 Chk :   
 App :   
 Auth : 


Drg No : C435-BFK-C2-RGN-M123-50035-IR-EL-RBS  
 Rev :  
 Suit :

APPENDIX B: GRAPHS

Learning Legacy Document




**REMARKS:**



**REMARKS:**

Inaccurate behaviour and trend of settlement recorded from origin to 29/08/2013, when devices were fixed and readings amended applying an offset on 30/08/2013 taking into account the behaviour recorded by surrounding devices in this period of time.





**REMARKS:**

Inaccurate behaviour and trend of settlement recorded from origin to 29/08/2013, when devices were fixed and readings amended applying an offset on 30/08/2013 taking into account the behaviour recorded by surrounding devices in this period of time.

## APPENDIX C: GLOSSARY

- CH Concourse Hall.
- CP Cross Passage.
- EB Eastbound.
- ES Escalator Shaft.
- ETH Eastern Ticket Hall.
- PTE Platform Tunnel East.
- STE Stub Tunnel East
- TaM Tube a Manchette.
- TBM Tunnel Boring Machine.
- VA Ventilation Adit.

Learning Legacy Document