



Final Monitoring Report

TBM DRIVES ~ Tottenham Court Road Station to Fisher Street

1 Contract	or Dooum	ent Submittal F	listone	e: C14.022		
Revision				A	D	
nevision	Date	Prepared by	Checked by	Approved by	Reason f	or Issue
2.0	15/12/15				For CRL Acce	ptance
2a. Stakeho	older Revie	ew Required?	YES NO		9	V 50°550
Stakeholder s	ubmission re	equired: LU NR DLR		Purpose of su		
This documer acceptance ar	nt has been nd is accepta	reviewed by the able for transmission	following individual on to the above stake	for coordination holder for the abo	, compliance, in	itegration ar se.
Sign:		Name:	Role:		Date:	
		Name:				
		Name.	Role: _		Date:	
		EBIOA/NOVE E			Date:	8
	by Stakeh	older (if requir		Signature	Date:	Acceptance
2b. Review	by Stakeh	older (if requir	red):			
2b. Review	by Stakeh	older (if requir	red):			
2b. Review	by Stakeh	older (if requir	red):			
2b. Review Stakeholder Org	by Stakeh	Job Title	red):			
2b. Review Stakeholder Org	by Stakeh	Job Title ssrail:	red):	Signature Acceptance Dec	Date	
2b. Review Stakeholder Org	by Stakeh	Job Title Ssrail: Cr	Name Name Possrail Review and a subset for submitted documents	Signature Acceptance Dec	Date	
2b. Review Stakeholder Org	by Stakeh	Job Title Ssrail: Cr This decal is to be Accepted. Work M	Name Name Possrail Review and a sused for submitted documents and proceed	Signature Acceptance Decents requiring accep	Date	Acceptance
2b. Review Stakeholder Org	by Stakeh	Job Title SSrail: Cr This decal is to be Accepted. Work M Not Accepted. Revis	Name Possrail Review and a submitted document of the submitted document of the submitted document of the submit. Work may proceed the and resubmit. Work may proceed the submit work may be submit work as the submit work may be	Signature Acceptance Decepted in the company of th	Date	Acceptance
2b. Review Stakeholder Org	ce by Cro	Job Title SSTAIL: Cr This decal is to be Accepted. Work M Not Accepted. Revis	Name Name Possrail Review and a sused for submitted documents and proceed	Acceptance Declerates requiring acceptoroceed subject to inexal ay not proceed	Date	Acceptance

This document contains proprietary information. No part of this document may be reproduced without prior written consent from the chief executive of Crossrail Ltd © Crossrail Limited CRL RESTRICTED



C300-BFK-C4-RGN-CRT00_ST005-51129 Rev 2.0



TBM DRIVES ~ Tottenham Court Road Station to Fisher Street Page 2 of 57

Contents

Final Monitoring Report:

1.	Purpose and Scope	3
1.1.	Executive Summary	3
2.	Summary of the observed settlements	6
2.1.	Stacey Street PLPs	6
2.2.	New Compton Street PLPs	9
2.3.	Shaftesbury Avenue PLPs	12
2.4.	Monmouth Street PLPs	14
2.5.	Neal Street PLPs	16
2.6.	Endell Street PLPs	18
2.7.	Drury Lane PLPs	20
2.8.	Stukeley Street / Macklin Street PLPs	22
2.9.	Newton Street PLPs	24
2.10.	Earnshaw Street PLPs ONLY EASTBOUND	27
2.11.	St. Giles High Street West PLPs	29
2.12.	St. Giles High Street East PLPs	31
2.13.	Smart's Place	32
2.14.	High Holborn	34
2.15.	Southampton Place	36
2.16.	Deep Instruments	38
Appendix 1.	TBMs Chainages	49
Appendix 2.	BREs, PLPs and P isms data	51
Appendix 3.	Reference documents	52
Appendix 4.	Thames Water Assets summary table	53
Appendix 5	C300 Buildings Claims	54
Append x 6.	LU data	55
Appendix 7.	Summary Plots	56





Page 3 of 57

TBM DRIVES ~ Tottenham Court Road Station to Fisher

Final Monitoring Report: C300-BFK-C4-RGN-CRT00 ST005-51129 Rev 2.0 Street

1. **Purpose and Scope**

The purpose of the present document is to provide a summary of the observed movements relative to the TBMs works between Tottenham Court Road Station and Fisher Street Shaft in accordance with the requirements of the Instrumentation and Monitoring Specification KX10, Clauses KX10.2113 and KX10.2114.

KX10.2114

Close-Out Reports

Prior to the de-commissioning of any instrumentation, the Contractor shall produce a "close-out" report which summarises the data from the instrumentation the Contractor wishes to remove and relates it to the construction activities which produced any observed changes. The report shall demonstrate that the rate of change in the data has reached an acceptably small rate either in accordance with specified rates or, where no rate is specified, in relation to trigger values and an evaluation of any potential residual risks.

This report is one of a series of 5 which cover the TBM drives between Royal Oak Portal and Farringdon Station as listed in Table 1.

Report title:	Report Number:	Eastbound Tunnel		Westbound Tunnel	
Final and Close Out Monitoring	C300-BFK C4-RGN- CRT00 T005-	Start Chainage	End Chainage	Start Chainage	End Chainage
Royal Oak Portal to Paddington Station (ROP to PAD)	51232	510	1312	510	1300
Paddington Station to Bond Stre t Station (PAD to BOS)	51015	1670	3561	1660	3568
Bond Street Station to Tottenham Court Road Station (BOS to TCR)	51016	4187	4672	4159	4679
Tottenham Court Road Station to Fisher Street Shaft & Crossover (TCR to FIS)	51129	5147	5792	5108	5856
Fishe St eet Shaft & Crossover to Farringdon Station (FIS to FAR)	51130	6097	6860	6162	6945

Table 1 List of Final / Close Out Reports for TBM drives Royal Oak Portal to Farringdon.

1.1. **Executive Summary**

This document includes settlement data from instruments on assets (BRE) and from general ground transects (PLP) for the TBM drives between Tottenham Court Road Station and Fisher Street Shaft.

A summary of the monitoring data is provided, with the influence of the two TBM drives identified. The rate of post-construction settlement is compared to the specified limit of 2mm/year and the absolute magnitude of settlement is compared to the trigger values given in the C122 I&M plan. Points where trigger levels have been exceeded are listed.

Information about Thames Water assets is provided, both within the report and in Appendix 3 (summary table). In general, no deflection amber trigger (average of 3 values) has been breached on Thames Water assets.





Page 4 of 57

TBM DRIVES ∼ Tottenham

C300-BFK-C4-RGN-CRT00 ST005-51129 Rev 2.0

Final Monitoring Report:

Court Road Station to Fisher Street

The transects from which data is presented are listed in Table 2. The locations of the instruments are plotted in Appendix 7 and those from which data is presented are identified. A summary of the final settlements recorded on all BRE and PLP is also given in Appendix 7. The maximum recorded settlement between Tottenham Court Road Station and Fisher Street Shaft. is -19mm.

The transects marked with "*" in Table 2 were de-scoped less than 1 year after the passage of the TBMs. This was agreed during dedicated meetings with CRL and C122 based on analysis of the monitoring data (trends and settlement values).

TBM progress information, supporting documents references, and a summary of claims for building damage (provided by CRL) are provided in Appendices 1, 2 and 4 respectively.

The data from LU assets is presented in Appendix 6. The slides reported in Appendix 6 have been presented to LU, CRL and C122 representatives during dedicated meetings at which further monitoring was de-scoped.

It should be noted that the data from all instruments is available on the UCIMS platform.

Table 2: Transects presented

Sections		
Stacey Street PLPs		
New Compton Street PLPs		
Shaftesbury Avenue PLPs		
Monmouth St eet PLPs		
Neal Street PLPs		
Endell S reet PLPs		
Drury Lane PLPs		
Stukeley Street / Macklin Street PLPs		
Newton Street PLPs		
Earnshaw Street PLPs*		
St. Giles High Street West PLPs*		
St. Giles High Street East PLPs*		
Smart's Place*		
High Holborn*		
Southampton Place*		
Southampton Row*		





TBM DRIVES ~ Tottenham Page 5 of 57 Court Road Station to Fisher

Final Monitoring Report: C300-BFK-C4-RGN-CRT00 ST005-51129 Rev 2.0

Street

LU assets

LU13 - Central line West of Holborn

It should be noted that some transects include a large number of measuring points. In these cases, for the sake of clarity, only the points within the zone of influence of the TBMs were included in the charts.



Page 6 of 57

Final Monitoring Report: C300-BFK-C4-RGN-CRT00_ST005-51129 Rev 2.0

TBM DRIVES ~ Tottenham Court Road Station to Fisher Street

2. Summary of the observed settlements

2.1. Stacey Street PLPs

2.1.1. Data




Figure 1: Location

PLP's Stacey Street




Figure 2: data time-plots: comparison against settlement triggers



Final Monitoring Report:

C300/410 **Western Tunnels & Caverns Project**



Page 7 of 57

Court Road Station to Fisher

C300-BFK-C4-RGN-CRT00_ST005-51129 Rev 2.0

TBM DRIVES \sim Tottenham Street



Figure 3: data time-plots - comparison against 2mm/year settlement rate (long-term)

Stacey St PLP transect




Figure 4: cut





Page 8 of 57

Final Monitoring Report: C300-BFK-C4-RGN-CRT00_ST005-51129 Rev 2.0

TBM DRIVES ~ Tottenham Court Road Station to Fisher Street

Table 3: Achieved Triggers – settlement and deflection ratio

Point Code	Point type	Achieved Trigger
A09LP009	PLP	Green
A09LP010	PLP	Green
A09LP011	PLP	Green

Worst case deflection ratio (average of 3 values) [1/-]	Trigger	
38,700	no	

2.1.2. Comments

The points in Stacey Street settled up to approx. 11mm due to the C300 running tunnels excavation. The effect of the WB TBM is visible from the settlement time-plots. Green settlement triggers have been breached on three points, as per Table 3.

The overall long term behaviour appears to be slightly over the 2mm/year, however, the time-plots show a stabilising settlement trend.



Page 9 of 57

Final Monitoring Report: C300-BFK-C4-RGN-CRT00_ST005-51129 Rev 2.0

TBM DRIVES ~ Tottenham Court Road Station to Fisher Street

2.2. New Compton Street PLPs

2.2.1. Data



Figure 5: Location

PLP's New Compton Street




Figure 6: data time-plots: comparison against settlement triggers






Final Monitoring Report: C300-BFK-C4-RGN-CRT00_ST005-51129 Rev 2.0

TBM DRIVES ~ Tottenham Court Road Station to Fisher Street Page 10 of 57



Figure 7: data time-plots - comparison against 2mm/yea settlement rate (long-term)






Figure 8: cut





Page 11 of 57

Final Monitoring Report: C300-BFK-C4-RGN-CRT00_ST005-51129 Rev 2.0

TBM DRIVES ~ Tottenham Court Road Station to Fisher Street

Table 4: Achieved Triggers – deflection ratio

Worst case deflection ratio (average of 3 values) [1/-]	Trigger	
9,000	no	

2.2.2. Comments

The points in New Compton Street settled up to approx. 11mm due to the C300 running tunnels excavation. The effect of the WB TBM is visible from the settlement time plots. Settlement triggers have not been breached.

The overall long term behaviour appears to be slightly over the 2mm/year, however, the time-plots show a stabilising settlement trend.

Page 12 of 57

Final Monitoring Report: C300-BFK-C4-RGN-CRT00_ST005-51129 Rev 2.0

TBM DRIVES ~ Tottenham Court Road Station to Fisher Street

2.3. Shaftesbury Avenue PLPs

2.3.1. Data



Figure 9: Location

Shatfesbury Avenue(Pipe Subway)




Figure 10: data time-plots - comparison against settlement triggers



Page 13 of 57

Final Monitoring Report: C300-BFK-C4-RGN-CRT00_ST005-51129 Rev 2.0

TBM DRIVES ~ Tottenham Court Road Station to Fisher Street




Figure 8: data time-plots - comparison against 2mm/year settlement rate (long-term)

2.3.2. Comments

The points in Shaftesbury Avenue settled up to approx. 8mm due to the C300 running tunnels excavation. The effect of the WB TBM is visible from the settlement time-plots. Settlement triggers have not been breached.

The time-plots are generally showing stabilising settlement trend, and the long term behaviour appears to be less than 2mm/year.



Page 14 of 57

Final Monitoring Report: C300-BFK-C4-RGN-CRT00_ST005-51129 Rev 2.0

TBM DRIVES ~ Tottenham Court Road Station to Fisher Street

2.4. Monmouth Street PLPs

2.4.1. Data



Figure 9: Location

PLP's Monmouth Street




Figure 10: data time-plots - comparison against settlement triggers



Page 15 of 57

C300-BFK-C4-RGN-CRT00 ST005-51129 Rev 2.0 Final Monitoring Report:

TBM DRIVES \sim Tottenham Court Road Station to Fisher Street





Figure 11: data time-plots - comparison against 2mm/year settlement rate (long-term)

10.04.2013 20:00:00



Monmouth St. PLP's transect

Figure 12: cut

20

Table 5: Achieved Triggers -deflection ratio

Worst case deflection ratio (average of 3 values) [1/-]	Trigger
5,700	no

2.4.2. Comments

The points in Monmouth Street settled up to approx. 13mm due to the C300 running tunnels excavation. The effect of the WB TBM is visible from the settlement time-plots. Settlement triggers have not been breached.

- 02.07.2013 20:00:00 --- 11.01.2014 20:00:00 --- 09.07.2014 20:00:00

The overall long term behaviour appears to be slightly over the 2mm/year, however, the time-plots show a stabilising settlement trend.



Page 16 of 57

Final Monitoring Report: C300-BFK-C4-RGN-CRT00_ST005-51129 Rev 2.0

TBM DRIVES ~ Tottenham Court Road Station to Fisher Street

2.5. Neal Street PLPs



PLP's Neal Street




Figure 14: data time-plots - comparison against settlement triggers





Final Monitoring Report: C300-BFK-C4-RGN-CRT00_ST005-51129 Rev 2.0 Co

TBM DRIVES ~ Tottenham Court Road Station to Fisher Street Page 17 of 57




Figure 15: data time-plots - comparison against 2mm/year settlement rate (long-term)

2.5.2. Comments

The points in Neal Street settled up to approx. 10mm due to the C300 running tunnels excavation. The effect of the WB TBM is visible from the settlement time-plots. Settlement triggers have not been breached.

The time-plots are generally showing stabilising settlement trend, and the long term behaviour appears to be less than 2mm/year.



Page 18 of 57

Final Monitoring Report: C300-BFK-C4-RGN-CRT00_ST005-51129 Rev 2.0

TBM DRIVES ~ Tottenham Court Road Station to Fisher Street

2.6. Endell Street PLPs



PLP's Endell Street




Figure 17: data time-plots - comparison against settlement triggers



Page 19 of 57

Final Monitoring Report: C300-BFK-C4-RGN-CRT00 ST005-51129 Rev 2.0

TBM DRIVES ~ Tottenham Court Road Station to Fisher Street




Figure 18: data time-plots - comparison against 2mm/year settlement rate (long-term)

Table 6: Achieved Triggers - deflection ratio

Worst case deflection ratio (average of 3 values) [1/-]	Trigger	
13,000	no	

2 6.2 Comments

The points in Endell Street settled up to approx. 12mm due to the C300 running tunnels excavation. The effect of the WB TBM is visible from the settlement time-plots. Settlement triggers have not been breached.

The overall long term behaviour appears to be slightly over the 2mm/year, however, the time-plots show a stabilising settlement trend.



Page 20 of 57

Final Monitoring Report: C300-BFK-C4-RGN-CRT00_ST005-51129 Rev 2.0

TBM DRIVES ~ Tottenham Court Road Station to Fisher Street

2.7. Drury Lane PLPs




Figure 19: Location

PLP's Drury Lane





Figure 20: data time-plots - comparison against settlement triggers

Final Monitoring Report:



Page 21 of 57

TBM DRIVES ~ Tottenham Court Road Station to Fisher Street



C300-BFK-C4-RGN-CRT00 ST005-51129 Rev 2.0

Figure 21: data time-plots - comparison against 2mm/year settlement rate (long-term)

2.7.2. Comments

The points in Drury Lane settled up to approx. 7mm due to the C300 running tunnels excavation. The effect of the WB TBM is visible from the settlement time-plots. Settlement triggers have not been breached.

The time plots are generally showing stability, and the long term behaviour appears to be less than 2mm/year.



Page 22 of 57

Final Monitoring Report: C300-BFK-C4-RGN-CRT00_ST005-51129 Rev 2.0

TBM DRIVES ~ Tottenham Court Road Station to Fisher Street

2.8. Stukeley Street / Macklin Street PLPs 2.8.1. Data




Figure 22: Location




Figure 23: data time-plots - comparison against 2mm/year settlement rate (long-term)



Page 23 of 57

Final Monitoring Report: C300-BFK-C4-RGN-CRT00_ST005-51129 Rev 2.0

TBM DRIVES ~ Tottenham
Court Road Station to Fisher
Street




Figure 24: Macklin Street Cut

Table 7: Achieved Triggers -deflection ratio

Worst case deflection ratio (average of 3 values) [1/-]	Trigger
4 8 E+04	no

2.8.2. Comments

The points in Macklin Street settled up to approx. 11mm due to the C300 running tunnels excavation. The effect of the WB TBM is visible from the settlement time-plots. Settlement triggers have not been breached.

The time plots are generally showing stability, and the long term behaviour appears to be slightly over 2mm/year.



Page 24 of 57

Final Monitoring Report: C300-BFK-C4-RGN-CRT00_ST005-51129 Rev 2.0

TBM DRIVES ~ Tottenham Court Road Station to Fisher Street

2.9. Newton Street PLPs




Figure 25: Location




Figure 26: data time-plots - comparison against settlement triggers



Page 25 of 57

Final Monitoring Report: C300-BFK-C4-RGN-CRT00_ST005-51129 Rev 2.0

TBM DRIVES ~ Tottenham Court Road Station to Fisher Street




Figure 27: data time-plots - comparison against 2mm/year settlement rate (long-term)




Figure 28: Newton St. PLPs cut





Page 26 of 57

Final Monitoring Report: C300-BFK-C4-RGN-CRT00 ST005-51129 Rev 2.0

TBM DRIVES ~ Tottenham Court Road Station to Fisher Street

Table 8: Achieved Triggers – settlements and deflection ratio

Point Code	Point type	Achieved Trigger
C09LP059	PLP	Green
C09LP060	PLP	Green
C09LP061	PLP	Red
C09LP062	PLP	Red
C09LP063	PLP	Green
C09LP064	PLP	Green
C09LB015	BRE	Red
C09LB014	BRE	Amber
C09LB013	BRE	Amber
C09LB050	BRE	Green

Worst case deflection ratio (average of 3 values) [1/]	Trigger
3,600	no

2.9.2. Comments

The points in Newton Street settled up to approx. 1mm due to the C300 running tunnels excavation. The effect of the WB TBM is visible from the settlement time-plots. Settlement triggers have been breached in three points.

The time-plots are gene ally howing some settlement trend, and the long term behaviour appears to be still over 2mm/year.

The residual risk a sociated with long-term settlements is considered to be negligible. It should be noted some renovation works were on-going within the building on the east side of the road at the corner with High Holborn during the long-term monitoring period.



Page 27 of 57

Final Monitoring Report: C300-BFK-C4-RGN-CRT00_ST005-51129 Rev 2.0

TBM DRIVES ~ Tottenham Court Road Station to Fisher Street

2.10. Earnshaw Street PLPs ONLY EASTBOUND 2.10.1. Data



PLPs Earnshaw Street West



Figure 30: data time-plots - comparison against settlement triggersfresidual





Page 28 of 57

Final Monitoring Report: C300-BFK-C4-RGN-CRT00 ST005-51129 Rev 2.0

TBM DRIVES ~ Tottenham Court Road Station to Fisher Street




Figure 31: data time-plots - comparison against 2mm/year settlement rate (long-term)

2.10.2. Comments

The points in Earnshaw St eet settled up to approx. 6mm due to the C300 running tunnels excavation. The effect of the EB TBM is visible from the settlement time-plots. Settlement triggers have not been breached

The time-plots are generally showing stability, and the long term behaviour appears therefore to be within 2mm/year

Page 29 of 57

Final Monitoring Report: C300-BFK-C4-RGN-CRT00_ST005-51129 Rev 2.0

N-CRT00_ST005-51129 Rev 2.0 Court Road Station to Fisher Street

TBM DRIVES \sim Tottenham

2.11. St. Giles High Street West PLPs 2.11.1. Data



PLPs St. Giles High Street North




Figure 33: data time-plots - comparison against settlement triggers



Page 30 of 57

Final Monitoring Report: C300-BFK-C4-RGN-CRT00_ST005-51129 Rev 2.0

TBM DRIVES ~ Tottenham Court Road Station to Fisher Street



Figure 34: data time-plots - comparison against 2mm/year settlement rate (long-term)




Figure 35: data time-plots - comparison against 2mm/year settlement rate (long-term)

2.11.2. Comments

The points in Saint Giles High Street West settled up to approx. 5mm due to the C300 running tunnels excavation. The effect of the EB TBM is visible from the settlement time-plots. Settlement triggers have not been breached

The time-plots are generally showing stability, and the long term behaviour appears therefore to be within 2mm/year.



Page 31 of 57

Final Monitoring Report: C300-BFK-C4-RGN-CRT00_ST005-51129 Rev 2.0

TBM DRIVES ~ Tottenham Court Road Station to Fisher Street

2.12. St. Giles High Street East PLPs






Figure 37: data time-plots - comparison against 2mm/year settlement rate (long-term)

2.12.2. Comments

The points in Saint Giles High Street East settled up to approx. 7mm due to the C300 running tunnels excavation. The effect of the EB TBM is visible from the settlement time-plots. Settlement triggers have not been breached

The time-plots are generally showing very slow settlement trend on some point; the long term behaviour is within 2mm/year.

Page 32 of 57

C300-BFK-C4-RGN-CRT00_ST005-51129 Rev 2.0

TBM DRIVES ~ Tottenham Court Road Station to Fisher Street

2.13. Smart's Place 2.13.1. Data

Final Monitoring Report:



Figure 38: location




Figure 39: data time-plots - comparison against 2mm/year settlement rate (long-term)





Page 33 of 57

Final Monitoring Report: C300-BFK-C4-RGN-CRT00 ST005-51129 Rev 2.0

TBM DRIVES ~ Tottenham Court Road Station to Fisher Street

2.13.2. Comments

The points in Smart's Place settled up to approx. 5mm due to the C300 running tunnels excavation. The effect of the EB TBM is visible from the settlement time-plots. Settlement triggers have not been breached

The time-plots are generally showing very slow settlement trend on some point; the long term behaviour is within 2mm/year.



Page 34 of 57

Final Monitoring Report: C300-BFK-C4-RGN-CRT00_ST005-51129 Rev 2.0

TBM DRIVES ~ Tottenham Court Road Station to Fisher Street

2.14. High Holborn





Figure 40: location





Page 35 of 57

Final Monitoring Report: C300-BFK-C4-RGN-CRT00 ST005-51129 Rev 2.0

TBM DRIVES ~ Tottenham Court Road Station to Fisher Street




Figure 41a,b: data time-plots - comparison against 2mm/year sett ement rate (long-term)

2.14.2. Comments

The points in High Holborn se tled up to approx. 9mm due to the C300 running tunnels excavation. The effect of the WB and EB TBMs is visible from the settlement time-plots. Settlement triggers have not been breached


The time-plots are generally showing stabilising data; the long term behaviour is within 2mm/year.

Page 36 of 57

Final Monitoring Report: C300-BFK-C4-RGN-CRT00_ST005-51129 Rev 2.0

TBM DRIVES ~ Tottenham Court Road Station to Fisher Street

2.15. Southampton Place



Southampton Place PLPs __ D09LP201 5/2/13 16/5/13 24/8/13 2/12/13 12/3/14 20/6/14 - D09LP203 10 - D09LP206 Settlement [mm] 0 - D09LP211 - D09LP212 -10 ____ D09LP214 ___ D09LP215 - D09LP216 _____ D09LP217

Figure 43: data time-plots - comparison against 2mm/year settlement rate (long-term)



C300/410 Western Tunnels & Caverns Project



Final Monitoring Report: C300-BFK-C4-RGN-CRT00 ST005-51129 Rev 2.0 Cou

TBM DRIVES ~ Tottenham Court Road Station to Fisher Street Page 37 of 57

2.15.2. Comments

The points in Southampton Place settled up to approx. 7mm due to the C300 running tunnels excavation. The effect of the WB and EB TBMs is visible from the settlement time-plots. Settlement triggers have not been breached

The time-plots are generally showing stabilising data; the long term behaviour is within 2mm/year.

The residual risk associated with long-term settlements is considered to be negligible.




Page 38 of 57

Final Monitoring Report: C300-BFK-C4-RGN-CRT00_ST005-51129 Rev 2.0

TBM DRIVES ~ Tottenham Court Road Station to Fisher Street

2.16. Deep Instruments






Page 39 of 57

Final Monitoring Report: C300-BFK-C4-RGN-CRT00_ST005-51129 Rev 2.0


TBM DRIVES ~ Tottenham Court Road Station to Fisher Street

2.16.1. Inclinometers in Stacey Street, Flitcroft Street and Earnshaw Street

Inclinometer: C300-IM980001 Dir. X 100.0 Grad



Inclinometer: C300-IM980001 Dir. Y 0.0 Grad






Page 40 of 57


Final Monitoring Report: C300-BFK-C4-RGN-CRT00_ST005-51129 Rev 2.0

TBM DRIVES ~ Tottenham Court Road Station to Fisher Street

Inclinometer: C300-IM900002 Dir. X 100.0 Grad



Inclinometer: C300-IM900002 Dir. Y 0.0 Grad






Page 41 of 57


Final Monitoring Report: C300-BFK-C4-RGN-CRT00_ST005-51129 Rev 2.0

TBM DRIVES ~ Tottenham Court Road Station to Fisher Street

Inclinometer: C300-IM980002 Dir. X 100.0 Grad



Inclinometer: C300-IM980002 Dir. Y 0.0 Grad






Page 42 of 57


Final Monitoring Report: C300-BFK-C4-RGN-CRT00_ST005-51129 Rev 2.0

TBM DRIVES ~ Tottenham Court Road Station to Fisher Street

Inclinometer: C300-IM900003 Dir. X 100.0 Grad



Inclinometer: C300-IM900003 Dir. Y 0.0 Grad







Page 43 of 57


Final Monitoring Report:

C300-BFK-C4-RGN-CRT00 ST005-51129 Rev 2.0


TBM DRIVES ~ Tottenham Court Road Station to Fisher Street

2.16.2. Inclinometers in Stukeley Street

Inclinometer: C300-IM900004 Dir. X 100.0 Grad



Inclinometer: C300-IM900004 Dir. Y 0.0 Grad



Final Monitoring Report:



Page 44 of 57


C300-BFK-C4-RGN-CRT00_ST005-51129 Rev 2.0 TBM DRIVES ~ Tottenham Court Road Station to Fisher Street

2.16.3. Extensometers in Stacey Street, Flitcroft Street Earnshaw Street

C300 Earnshaw St Rod Extensometer XR900004 Absolute Movement of Targets Since Commissioning.



C300 Stacey St- Rod Extensometer XR9800004 Absolute Movement of Targets Since Commissioning.



Final Monitoring Report:

C300/410

Western Tunnels & Caverns Project




TBM DRIVES \sim Tottenham Court Road Station to Fisher

C300-BFK-C4-RGN-CRT00_ST005-51129 Rev 2.0

Street


Page 45 of 57





Date

C300 Stacey St Rod Extensometer XR9800003 Absolute Movement of Targets Since Commissioning.






Page 46 of 57


Final Monitoring Report: C300-BFK-C4-RGN-CRT00_ST005-51129 Rev 2.0

TBM DRIVES ~ Tottenham Court Road Station to Fisher Street

2.16.4. Extensometers in Stukeley Street

C300 Stukeley St Rod Extensometer XR9800005 Absolute Movement of Targets Since Commissioning.










Page 47 of 57

Final Monitoring Report: C300-BFK-C4-RGN-CRT00_ST005-51129 Rev 2.0


TBM DRIVES ~ Tottenham Court Road Station to Fisher Street

2.16.5. Shallow Datums


Profile: Measurement Point DP900024



Profile: Measurement Point DP900007



Profile: Measurement Point DP900008





C300/410 Western Tunnels & Caverns Project




Page 48 of 57

Final Monitoring Report: C300-BFK-C4-RGN-CRT00_ST005-51129 Rev 2.0

TBM DRIVES ~ Tottenham Court Road Station to Fisher Street

Profile: Measurement Point DP900016






Page 49 of 57

Final Monitoring Report: C300-BFK-C4-RGN-CRT00_ST005-51129 Rev 2.0

TBM DRIVES ~ Tottenham Court Road Station to Fisher Street

Appendix 1. TBMs Chainages






Figure 44a,b: WB and EB TBMs progress charts along TCR-FIS drive



C300/410 Western Tunnels & Caverns Project



Page 50 of 57

Final Monitoring Report: C300-BFK-C4-RGN-CRT00_ST005-51129 Rev 2.0

TBM DRIVES ~ Tottenham Court Road Station to Fisher Street

Table 9: Transects chainages

	WB Chainage	EB Chainage
Stacey Street	5112	N/A
New Compton Street	5183	N/A
Shaftesbury Avenue	5219	N/A
Monmouth Street	5258	N/A
Neal Street	5319	N/A
Drury Lane	5522	N/A
Stukeley Street/ Macklin Street	5611	N/A
Newton Street	5739	N/A
Earnshaw Street	N/A	5165
St. Giles High Street West	N/A	5251
St. Giles High Street East	N/A	5346
Smart's Place	N/A	5542
High Holborn	N/A	5653
Southampton Place	N/A	5725
Southampton Row	5853	5793



Page 51 of 57

Final Monitoring Report: C300-BFK-C4-RGN-CRT00_ST005-51129 Rev 2.0 Court Roa

TBM DRIVES ~ Tottenham Court Road Station to Fisher Street

Appendix 2. BREs, PLPs and Prisms data







Page 52 of 57

Final Monitoring Report: C300-BFK-C4-RGN-CRT00_ST005-51129 Rev 2.0

TBM DRIVES ~ Tottenham Court Road Station to Fisher Street

Appendix 3. Reference documents

Code	Document
C300-BFK-C4-STP-CRT00_ST005-	MANAGEMENT PLAN FOR THE CONTROL OF GROUND MOVEMENTS: ADDENDUM
C122-OVE-C2-RGN-CRG01-50076	Instrumentation & Monitoring Plan C300 Running Tunnels Ground Movement And Asset Protection
C122-OVE-U-RGN-CRG01-50003	Instrumentation and Monitor ng Plans: Thames Water Assets: Drive X (C300)Instrumentation Plan for large or Deep Sewers
C300-BFK-C4-RGN-CRT00_ST005-50745	As-Built report for subsurface instruments at Shaftsbury
C300-BFK-C4-RGN-CRT00_ST005-50746	As-Bui t report for subsurface instruments at Smarts Place
C300-BFK-C4-RGN-CRT00_ST005-50753	As Built report for subsurface instruments at Flitcroft Street
C300-BFK-C4-RGN-CRT00_ST005-50754	As-Built report for subsurface instruments at Earnshaw Street
C300-BFK-C4-RGN-CRT00_ST005 50755	As-Built report for subsurface instruments at Stacey Street
C300-BFK-C4-RGN-CRT00_ST005 50760	Installation of Precice level points and Barcodes in Soho Square Gardens TCR (PMI312)
C300-BFK-C4-RGN-CRT00_ST005-50762	Installation Report for Subsurface Instruments at High Street St Giles
C300-BFK-C4 RGN CRT00_ST005-50800	Installation Report for Stukeley Street
C300-BFK C4 RGN-CRT00_ST005-50815	Installation of Geodetic Prisms and BRE's in TCR to FIS
C300-BFK-C4-RGN-CRT00_ST005-50845	TCR station Upgrade Installation Report
C300-BFK-C4-RGN-CRT00_ST005-50854	Installation of Precice level points in Shaftsbury Avenue Pipe Subway TCR-FIS (PMI325)
C300-BFK-C4-RGN-CRT00_ST005-51983	Installation Report for Subsurface Instruments at New Compton Street
C300-BFK-C4-RGN-CRT00_ST005-51984	Installation Report for Subsurface Instruments at Endell Street

C300/410 Western Tunnels & Caverns Project



Page 53 of 57

Final Monitoring Report: C300-BFK-C4-RGN-CRT00_ST005-51129 Rev 2.0

TBM DRIVES ~ Tottenham Court Road Station to Fisher Street

Appendix 4. Thames Water Assets summary table

A rea ▼	Type	Sewer Name	Address	Alert Value (mm)	Deflection Alert Value	Deflection Amber Trigger Value	Deflection achieved (average of 3 values)
TOR-FIS	Sewer	TW28 Northumberland Street & Shaftsbury Avenue Sewers	New Compton Street				
	Sewer	TW26 Northumberland Street & Shaftsbury Avenue Sewers	St Giles High Street	-	1 in 3800		
	Sewer	TW26 Northumberland Street & Shaftsbury Avenue Sewers	Monmouth Street	-	1 in 4100	-	1 in 5400
	Sewer	TW29 Savoy Street Main Line & High Holborn and Drury Lane Sew er	High Holborn	-	1 in 2100		
	Sewer	TW29 Savoy Street Main Line & High Holborn and Drury Lane Sewer	Endell Street/Savoy Street	-	1 4100		1 in 13000
	Sewer	TW29 Savoy Street Main Line & High Holborn and Drury Lane Sewer	Grape Street				
	Sew er	TW29 Savoy Street Main Line & High Holborn and Drury Lane Sewer	Museum Street				
	Sew er	Essex Street Sew er West Branch (TW29)	Dury Lane		1 in 4100	-	1 in 5000
	Sew er	Essex Street Sew er East Branch	High Holborn		1 in 4300		
	Sew er	TW29 Savoy Street Main Line & High Holborn and Drury Lane Sewer	Smarts Place				
	Sewer	TW26 Shaftsbury Avenue Subway Sewer	Shaftsbury Avenue		1 in 2000		
	Water Main	Shaftsbury Avenue 18in		-	-	1 in 2800	1 in 5000
	Water Main	Shaftsbury Avenue 12in			-	1 in 2600	
	Water Main	High Holborn 12/18in		-	1 in 2600	-	
	Sewer	Southampton Road Subway Sewer Eastside	Southampton Row		1 in 3700		1 in 5900
	Sewer	Southampton Road Subway Sewer Westside	Southampton Row		1 in 3800		1 in 5000
	Sew er	Kingsway Subway Sewer Westside	Kingsway/High Holborn		1 in 3000		
	Sew er	TW31 Essex Street Sewer east and High Holborn	N w ton treet		1 in 4100	-	1 in 2700



C300/410 Western Tunnels & Caverns Project





Final Monitoring Report: C300-BFK-C4-RGN-CRT00_ST005-51129 Rev 2.0


TBM DRIVES ~ Tottenham Court Road Station to Fisher Street Page 54 of 57

Appendix 5. C300 Buildings Claims

The following sketches show the locations of the buildings for which damages claims were raised. The building addresses are reported in the yellow boxes and the position on the plan is indicated with a red arrow. These information were provided by C122. These sketches are reported at the end of this document










Final Monitoring Report: C300-BFK


C300-BFK-C4-RGN-CRT00 ST005-51129 Rev 2.0


TBM DRIVES ~ Tottenham Court Road Station to Fisher Street Page 55 of 57


Appendix 6. LU data

_














2. Manual Survey results – Westbound
































1.Electrolevels data


Electrolevels - Victoria Line Southbound




Electrolevels - Victoria Line Southbound













2. Manual Survey results – Northbound











2. Manual Survey results – Southbound





























2. Manual Survey results – Northbound




14




LU-TBMs Interfaces Tracks' Manual Survey decommissioning




2. Manual Survey results – Southbound










































2. Manual Survey results – Northbound














2. Manual Survey results – Southbound








































2. Manual Survey results – Westbound












2. Manual Survey results – Eastbound



LU/05 – Central Line East of Lancaster Gate EB Electrolevels: stabilized, max. settlement = approx. 20mm WB Electrolevels: quite stable, max. settlement = approx. 20mm

LU/08 – Victoria Line South of Oxford Circus NB Electrolevels: stabilized, max. settlement = approx. 15-20mm (drifting)
SB Electrolevels: stabilized, max. settlement = approx. 10mm

LU/09 – Bakerloo Line South of Oxford Circus NB Electrolevels: quite stable (after drifting?) max. settlement = approx. 10mm SB Electrolevels: quite stable, max. settlement = approx. 10mm

LU/11 – Tottenham Court Road Northern Line Station

NB Electrolevels: quite stable (drift ng?), max. heave = approx. 3mm SB Electrolevels: quite stable , max. heave = approx. 4mm

LU/13 – Central Line West of Holborn EB Electrole els: Drifting?, max. heave = approx. 4mm WB Electrolevels: quite stable (drifting?), max. heave = approx.3mm Almost no effect on LU assets rails geometry (cant, 2m base twist, 10m base twist)

LU/05 – Central Line East of Lancaster Gate

LU/08 – Victoria Line South of Oxford Circus

LU/09 – Bakerloo Line South of Oxford Circus

LU/11 – Tottenham Court Road Northern Line Station

LU/13 – Central Line West of Holborn Proposal: decommissioning of long-term manual trackshoe survey

Western Tunnels & Caverns Project



Final Monitoring Report:


C300-BFK-C4-RGN-CRT00_ST005-51129 Rev 2.0

TBM DRIVES \sim Tottenham Court Road Station to Fisher Street

Page 56 of 57

Appendix 7. Summary Plots

Location and Section Numbers for data presented





C300/410

Western Tunnels & Caverns Project



Final Monitoring Report:

C300-BFK-C4-RGN-CRT00_ST005-51129 Rev 2.0

TBM DRIVES \sim Tottenham Court Road Station to Fisher Street

Page 57 of 57

Summary of final recorded settlement

