



Work Area: SMM	
Work Type: I&M	
Originator Company: GEOCISA UK	

## C435 Farringdon Main Station

CRL	Lead reviewer:	
CRL	Reviewer:	

Reason for Issue:

For acceptance

## Monitoring Close-Out Report:

# Automated Total Station ATS 21 and 3D Targets read by ATS 21.

CRL Document Number: C435-BFK-C2-RGN-M123-51632

Supplier Document Number: N/A
Contract MDL reference C13.012

Checked by:

Approved by:

## 1. Contractor Document Submittal History:

Prepared by:

Date:

15-01-2016

Revision:

1.0

2.0	22-02-2016			Fora	acceptance	
Staker	nolder submission required	NR   DLR	LO Cither:	rubmission: For no objection For information ce, integration and acceptant		eptable for
		Role:Role:	Name: Name:			
	by Stakeholder der Organisation	(if required):  Job Title	Name	Signature	Date	Acceptance
	80			dual obligations and does not constitute		
Acceptan	ce by Crossrail	. 09/03/2016		selected by the designer/supplier.		



## Close-Out Report – Automated Total Station ATS 21 and 3D Targets read by ATS 21

GEOCISA UK

## C435-BFK-C2-RGN-M123-51632

#### **Contents**

A. INT	TRODUCTION	3
B. INS	STRUMENTS	3
B.1 B.2	DESCRIPTION OF THE INSTRUMENTS LOCATION OF THE INSTRUMENTS	3 4
c. Mo	OVEMENTS	4
<b>C.1</b> C.	Movements Resulting from Construction Activities 1.1 Relevant Crossrail (BFK) Works	4
C.	1.2 Resulting Movements	5
C.2 C.3 C.4	Trigger Breaches Significant Issues with the Instrumentation Residual Risks	5 7 7
D (O	NCLUSIONS	7

APPENDIX A: DRAWINGS
APPENDIX B: GRAPHS.

GEOCISA UK

#### C435-BFK-C2-RGN-M123-51632

## A. INTRODUCTION

In line with the C122 – M&W Specification KX10 – Instrumentation & Monitoring C122-OVE-Z4-RSP-CR001-00007, this close out report aims to address the following points in relation to the instrumentation defined in Section B.

- · Identify movements observed by the relevant instruments;
- Relate these movements to construction activities, where applicable.
- Identify trigger breaches that may have occurred.
- Demonstrate that the rate of change of the data is either in line with the required rate or such that residual risks are minimal.
- Identify any such residual risks should there be considered to be any.
- Based on the above points, this close out reports will provide justification for the decommissioning of the instruments.

### **B. INSTRUMENTS**

## **B.1** Description of the Instruments

This Close-Out Report relates the Smithfield Market western parking area, consisting of 3D Targets read by ATS 21 and 1No. Automated Total Station (ATS 21) located at Smithfield Market Car Park. See table 1 below with details.

ATS 21 CODE	LOCATION	COORD	INATES
ATS 21 CODE	LOCATION	X (m)	Y (m)
C435-AT00021	Smithfield Market Car Park	82155.13	36457.32

PRISM CODE	LOCATION	COORD	INATES
		X (m)	Y (m)
C435-RP02101	PARKING WEST MARKET	82,156.9971	36,467.8099
C435-RP02102	PARKING WEST MARKET	82,161.1712	36,458.6085
C435-RP02103	PARKING WEST MARKET	82,165.4258	36,451.1016
C435-RP02104	PARKING WEST MARKET	82,171.3010	36,438.6146
C435-RP02106	PARKING WEST MARKET	82,146.3517	36,451.3275
C435-RP02107	PARKING WEST MARKET	82,127.6561	36,446.8165
C435-RP02108	PARKING WEST MARKET	82,111.4847	36,438.8009

Table 1: Details 3D Targets read by ATS 21 and ATS 21.

At the moment, this area monitored by these prisms should be in a Long Term basis with readings every three months, but per C435-PMI-00549 Long Term has being ceased in this area, being the last measure carried out for these devices on 12/09/2015.

These prisms read by ATS 21 and the ATS 21 itself are shown in the following documents:

<sup>\*</sup>C435-RP02105 was installed but never read because of the lack of visual from any ATS.



#### C435-BFK-C2-RGN-M123-51632

#### **Drawings:**

- C122-OVE-C2-DDA-CR001\_Z-31531: Asset Protection I&M Ground Surface and In-Ground Farringdon Station C435
- C122-OVE-C2-DDA-CR001\_Z-31532: Asset Protection I&M Buildings Farringdon Station C435

#### Installation Reports:

- C435-BFK-C2-RGN-M123-50020 Installation Report: Automated Total Station Installation at Smithfield Market Car Park (ATS 21)
- C435-BFK-C2-RGN-M123-50066 Installation Report of 3D Targets read by ATS 21

#### B.2 Location of the Instruments

As you can see from the Figure 1 below, the instruments described in Section B.1 are located at Smithfield West Market. A drawing showing the location of these devices can be found in the Appendix A.




Figure 1 - Map showing the Location of ATS 21 and 3D Targets read by ATS 21.

## C. MOVEMENTS

## C.1 Movements Resulting from Construction Activities

## C.1.1 Relevant Crossrail (BFK) Works

The construction activities associated with these instruments are related to Crossrail tunnelling works. In all cases, these comprise of the passage of a TBMs (C300) and a platform tunnel enlargement.

ACTIVITY	START DATE	END DATE
Moorgate Spur Shaft No. 1 TAM Installation	08/07/2013	20/08/2013
Moorgate Spur Shaft No. 1 Pre-Treatment works	19/08/2013	15/09/2013
Moorgate Spur Shaft No. 3 TAM Installation	19/07/2013	03/09/2013
Moorgate Spur Shaft No. 3 Pre-Treatment works	10/08/2013	15/08/2013
WB TBM passage	30/09/2013	04/10/2013
SCL-PTW enlargement	23/07/2014	26/09/2014



### Close-Out Report – Automated Total Station ATS 21 and 3D Targets read by ATS 21

GEOCISA UK

#### C435-BFK-C2-RGN-M123-51632

#### **C.1.2 Resulting Movements**

Smithfield West Market:

The monitoring data for these prisms is presented in Appendix B.

This building where the prisms are installed was affected by WB TBM and PTW enlargement, specially the northern part of the building closer to the tunnel axis.

During WB TBM, the movement recorded by these devices was not significant, showing stability.

The maximum settlement captured on these prisms was caused by PTW Enlargement. During this work, around 2-3mm settlement was recorded, showing stable conditions from September 2014. From this date, the rate for the settlement has been less than 2mm per year.

## C.2 Trigger Breaches

The Instrumentation and Monitoring Plan: Farringdon Station Ground Movement and Asset Protection C122-OVE-C2-RGN-M123-50013 outlines the triggers associated with the works.

In this case, part of the building is in Moorgate Spur Shafts No.1 and No.3. ZOI, so the trigger values associated to this building are:

DEFAULT ALERT (in any direction): 10mm

No triggers have been defined for the Automated Total Stations (ATS).

#### C435-BFK-C2-RGN-M123-51632

C43:	335-RP02101 335-RP02102 335-RP02103 335-RP02103 335-RP02104 335-RP02106 335-RP02107 335-RP02107 335-RP02108 335-RP02101 335-RP02102 335-RP02103 335-RP02104 335-RP02106 335-RP02106 335-RP02108	AUTOMATIC RP	Settlement Transversal Transversal Transversal Transversal Transversal Transversal Transversal Transversal Longitudinal	12/09/2015 06:00 12/09/2015 06:00	1.6 1.7 2.4 2 - 1.5 1.5 0.8 -1.2 -1.1 -0.2 -0.4 - 1.4 2.3 1.4 2 0 -0.6 0.4 1.2 0.5 1.6	Clear	Clear	
C43: C43: C43: C43: C43: C43: C43: C43:	335-RP02103 335-RP02104 335-RP02105 335-RP02106 335-RP02106 335-RP02107 335-RP02108 335-RP02101 335-RP02103 335-RP02103 335-RP02103 335-RP02104 335-RP02105 335-RP02106 335-RP02106 335-RP02108 335-RP02108 335-RP02108 335-RP02108 335-RP02108 335-RP02108 335-RP02108 335-RP02108	AUTOMATIC RP	Settlement Settlement Settlement Settlement Settlement Settlement Settlement Transversal Transversal Transversal Transversal Transversal Transversal Transversal Transversal Longitudinal	12/09/2015 06:00 12/09/2015 06:00	2.4 2	Clear	Clear	
C43:	35-RP02104 35-RP02105 35-RP02106 35-RP02107 35-RP02107 35-RP02107 35-RP02101 35-RP02101 35-RP02102 35-RP02103 35-RP02104 35-RP02106 35-RP02105 35-RP02106 35-RP02107 35-RP02107 35-RP02108 35-RP02108 35-RP02108 35-RP02108	AUTOMATIC RP	Settlement Settlement Settlement Settlement Settlement Settlement Transversal Transversal Transversal Transversal Transversal Transversal Transversal Transversal Longitudinal	12/09/2015 06:00  12/09/2015 06:00	2 . 1.5 0.8 -1.2 -1.1 -0.2 -0.4  1.4 2.3 1.4 2 0 0.4  0.6 0.4 	Clear	Clear	
C43: C43: C43: C43: C43: C43: C43: C43:	35-RP02106 35-RP02107 35-RP02108 35-RP02101 35-RP02101 35-RP02103 35-RP02103 35-RP02103 35-RP02104 35-RP02105 35-RP02106 35-RP02106 35-RP02107 35-RP02108 35-RP02109 35-RP02108 35-RP02108 35-RP02108 35-RP02108	AUTOMATIC RP	Settlement Settlement Settlement Transversal Transversal Transversal Transversal Transversal Transversal Transversal Transversal Longitudinal Longitudinal Longitudinal Longitudinal Longitudinal Longitudinal Longitudinal	12/09/2015 06:00 12/09/2015 06:00 12/09/2015 06:00 12/09/2015 06:00 12/09/2015 06:00 12/09/2015 06:00 12/09/2015 06:00 12/09/2015 06:00 12/09/2015 06:00 12/09/2015 06:00 12/09/2015 06:00 12/09/2015 06:00 12/09/2015 06:00 12/09/2015 06:00 12/09/2015 06:00 12/09/2015 06:00 12/09/2015 06:00 12/09/2015 06:00 12/09/2015 06:00	1.5 1.5 0.8 -1.2 -1.1 -0.2 -0.4 - 1.4 2.3 1.4 2 0 -0.6 0.4 1.2 0.5	Clear	Clear	
C43:	35-RP02107 35-RP02108 35-RP02101 35-RP02101 35-RP02102 35-RP02103 35-RP02104 35-RP02106 35-RP02106 35-RP02107 35-RP02107 35-RP02107 35-RP02107 35-RP02108 35-RP02108 35-RP02108 35-RP02108 35-RP02108 35-RP02108	AUTOMATIC RP	Settlement Settlement Settlement Transversal Transversal Transversal Transversal Transversal Transversal Transversal Transversal Transversal Longitudinal	12/09/2015 06:00 12/09/2015 06:00 12/09/2015 06:00 12/09/2015 06:00 12/09/2015 06:00 12/09/2015 06:00 12/09/2015 06:00 12/09/2015 06:00 12/09/2015 06:00 12/09/2015 06:00 12/09/2015 06:00 12/09/2015 06:00 12/09/2015 06:00 12/09/2015 06:00 12/09/2015 06:00 12/09/2015 06:00 12/09/2015 06:00 12/09/2015 06:00 12/09/2015 06:00	1.5 0.8 -1.2 -1.1 -0.2 -0.4 - 1.4 2.3 1.4 2 0 -0.6 0.4 1.2 0.5	Clear	Clear	
C43: C43: C43: C43: C43: C43: C43: C43:	35-RP02108 35-RP02101 35-RP02102 35-RP02103 35-RP02103 35-RP02104 35-RP02105 35-RP02106 35-RP02107 35-RP02107 35-RP02101 35-RP02101 35-RP02101 35-RP02101 35-RP02102 35-RP02103 35-RP02103 35-RP02104 35-RP02108	AUTOMATIC RP	Settlement Transversal Longitudinal Longitudinal Longitudinal Longitudinal Longitudinal Longitudinal Longitudinal	12/09/2015 06:00 12/09/2015 06:00 12/09/2015 06:00 12/09/2015 06:00 12/09/2015 06:00 12/09/2015 06:00 12/09/2015 06:00 12/09/2015 06:00 12/09/2015 06:00 12/09/2015 06:00 12/09/2015 06:00 12/09/2015 06:00 12/09/2015 06:00 12/09/2015 06:00 12/09/2015 06:00 12/09/2015 06:00 12/09/2015 06:00	0.8 -1.2 -1.1 -0.2 -0.4 - 1.4 -2.3 -1.4 -0.6 -0.6 -0.41.2 -0.5	Clear	Clear	
C43: C43: C43: C43: C43: C43: C43: C43:	35-RP02101 35-RP02102 35-RP02103 35-RP02104 35-RP02105 35-RP02106 35-RP02106 35-RP02107 35-RP02108 35-RP02101 35-RP02108 35-RP02101 35-RP02102 35-RP02103 35-RP02103 35-RP02104 35-RP02105 35-RP02105 35-RP02106 35-RP02106	AUTOMATIC RP	Transversal Transversal Transversal Transversal Transversal Transversal Transversal Transversal Longitudinal Longitudinal Longitudinal Longitudinal Longitudinal Longitudinal Longitudinal Longitudinal Longitudinal	12/09/2015 06:00 12/09/2015 06:00 12/09/2015 06:00 12/09/2015 06:00 12/09/2015 06:00 12/09/2015 06:00 12/09/2015 06:00 12/09/2015 06:00 12/09/2015 06:00 12/09/2015 06:00 12/09/2015 06:00 12/09/2015 06:00 12/09/2015 06:00 12/09/2015 06:00 12/09/2015 06:00 12/09/2015 06:00	-1.2 -1.1 -0.2 -0.4 - 1.4 2.3 1.4 2 0 -0.6 0.4 - -	Clear Clear Clear Clear Clear - Clear	Clear Clear Clear Clear Clear - Clear	
C43: C43: C43: C43: C43: C43: C43: C43:	335-RP02103 335-RP02104 335-RP02105 335-RP02106 335-RP02107 335-RP02107 335-RP02101 335-RP02101 335-RP02102 335-RP02103 335-RP02104 335-RP02104 335-RP02108	AUTOMATIC RP	Transversal Transversal Transversal Transversal Transversal Transversal Transversal Longitudinal Longitudinal Longitudinal Longitudinal Longitudinal Longitudinal Longitudinal Longitudinal Longitudinal	12/09/2015 06:00 12/09/2015 06:00 12/09/2015 06:00 12/09/2015 06:00 12/09/2015 06:00 12/09/2015 06:00 12/09/2015 06:00 12/09/2015 06:00 12/09/2015 06:00 12/09/2015 06:00 12/09/2015 06:00 12/09/2015 06:00 12/09/2015 06:00	-0.2 -0.4 -1.4 2.3 1.4 2 0 -0.6 0.4 -1.2 0.5	Clear	Clear	
C43: C43: C43: C43: C43: C43: C43: C43:	35-RP02104 35-RP02105 35-RP02106 35-RP02107 35-RP02107 35-RP02101 35-RP02101 35-RP02101 35-RP02102 35-RP02103 35-RP02104 35-RP02105 35-RP02105 35-RP02106 35-RP02106 35-RP02106	AUTOMATIC RP	Transversal Transversal Transversal Transversal Transversal Transversal Longitudinal Longitudinal Longitudinal Longitudinal Longitudinal Longitudinal Longitudinal Longitudinal Longitudinal	12/09/2015 06:00  12/09/2015 06:00  12/09/2015 06:00  12/09/2015 06:00  12/09/2015 06:00  12/09/2015 06:00  12/09/2015 06:00  12/09/2015 06:00  12/09/2015 06:00  12/09/2015 06:00  12/09/2015 06:00  12/09/2015 06:00	-0.4 - 1.4 2.3 1.4 2 0 -0.6 0.41.2 0.5	Clear	Clear	
C43: C43: C43: C43: C43: C43: C43: C43:	35-RP02105 35-RP02106 35-RP02107 35-RP02108 35-RP02101 35-RP02102 35-RP02103 35-RP02104 35-RP02104 35-RP02105 35-RP02105 35-RP02105 35-RP02106	AUTOMATIC RP	Transversal Transversal Transversal Transversal Transversal Longitudinal Longitudinal Longitudinal Longitudinal Longitudinal Longitudinal Longitudinal	12/09/2015 06:00 12/09/2015 06:00	1.4 2.3 1.4 2 0 -0.6 0.4 -1.2	Clear	Clear	
C43: C43: C43: C43: C43: C43: C43: C43:	35-RP02107 35-RP02108 35-RP02101 35-RP02101 35-RP02102 35-RP02103 35-RP02104 35-RP02105 35-RP02106 35-RP02107 35-RP02108	AUTOMATIC RP	Transversal Transversal Longitudinal Longitudinal Longitudinal Longitudinal Longitudinal Longitudinal Longitudinal Longitudinal Longitudinal	12/09/2015 06:00 12/09/2015 06:00 12/09/2015 06:00 12/09/2015 06:00 12/09/2015 06:00 12/09/2015 06:00 12/09/2015 06:00 12/09/2015 06:00 12/09/2015 06:00 12/09/2015 06:00	2.3 1.4 2 0 -0.6 0.4 - -1.2	Clear	Clear	
C43: C43: C43: C43: C43: C43: C43: C43:	35-RP02108 35-RP02101 35-RP02102 35-RP02103 35-RP02104 35-RP02105 35-RP02105 35-RP02106 35-RP02106 35-RP02107	AUTOMATIC RP	Transversal Longitudinal Longitudinal Longitudinal Longitudinal Longitudinal Longitudinal Longitudinal Longitudinal	12/09/2015 06:00 12/09/2015 06:00 12/09/2015 06:00 12/09/2015 06:00 12/09/2015 06:00 12/09/2015 06:00 12/09/2015 06:00 12/09/2015 06:00 12/09/2015 06:00	1.4 2 0 -0.6 0.4 - -1.2	Clear Clear Clear Clear Clear Clear Clear Clear	Clear Clear Clear Clear Clear Clear Clear Clear Clear	
C43:	335-RP02101 335-RP02102 335-RP02103 335-RP02104 335-RP02104 335-RP02106 335-RP02106 335-RP02108	AUTOMATIC RP	Longitudinal Longitudinal Longitudinal Longitudinal Longitudinal Longitudinal Longitudinal Longitudinal	12/09/2015 06:00 12/09/2015 06:00 12/09/2015 06:00 12/09/2015 06:00 12/09/2015 06:00 12/09/2015 06:00 12/09/2015 06:00	2 0 -0.6 0.4 - -1.2	Clear Clear Clear Clear Clear Clear Clear Clear	Clear Clear Clear Clear Clear - Clear Clear Clear	
C43: C43: C43: C43: C43: C43: C43:	35-RP02102 35-RP02103 35-RP02104 35-RP02105 35-RP02105 35-RP02107 35-RP02107 35-RP02108	AUTOMATIC RP	Longitudinal Longitudinal Longitudinal Longitudinal Longitudinal Longitudinal Longitudinal	12/09/2015 06:00 12/09/2015 06:00 12/09/2015 06:00 - 12/09/2015 06:00 12/09/2015 06:00 12/09/2015 06:00	-0.6 0.4 - -1.2 0.5	Clear Clear Clear Clear	Clear Clear - Clear Clear	
C43: C43: C43: C43:	35-RP02104 35-RP02105 35-RP02106 35-RP02107 35-RP02107 35-RP02108	AUTOMATIC RP AUTOMATIC RP AUTOMATIC RP AUTOMATIC RP AUTOMATIC RP	Longitudinal Longitudinal Longitudinal Longitudinal Longitudinal	12/09/2015 06:00 	-1.2 0.5	Clear Clear Clear	Clear - Clear Clear	
C43: C43: C43:	335-RP02105 335-RP02106 335-RP02107 335-RP02107	AUTOMATIC RP AUTOMATIC RP AUTOMATIC RP AUTOMATIC RP AUTOMATIC RP	Longitudinal Longitudinal Longitudinal Longitudinal	12/09/2015 06:00 12/09/2015 06:00 12/09/2015 06:00	- -1.2 0.5	- Clear Clear	- Clear Clear	
C439	35-RP02106 35-RP02107 35-RP02108	AUTOMATIC RP AUTOMATIC RP AUTOMATIC RP	Longitudinal Longitudinal Longitudinal	12/09/2015 06:00 12/09/2015 06:00	-1.2 0.5	Clear	Clear Clear	
	35-RP02108	AUTOMATIC RP	Longitudinal	12/09/2015 06:00				
(43:				00	1.6	Clear	uear	
		÷2	C7	00				



### Close-Out Report – Automated Total Station ATS 21 and 3D Targets read by ATS 21

GEOCISA UK

#### C435-BFK-C2-RGN-M123-51632

## C.3 Significant Issues with the Instrumentation

3D Target C435-RP02105 was installed but never read due to the lack of visual from any ATS.

#### C.4 Residual Risks

The rates of residual settlement for these 3D Targets have been determined and in all cases these rates are less than 2mm/year.

#### D. CONCLUSIONS

Following the WB TBMs passage, as well as the SCL enlargement of PTW and Compensation Grouting works carried out from the Moorgate Spur No.1 and No.3 shafts, no significant settlement has been recorded in the Parking of the West Market building.

On the other hand, the maximum horizontal movement in longitudinal and transversal directions has being of +2mm and +2.3mm for these 3D Targets, having been potentially affected by the temperature fluctuation recorded from the ATS 21 along these years

After the works, all devices do not show any significant movement, therefore these devices are considered stabilized.


At the moment, this area monitored by these prisms should be in a Long Term basis with readings every three months, but per C435-PMI-00549 Long Term has being ceased in this area, being the last measure carried out for these devices on 13/12/2015.

C435-BFK-C2-RGN-M123-51632





**Appendix A: Drawings** 



GEOCISA UK

C435-BFK-C2-RGN-M123-51632



Appendix B: Graphs






## **GEOCISA UK**


REPORT Automatic Prisms
AREA Farringdon Station
DEVICE 3D Target




Building: PARKING WEST MARKET



**Building: PARKING WEST MARKET** 



**Building: PARKING WEST MARKET** 



REMARKS	